

# ORDER

6410.14

## DBRITE PROJECT IMPLEMENTATION PLAN



SEPTEMBER 15, 1988

## DEPARTMENT OF TRANSPORTATION FEDERAL AVIATION ADMINISTRATION

---

**DISTRIBUTION:**

A-W(AP/ES/LG/PS/PT/SM/TO/TR)-2  
A-X(AT/AF)-2; A-YZ-2; A-FAF-2/7/FAT-2

**INITIATED BY:**

AAP-320

## RECORD OF CHANGES


**DIRECTIVE NO.**

6410.14

[illegible]

## FOREWORD

This order transmits the project implementation plan for the DERITE. It provides guidance and direction for the orderly implementation of the DERITE at all terminal sites. The procedures and responsibilities of this joint Federal Aviation Administration/Department of Defense project, with the United States Air Force as the procuring agency, were developed through the FAA/USAF Interagency Agreement DTFA01-84-2-0204B and within the bounds of FAA directives for the DERITE project. This order establishes program management, project implementation policy and responsibilities governing the activities of organizations and also identifies and describes specific events and activities to be accomplished in order to implement the DERITE project.



Leland F. Page  
Director, Automation Service

6410.14

09/15/88

THIS PAGE INTENTIONALLY LEFT BLANK



## TABLE OF CONTENTS

|            |                                      | <u>Page No.</u> |
|------------|--------------------------------------|-----------------|
| CHAPTER 1. | GENERAL                              |                 |
| 1.         | Purpose                              | 1               |
| 2.         | Distribution                         | 1               |
| 3.         | Authority to Change This Order       | 1               |
| 4.-19.     | Reserved                             | 1               |
| CHAPTER 2. | PROJECT OVERVIEW                     |                 |
| 20.        | Synopsis                             | 3               |
| 21.        | Purpose                              | 3               |
| 22.        | History                              | 4               |
| 23.-29.    | Reserved                             | 4               |
| CHAPTER 3. | PROJECT DESCRIPTION                  |                 |
| 30.        | Functional Description               | 5               |
| 31.        | Physical Description                 | 12              |
| 32.        | System Requirements                  | 31              |
| 33.        | Interfaces                           | 34              |
| 34.        | Computer Program Configuration Items | 51              |
| 35.        | Adaption Software                    | 51              |
| 36.-39.    | Reserved                             | 51              |
| CHAPTER 4. | PROJECT SCHEDULE AND STATUS          |                 |
| 40.        | Project Schedules and General Status | 53              |
| 41.        | Milestones Schedule Summary          | 53              |
| 42.        | Interdependent Sequences             | 53              |
| 43.-49.    | Reserved                             | 53              |
| CHAPTER 5. | PROJECT MANAGEMENT                   |                 |
| 50.        | Project Management, General          | 55              |
| 51.        | Project Contacts                     | 64              |
| 52.        | Project Coordination                 | 64              |
| 53.        | Project Responsibility Matrix        | 65              |
| 54.        | Project Managerial Communications    | 66              |
| 55.        | Implementation Staffing              | 66              |
| 56.        | Planning and Reports                 | 67              |
| 57.        | Applicable Documents                 | 67              |
| 58.-59.    | Reserved                             | 67              |

## TABLE OF CONTENTS (CON'T)

|             |   | <u>Page No.</u> |
|-------------|---|-----------------|
| CHAPTER 6.  | PROJECT FUNDING                               |                 |
| 60.         | Project Funding Status, General               | 69              |
| 61.-69      | Reserved                                      | 69              |
| CHAPTER 7.  | DEPLOYMENT                                    |                 |
| 70.         | General Deployment Aspects                    | 71              |
| 71.         | Site Preparation                              | 71              |
| 72.         | Delivery                                      | 74              |
| 73.         | Installation Plan                             | 75              |
| 74.         | First Site vs. Follow-On Site Requirements    | 78              |
| 75.-79.     | Reserved                                      | 78              |
| CHAPTER 8.  | VERIFICATION                                  |                 |
| 80.         | General                                       | 79              |
| 81.         | Qualification Test & Evaluation               | 79              |
| 82.         | Qualification/Operational Test & Evaluation   | 80              |
| 83.         | Production and Acceptance Test & Evaluation   | 81              |
| 84.         | Acceptance Testing                            | 82              |
| 85.-89.     | Reserved                                      | 83              |
| CHAPTER 9.  | INTEGRATED LOGISTICS SUPPORT                  |                 |
| 90.         | General                                       | 85              |
| 91.         | Maintenance Concept                           | 86              |
| 92.         | Training                                      | 86              |
| 93.         | Support Tools and Test Equipment              | 89              |
| 94.         | Supply Support                                | 89              |
| 95.         | Documentation                                 | 92              |
| 96.         | Equipment Removal                             | 92              |
| 97.         | Configuration Management                      | 92              |
| 98.-99.     | Reserved                                      | 93              |
| APPENDIX 1. | DBRITE Facilities & Configurations (28 pages) | 1               |
| APPENDIX 2. | TML Sites for National Buy (2 pages)          | 1               |
| APPENDIX 3. | DBRITE Project Personnel (6 pages)            | 1               |
| APPENDIX 4. | Reference Documents (2 pages)                 | 1               |
| APPENDIX 5. | Acronyms (4 pages)                            | 1               |

## LIST OF FIGURES

|              |   | <u>Page No.</u> |
|--------------|---|-----------------|
| FIGURE 3-1   | DERITE System                                 | 6               |
| FIGURE 3-2   | DERITE Functional Flow                        | 9               |
| FIGURE 3-3   | DERITE System Layout                          | 13              |
| FIGURE 3-4A  | Digital Scan Converter (DSC) Cabinet          | 15              |
| FIGURE 3-4B  | DSC Cabinet Top & Floor Mounting Views        | 17              |
| FIGURE 3-5   | ASC Panels                                    | 18              |
| FIGURE 3-6   | Digital Scan Converter (DSC)                  | 19              |
| FIGURE 3-7   | DSC Maintenance Control Panel                 | 20              |
| FIGURE 3-8A  | Power Supply & Junction (PS&J) Box            | 22              |
| FIGURE 3-8B  | Power Supply & Junction (PS&J) Box (Internal) | 23              |
| FIGURE 3-9A  | Remote Control Unit (RCU)                     | 24              |
| FIGURE 3-9B  | Remote Control Unit Panels                    | 25              |
| FIGURE 3-9C  | RCU Mounting Plate & Cutout                   | 26              |
| FIGURE 3-10A | Display Unit                                  | 27              |
| FIGURE 3-10B | Display Unit Breakdown                        | 28              |
| FIGURE 3-10C | Display Unit Mounting                         | 29              |
| FIGURE 3-11A | Keyboard/Position Entry Module                | 30              |
| FIGURE 3-11B | Position Entry Modules                        | 32              |
| FIGURE 3-12  | Aural Alarm Box (AAB) & Cutout                | 33              |
| FIGURE 3-13  | Contractor/Government Furnished Cables        | 38              |
| FIGURE 3-14A | ARTS IIA/ DERITE Interconnecting Cables       | 42              |
| FIGURE 3-14B | ARTS IIIA/DERITE Interconnecting Cables       | 44              |
| FIGURE 3-14C | PIDP/DERITE Interconnecting Cables            | 46              |
| FIGURE 3-15  | DERITE Intraconnecting Cables                 | 48              |
| FIGURE 3-16  | DERITE Main Power                             | 49              |
| FIGURE 3-17  | System Communication                          | 50              |
| FIGURE 3-18  | Remote Interface Adapter (RIA)                | 52              |
| FIGURE 9-1   | Logistic Support Analysis Flow                | 87              |

## LIST OF TABLES

|            |  | <u>Page No.</u> |
|------------|--|-----------------|
| TABLE 3-1  | DERITE Units   | 7               |
| TABLE 3-2  | DERITE Physical Characteristics                                  | 14              |
| TABLE 3-3  | System Interfaces  | 35              |
| TABLE 3-4  | Radar Input Signal Characteristics                               | 36              |
| TABLE 3-5  | Automation System I/O Signal Characteristics                     | 37              |
| TABLE 3-6  | DERITE Internal Cables   | 39              |
| TABLE 3-7  | DERITE External Cables   | 40              |
| TABLE 3-8A | ASC Panel Connectors (ARTS IIA)                                  | 43              |
| TABLE 3-8B | ASC Panel Connectors (ARTS IIIA)                                 | 45              |
| TABLE 3-8C | ASC Panel Connectors (PIDP)                                      | 47              |
| TABLE 3-9  | Remote Data & Control Path                                       | 52              |
| TABLE 4-1  | Project Schedule   | 54              |
| TABLE 6-1  | DERITE Financial Summary   | 70              |
| TABLE 6-2  | TML Financial Summary  | 70              |
| TABLE 7-1  | Typical DERITE Installation Schedule                             | 76              |
| TABLE 9-1  | DERITE Support Equipment   | 90              |
| TABLE 9-2  | DERITE LRU Spares  | 91              |
| TABLE A1-1 | DERITE Facilities and Configurations                             | 5               |
| TABLE A3-1 | Regional DERITE Project Managers                                 | 2               |
| TABLE A3-2 | FAA Headquarters Project/Support Managers                        | 5               |
| TABLE A3-3 | Regional Data Multiplexing Network Associate<br>Program Managers | 6               |

## CHAPTER 1. GENERAL

1. PURPOSE. The Project Implementation Plan (PIP) presents overall guidance and direction for the orderly implementation of the digital brite radar indicator tower equipment (DERITE) at the terminal sites. The plan establishes program management, project implementation policy and responsibilities governing the activities of organizations. The plan also identifies and describes specific events and activities to be accomplished in order to implement the DERITE.

2. DISTRIBUTION. This order is distributed by Federal Aviation Administration (FAA) Headquarters to the division level within Automation Service (AAP), Program Engineering Service (APS), Systems Engineering Service (AES), Acquisition and Materiel Service (ALG), Systems Maintenance Service (ASM), Air Traffic Operations Service (ATO), Air Traffic Plans and Requirements Services (ATR), Office of Personnel and Technical Training (APT) and Associate Administrator for Air Traffic (AAT-10) at FAA Headquarters; to the division level at the FAA Technical Center (FAATC); to the regional Airway Facilities and Air Traffic divisions; and to Airway Facilities and Air Traffic field offices receiving DERITE equipment.

3. AUTHORITY TO CHANGE THIS ORDER.

a. Authority. This plan is issued under the authority of the Director, Automation Service, AAP-1; Director Air Traffic Plans and Requirements Service, ATR-1; and Director, Air Traffic Operations Service, ATO-1. The authority to issue changes to this order is reserved for the Director, Advanced Automation Service.

b. Applicability. The information contained herein shall be used by FAA offices, services, regions, Mike Monroney Aeronautical Center (AAC) and FAA Technical Center (FAATC), terminal sites, and contractor personnel for accomplishing their support of the DERITE implementation activities. The guidance and schedule information contained herein shall form the framework for these organizations in the more detailed planning activities required at the regional and field levels. Deviations from this plan must be approved by the Director, Advanced Automation Services, APS-1.

c. Duration. The duration of the program shall continue through to the last DERITE site commissioning.

4.-19. RESERVED.

6410.14

09/15/88

THIS PAGE INTENTIONALLY LEFT BLANK

## CHAPTER 2. PROJECT OVERVIEW

20. SYNOPSIS.

a. Objective. The DERITE is a direct replacement for the present bright radar indicator tower equipment (BRITE) I, II, IV and bright alphanumeric system (BANS) used in the air traffic control towers (ATCT). The basic function of these systems is to provide the tower controllers with aircraft position information similar to that in a FAA terminal radar approach control (TRACON) or military radar approach control (RAPCON). The objectives of the DERITE are to provide better visual capability in the tower, display additional information, improve system reliability and reduce maintenance requirements.

b. DERITE Procurement. The DERITE project is a joint procurement by the FAA, the United States Air Force (USAF) and Army (USA). The USAF, Electronic Systems Division, Military Air Traffic Control Division (ESD/TCV) at Hanscom AFB, MA., was delegated the DERITE project management and procurement responsibility. The FAA focal point is the Air Traffic Control Automation Division, Terminal Automation Program Branch, AAP-320. UNISYS, System Development Group, Paoli, PA., was awarded the DERITE contract on July 2, 1986. The number of DERITE systems to be manufactured is approximately 400 with contract options for additional units. The FAA will purchase about 75% of the systems.

(1). DERITE Tasks. The contractor is responsible to provide a "turnkey" system. The tasks included engineering design, manufacturing, installation and logistic support. Logistic support provides hardware spares, technical manuals, training material and early depot maintenance. Testing is a major function by both the contractor and Government throughout these tasks. In addition to project management, FAA responsibilities include FAATC testing, Depot training, Academy and field training, site preparation, installation management and system commissioning.

(2). DERITE Technology. The DERITE uses a digital scan converter which is inherently more reliable and stable than the current indicator/TV camera system. The converter uses state of the art technology 256K memory chips and unique gate array chips. A square cathode ray tube with special phosphor and bonded filter provides an improved, flicker free picture in the high ambient light conditions of the tower. Site maps can be selected from Read-Only-Memories (ROM) in the DERITE. The design minimizes the number of manual adjustments in the system. A continuous on-line diagnostic test presents system fault conditions on the display screen. Off-line diagnostic tests provide a high probability of identifying faulty line replaceable units (LRU).

21. PURPOSE. The improvement of terminal systems is a fundamental objective of the National Airspace Systems (NAS) Plan. The objectives of the NAS Plan are to maintain a very high level of safety, impose minimum

constraints consistent with efficient use of the system and minimize FAA operations cost. The DERITE project meets these objectives by improving the visual capability in the ATCT, displaying additional information, increasing system reliability and reducing maintenance requirements.

22. HISTORY. The current BRITE systems have been in the field since 1967. The Systems Program Division, Air Traffic (AAT-100) provided a requirements letter dated March 31, 1983 that stated their need for improved BRITE performance. The performance problems identified by AAT-100 included the difficulty in viewing the tower display, the continuous change in focus, resolution/registration errors and the numerous maintenance tasks experienced. AAT recommended replacement of the BRITE systems at all locations with state-of-the-art equipment. The result is the DERITE project.

23.-29. RESERVED.



## CHAPTER 3. PROJECT DESCRIPTION

30. FUNCTIONAL DESCRIPTION. A description of the DERITE function, system composition, digital scan converter cabinet, and tower cab equipment are contained in the following paragraphs.

a. DERITE Function. The DERITE is a tower display system that provides a raster scan presentation of radar/beacon videos and automation system alphanumeric (A/N) data. The DERITE is a direct replacement for existing BRITE I, II, IV and associated BANS. The system accepts radar, beacon, external map analog video and automation system data. These signals are combined with internal DERITE digital site maps, compass rose, and range marks into a composite TV signal for presentation on the tower display unit. A keyboard and remote control unit provide data entry inputs and functional selection capabilities for the system.

b. System Composition. A typical DERITE system is shown in Figure 3-1. Table 3-1 identifies the DERITE units and FAA type numbers.

(1). DERITE Configurations. There are four configurations of DERITE to support four automation systems: ARTS IIA, ARTS IIIA, PIDP and TPX-42. The FAA DERITEs will interface with ARTS IIA/IIIA systems and a limited number of PIDPs. The automation system connector (ASC) panels, remote control units (RCU), keyboard/position entry module (KBD/PEM) and the interface circuit card assembly (I/F CCA) are unique to the four automation system configurations.

(2). Functional Flow. The functional flow of the DERITE system is diagramed in Figure 3-2. The following paragraphs provide the sequential flow of data through the system with a brief description of the unit functions. Reference paragraphs 31 and 33 for more information and illustrations.

c. DSC Cabinet. The primary functions of the cabinet are to accommodate the units identified in Table 3-1, include the EMI requirements for class A3 equipment (MIL-STD-461B) and serve as a maintenance/monitor station with built-in-test (BIT) diagnostics.

(1). Automation System Connection (ASC) Panel. The panel provides the physical connection between the internal cabinet harnesses and the external cables of the radar, beacon, automation system and DERITE tower equipment. There are four configurations of the ASC panel to accommodate the four type of automation systems. Each ASC panel provides matching connectors for a specific automation system and BNC connectors for the radar cables. Reference paragraph 31 and 33 for more information and illustrations.

(2). Digital Scan Converter (DSC) Unit. The DSC cabinet can accommodate up to three DSC units. Each DSC unit is connected via




FIGURE 3-1. DEBITE SYSTEM

TABLE 3-1. DERITE UNITS

| <u>DERITE UNITS</u>   | <u>FAA Type No.</u> |
|-----------------------|---------------------|
| <u>EQUIPMENT ROOM</u> |                     |
| DSC CABINET           | FA-10226            |
| ASC PANELS            |                     |
| ASC PANEL (ARTS IIA)  | FA-10222-2          |
| ASC PANEL (ARTS IIIA) | FA-10223-2          |
| ASC PANEL (PIDP)      | FA-10221-2          |
| ASC PANEL (TPX-42)    | FA-10224-2          |
| MAINTENANCE MONITOR   | N/A                 |
| RCU                   |                     |
| RCU (ARTS IIA)        | FA-10222-3          |
| RCU (ARTS IIIA)       | FA-10223-3          |
| RCU (PIDP/TPX-42)     | FA-10221-3          |
| KBD/PEM               |                     |
| KBD/PEM (ARTS IIA)    | FA-10222-4          |
| KBD/PEM (ARTS IIIA)   | FA-10223-4          |
| KBD/PEM (PIDP)        | FA-10221-4          |
| KBD/PEM (TPX-42)      | FA-10224-4          |
| MAINTENANCE PANEL     | N/A                 |
| DSC UNIT              |                     |
| DSC UNIT (ARTS IIA)   | FA-10222-1          |
| DSC UNIT (ARTS IIIA)  | FA-10223-1          |
| DSC UNIT (PIDP)       | FA-10221-1          |
| DSC UNIT (TPX-42)     | FA-10224-1          |
| PS&J BOX              | FA-10229            |

TABLE 3-1. DERITE UNITS (CON'T)

| <u>DERITE UNITS</u>      | <u>FAA TYPE NO.</u> |
|--------------------------|---------------------|
| <u>TOWER CAB</u>         |                     |
| DERITE DISPLAY           | FA-10225            |
| RCU                      |                     |
| RCU (ARTS IIA)           | FA-10222-3          |
| RCU (ARTS IIIA)          | FA-10223-3          |
| RCU (PIDP/TPX-42)        | FA-10221-3          |
| KBD/PEM (*)              |                     |
| KBD/PEM (ARTS IIA)       | FA-10222-4          |
| KBD/PEM (ARTS IIIA)      | FA-10223-4          |
| KBD/PEM (PIDP)           | FA-10221-4          |
| KBD/PEM (TPX-42)         | FA-10224-4          |
| PS&J BOX                 | FA-10228            |
| AURAL ALARM BOX          | FA-10227            |
| REMOTE INTERFACE ADAPTER | FA-10228-1          |

(\*) MAXIMUM OF TWO (2) KBD/PEM UNITS PER DSC UNIT.




FIGURE 3-2. DERITE FUNCTIONAL FLOW

intra-cabinet cabling to a specific ASC panel at the top of the cabinet. The units perform independently and will feed different facilities or large facilities requiring several display units. A DSC unit contains either three or four circuit card assemblies (CCA). The basic functions of the DSC unit are to:

- Nonadditively, combine the external inputs (i.e., normal radar video, MTI video, external analog maps, ACP/ARP, pre-trigger, etc.), automation system data (i.e., alpha/numerics, beacon) and DERITE produced data (i.e., internal maps, compass rose, range marks) into a composite video output for local and remote displays.

- Process controller entries from the RCU, the KBD/PEM and ARTS IIA display control panel (DCP).

- Produce and store data allowing individual display functions to be selected.

- Provide on-line maintenance functions.

A DSC unit consists of one or two automation system I/F CCA(s), a plan position indicator (PPI) CCA and a synthetic (SYN) CCA. Each DSC unit can support four tower display units and two KBD/PEM units. The DSC unit also incorporates BIT features for both on-line and off-line diagnostics. The on-line BIT continually checks DERITE hardware (except maintenance equipment) including satellite tower equipment. An operational status symbol, which can be relocated, is continually presented on the tower displays when no errors are detected. When a fault is detected, an error message appears on the displays. If possible, the system will continue to operate. Additional errors are accumulated off-screen, but are not displayed until the first error has been erased. The off-line diagnostics are available to assist in isolating faults to an LRU. The tests are controlled from the cabinet maintenance equipment which can select any one of the DSC units for testing. The maintenance display can monitor any one of the DSCs without affecting air traffic operations.

(a). Interface Circuit Card Assembly (I/F CCA). The DERITE I/F CCA is unique for each type of automation system. It communicates with the automation system to control the exchange and formatting of data between the DERITE and the automation system. A microprocessor is used in the I/F CCA to convert the different automation system formats into a common data format used throughout the DERITE. The ARTS IIA and PIDP configurations require only one board, while the ARTS IIIA and TFX-42 versions require two boards. The I/F CCA also receives the analog radar (normal, and moving target indicator (MTI)), beacon, and external map videos and converts these inputs to digital data for storage on the PPI CCA.

(b). Planned Position Indicator Circuit Card Assembly

(PPI CCA). The PPI CCA stores the digital data from the I/F CCA. Data is stored in memory planes representing the display screen pixels. The PPI CCA is common to all DERITE system configurations.

(c). Synthetic Circuit Card Assembly (SYN CCA). The SYN CCA reads and arranges data from numerous memory planes (i.e., video, A/N data, maps, range rings, compass rose, etc.) to produce a composite video output. A microprocessor is used for formatting and control. The SYN CCA also performs the calculations for pixel starting addresses, vector lengths and character sizes. All DERITE configurations have identical SYN CCAs. The functional flow of composite video is from the DSC unit, through the ASC panel and to the tower display unit. Control and BIT data follows a similar path, but is routed to/from the tower PS&J box.

(3). Maintenance Equipment. The maintenance equipment in the DSC cabinet is comprised of a maintenance control panel, a display monitor and a duplicate set of DERITE tower equipment (PS&J box, KBD/PEM, and RCU). Functions of the PS&J box, KBD/PEM and RCU are discussed under the tower equipment.

(a). Maintenance Control Panel (MCP). The panel allows the selection of video from a particular DSC unit to be displayed on the maintenance monitor. The MCP also enables the LOCAL/REMOTE switch on the DSC control panel to select operating control from either the tower RCU (REMOTE) or the maintenance room RCU (LOCAL). The off-line BIT diagnostics are also controlled from the MCP.

(b). Maintenance Monitor (MM). The MM is a twelve inch commercial television used for viewing on-line video and diagnostics during maintenance activities. The respective DSC video viewed is selected at the MCP.

d. Tower Cab Equipment. Table 3-1, Figure 3-1 and Figure 3-2 respectively identify the units, illustrates a typical DERITE layout and the flow of data through the DERITE hardware in the ATCT.

(1). Power Supply and Junction (PS&J) Box. The PS&J box is common for all DERITE models, including the DSC cabinet unit. It serves as a single dc power source and a data interconnection point for the RCU, KBD/PEM, AAB and the ARTS IIA DCP. A circuit card is contained in the box to handle the interfacing data.

(2). Remote Control Unit (RCU). The RCU provides controls for the selection of display parameters: video gains, video decentering, video gates, display ranges, A/N sizes, range mark sizes and offsets, brightness and contrast, maps and A/N presentation formats such as inhibit, filter and quick-look switches. A single RCU supports each DSC unit which in turn can support up to four daisy-chained display units. The presentation on the daisy-chained displays is under the control of this single RCU. While each display has its own local brightness and

contrast control, the RCU can also provide remote brightness and contrast control of a single display or the first display in a daisy-chained group. Another DSC unit, with an additional RCU, is required if two display units require separate RCU controls. Each DSC cabinet contains a RCU to support maintenance functions. There are three configurations of the RCU: ARTS IIA, ARTS IIIA, and PIDP/TPX-42. The units are very similar with only a few control and indicator differences (See paragraph 31, Physical Descriptions). The units contain a logic OCA with data and control interfaces to the PS&J box and tower display unit.

(3). Display Unit. The tower display unit is a high brightness, high contrast, 945-line TV monitor designed for viewing DSC composite video, EIA RS-343A, in a 6000 foot-candle ambient light environment. The square CRT displays the radar video in a circular format. The square corners can contain selected A/N information (i.e. system data, preview areas, tab lists) in a display coordinate format. The flow diagram in Figure 3-2 shows the display control/selection path through the RCU and the video path from the DSC cabinet. Four daisy-chained displays can be supported by each DSC unit; however, identical presentations will be displayed on each unit. Separate DSC units are required if different display data is required on the displays.

(4). Keyboard/Position Entry Module (KBD/PEM). The KBD/PEM is commonly referred to as the data entry set (DES). Each DSC unit supports a maximum of two KBD/PEMs. The KBD functions as the controllers entry device; while the PEM serves as a joystick for display positioning. Two KBD/PEMs can be operated simultaneously and independently. The symbology and configuration of the keys are compatible with the current automation systems. Each PEM must be provided a unique symbol by the automation system. The KBD/PEMs connect to the PS&J box for power and data routing back to the DSC cabinet.

(5). Aural Alarm Box (AAB). The AAB functions only to regenerate the alarm tone produced by an automation system. The alarm tone is 450Hz interrupted at a 5Hz rate. The alarm/reset function is controlled from the host automation system through the DSC unit. An alarm box is supplied with each DSC unit in the system.

31. PHYSICAL DESCRIPTION. The DSC cabinet equipment and typical tower equipment location is illustrated in Figure 3-3. Table 3-2 is a listing of the DSRTE physical characteristics. The RCUs, PS&J boxes and KBD/PEMs are identical in the DSC cabinet and tower cabs. The following paragraphs provide a brief physical description of each unit. Reference paragraph 30 (Functional Description) and paragraph 33 (Interfaces) for additional information on these units.

a. DSC Cabinet. The cabinet, as shown in Figure 3-4A, can accommodate a maximum of three DSC units. Doors are mounted on both the






FIGURE 3-3. DERITE SYSTEM LAYOUT

TABLE 3-2. DERITE PHYSICAL CHARACTERISTICS

| UNIT              | DIMENSIONS (1)<br>(inches) |       |       | WEIGHT<br>(est) | POWER DATA |      |     | HEAT<br>LOSS         | RESULTS                                  |
|-------------------|----------------------------|-------|-------|-----------------|------------|------|-----|----------------------|--|
|                   | H                          | W     | D     |                 | VOLTS      | AMPS | VA  |                      |  |
| DSC<br>CABINET    | 75.00                      | 24.00 | 30.00 | 700             | 115        | 6.0  | 690 | 2314<br>1839<br>1364 | 3 DSC UNITS<br>2 DSC UNITS<br>1 DSC UNIT |
| PS&J BOX          | 8.00                       | 13.00 | 13.00 | 26              | 115        | 1.2  | 138 | 130                  | (4), (5)                                 |
| RCU               | 8.00                       | 16.00 | 4.63  | 17              |            |      |     | 55                   | (3), (4)                                 |
| TOWER<br>DISPLAY  | 19.00                      | 18.5  | 27.00 | 150             | 115        | 3.39 | 390 | 935                  |  |
| KEYBOARD<br>& PEM | 4.00                       | 13.3  | 9.25  | 11              |            |      | 45  |                      | (3), (4)                                 |
| AURAL<br>ALARM    | 6.62                       | 6.25  | 3.50  | 4               |            |      |     |                      |  |
| MAINT.<br>MONITOR | 12.00                      | 11.2  | 12.8  | 16              | 115        | 1.3  | 150 | 350                  | (2)                                      |

- (1) Add 6 inches to each dimension for shipping.
- (2) Power derived from DSC cabinet.
- (3) When used in tower, power derived from PS&J box.
- (4) When used in DSC cabinet, power derived from DSC cabinet.
- (5) When used in tower, power data as shown

| PHYSICAL CHARACTERISTICS |       |       |       |
|--------------------------|-------|-------|-------|
| W(in)                    | H(in) | D(in) | WT(#) |
| 24.00                    | 75.00 | 30.00 | 600   |




FIGURE 3-4A. DIGITAL SCAN CONVERTER (DSC) CABINET

front and rear of the cabinet. Space to open the rear door is not required since the cabinet was designed to perform all operations and maintenance through the front door. The maintenance monitor and RCU are located at comfortable working heights based on human engineering standards. The KBD/PEM is mounted on a slide-out shelf for convenient stand-up maintenance operations. Located under the shelf are the mounting spaces and attachments for the three DSC units. The bottom shelf of the cabinet contains the PS&J box which is located behind the small door and ventilation fans. Air is drawn through the front door filters by a fan, directed across the DSC units by buffer fans and exhaust at the top of the cabinet. The entire cabinet is EMI shielded. Figure 3-4B shows the top of the cabinet with the ASC panels for cable connections, ventilation exhaust port, power filter and the conduit attachment location. Floor mounting holes in the base of the cabinet are also shown in Figure 3-4B. The Government is responsible for providing conduit power to the DSC cabinet for both the cabinet equipment and convenience outlet (See paragraph 33 and 71).

(1). Automation System Connector (ASC) Panel. The unique cable interfaces with each automation system requires a unique ASC panel as shown in Figure 3-5. A specific panel will adapt to the standard cable connectors of each automation system. An ASC panel is required in conjunction with each DSC unit. The panels are identical in size and interchangeable in location on top of the cabinet.

(2). Digital Scan Converter (DSC) Unit. The DSC unit in Figures 3-6 consists of a card cage capable of holding up to five CCAs, a control panel, two buffer fans, a backplane and an independent power supply. Mounting flanges on the front of the cage provide the necessary hardware to mount the DSC into the cabinet. The control panel contains four switches and two light emitting diode (LED) indicator lights. The cables to and from the ASC panel connect to the backplane. Each unit has a removable power supply and cooling fans. The estimated weight of each DSC unit is fifty (50) pounds. The number of CCAs in a DSC unit is automation system dependent. ARTS IIA and PIDP configurations use one I/F CCA, while the ARTS IIIA and TPX-42 configurations use two I/F CCAs. All DERITE configurations use a common SYN CCA and PPI CCA.

b. Maintenance Equipment. The MCP, PS&J box, RCU, MM and KBD/PEM in the cabinet are used for maintenance support. The PS&J, RCU and KBD/PEM are identical to the tower units and are described under the tower equipment.

(1). Maintenance Control Panel (MCP). The MCP is illustrated in Figure 3-7. The panel contains a video select switch which connects the maintenance monitor for viewing any one of the video outputs from the DSC units. The advance BIT switch is a momentary toggle switch used to advance the off-line diagnostic testing.

09/15/88

6410.14





FIGURE 3-4B. DSC CABINET TOP & FLOOR MOUNTING VIEWS






FIGURE 3-5. AUTOMATION SYSTEM CONNECTOR (ASC) PANELS




FIGURE 3-6. DIGITAL SCAN CONVERTER (DSC)

| PHYSICAL CHARACTERISTICS |       |       |       |
|--------------------------|-------|-------|-------|
| H(in)                    | W(in) | D(in) | WT(#) |
| 7.0                      | 5.0   | 3.0   | N/A   |




FIGURE 3-7. DSC MAINTENANCE CONTROL PANEL



(2). Maintenance Monitor (MM). The monitor for maintenance activities will be a commercially produced 15" television.

c. Tower Cab Equipment. Physical and power characteristics of the tower equipment are listed in Table 3-2. The following paragraphs provide a description of each unit.

(1). Power Supply & Junction Box. The PS&J box in Figures 3-8A and 3-8B contain a power supply, an AC power filter box, DSC cabinet interfacing connector, a cooling fan and a multi-layer CCA. The box is EMI shielded and is a free standing unit.

(2). Remote Control Unit. A typical RCU is shown in Figure 3-9A. The front panels in Figure 3-9B differ slightly depending on which automation system is interfaced. The panel has adjustable back-lighting for use in low ambient light areas and is symbolized with descriptive nomenclature to identify the control functions. The RCU contains a four-layer CCA measuring 6 x 9 inches. RCU connections to the PS&J box and tower displays are made through three connectors. These connectors have the option of being located on either the rear or left side of the box. This allows mounting in either a stand-up or laydown position. The RCU can also be flush mounted with a plate (Figure 3-9C) provided as part of the DERITE equipment.

NOTE: Sites requiring the plate must prepare a console cutout per Figure 3-9C prior to arrival of the DERITE. Certain operational situations will require on-site FAA and contractor cooperation for completion.

(3). Display Unit. The tower display unit, Figure 3-10A, is a high brightness, high contrast, 945-line TV monitor. It is designed for operation in a 6000 foot-candle ambient light environment. The screen is 14.5 X 14.5 inches square with 876 x 876 pixel resolution. The CRT and EMI requirements have increased the weight of the display to 150 pounds approximately. The removal of subassemblies from the display unit, Figure 3-10B, will reduce the weight to approximately 100 pounds to assist in ceiling installation or removal tasks. Handles are built into the display cabinet to assist in any maintenance or operational moving. The display can be mounted in four ways: console mount, fixed desk mount, swivel desk mount and ceiling trunnion mount. The trunnion bracket is provided and will rotate 340 degrees in azimuth and tilt 30 degrees in elevation. The trunnion bracket will attach to the current facility ceiling bracket which is a one-inch (1") thread pipe (Figure 3-10C).

NOTE: Sites must ensure that the ceiling brackets will support the new, heavier DERITE display (approximately 150 lbs).

(4). Keyboard and Position Entry Module (KBD/PEM). A KBD/PEM is illustrated in Figure 3-11A. There are two KBD/PEMs supplied with each DSC unit (TPX-42 model has one). The symbology and configuration of

| PHYSICAL CHARACTERISTICS |       |       |       | MIN. CABLE<br>BEND RADIUS |
|--------------------------|-------|-------|-------|---------------------------|
| H(in)                    | W(in) | D(in) | WT(#) | R(in)                     |
| 8.0                      | 13.0  | 13.0  | 26.0  | 7.0                       |





FIGURE 3-8A. POWER SUPPLY & JUNCTION (PS&J) BOX



NOTE: PS&J CCA MOUNTED BENEATH CHASSIS.  
CHASSIS EASILY REMOVES FROM ENCLOSURE.




FIGURE 3-8B. POWER SUPPLY & JUNCTION (PS&J) BOX (INTERNAL)

09/15/88







FIGURE 3-9A. REMOTE CONTROL UNIT (RCU)



ARTS IIA



ARTS IIIA



PIDP

FIGURE 3-9B. REMOTE CONTROL UNIT PANELS

PID






FIGURE 3-10A. DISPLAY UNIT




FIGURE 3-10B. DISPLAY UNIT BREAKDOWN






FIGURE 3-10C. DISPLAY UNIT MOUNTING

09/15/88

| PHYSICAL CHARACTERISTICS |       |       |       | MIN. CABLE<br>BEND RADIUS |
|--------------------------|-------|-------|-------|---------------------------|
| H(in)                    | W(in) | D(in) | WT(#) | R(in)                     |
| 4.0                      | 13.3  | 9.25  | 11.0  | 3 options                 |




FIGURE 3-11A. KEYBOARD/POSITION ENTRY MODULE

each DSC unit (TPX-42 model has one). The symbology and configuration of the keys are compatible with the current automation systems. The KBD CCA contains key switch encoding logic. The KBD switches are soldered to a glass epoxy printed wiring board.

Figure 3-11B displays the PEMs for ARTS IIA/IIIA and PIDP. The ARTS PEM contains an entry switch and a pressure sensitive joystick; while the PIDP PEM has additional sweep, cursor and range strobe switches. The PEM can be mounted directly to either side of the keyboard.

(5). Aural Alarm Box (AAB). The AAB in Figure 3-12 consists of only a speaker in a metal box. A volume control is mounted on the RCU with the power circuitry located in the PS&J box. The AAB can either be wall or surface mounted. Figure 3-12 also illustrates the cutout and dimensions required for surface mounting.

## 32. SYSTEM REQUIREMENTS.

### a. Environmental Conditions.

| <u>Condition</u>            | <u>Equipment</u>            |
|-----------------------------|-----------------------------|
| Temperature<br>(Air Intake) | 32 - 122 degrees Fahrenheit |
| Relative Humidity           | 10 - 95% non-condensing     |
| Elevation                   | Sea level to 12,000 feet    |

### b. Prime Power.

|           | <u>Tower Equipment</u> | <u>Cabinet Equipment</u> |
|-----------|------------------------|--------------------------|
| Voltage   | 115 vac +10%<br>-15%   | 115 vac +10%<br>-15%     |
| Phase     | Single                 | Single                   |
| Frequency | 50/60 Hz $\pm 1$ Hz    | 50/60 Hz $\pm 1$ Hz      |
| Power     | .551 Kva               | .655 Kva                 |

c. Electromagnetic Compatibility. The electromagnetic interference (EMI) requirement is per MIL-STD-461B for Type A3 equipment. Each individual tower unit (i.e., PS&J, RCU, KBD/PEM and display) is built per the EMI requirement. The DSC cabinet provides EMI coverage for the DSC units, commercial maintenance monitor and harnesses.

d. Reliability. The DERITE Mean Time Between Failure (MTBF) will be no less than 3160 hours.





FIGURE 3-11B. POSITION ENTRY MODULES



| PHYSICAL CHARACTERISTICS |       |       |       | MIN. CABLE BEND RADIUS |
|--------------------------|-------|-------|-------|------------------------|
| H(in)                    | W(in) | D(in) | WT(#) | R(in)                  |
| 6.62                     | 6.25  | 3.5   | 4     | 2.5                    |




FIGURE 3-12. AURAL ALARM BOX (AAB) & CUTOUT

e. Maintainability. The Mean Time To Repair (MTTR) the DERITE system is 30 minutes or less with a maximum corrective action not to exceed sixty minutes at the 90th percentile. Off-line preventive maintenance will be less than one hour per quarter. Total preventive maintenance will not exceed six hours per quarter.

f. Built-In-Test (BIT) Equipment. The DERITE contains diagnostics capable of isolating 90% of all failures to a single LRU or 98% failure isolation to two LRUs.

g. Mapping. A DSC unit contains five video maps in ROM with any combination of maps selectable at the RCU. DERITE also has the capability to interface and display existing external analog maps (See Figures 3-14A,B,C). However, selection of these external maps must be accomplished with existing map control boxes. DERITE only provides selection of the internal ROM digital maps. The map video gain control on the DERITE RCU simultaneously controls the intensity of both the internal and external maps. Regions/sites will determine the need for continued use of existing external maps. Early sites may be required to retain external mappers if the new internal maps are not prepared at the time of DERITE delivery. The procedure to obtain maps will be the same as for the FA-8970 map plates currently used. Sites will not be capable or authorized to change maps at the facility. National Ocean Service (NOS) will incorporate site map data into the ROM and ship the map ROM directly to the requesting facility. Air traffic personnel should generate map requirements for their respective facilities and submit these requirements through ATO 259 to NOS at least four months prior to installation of DERITES at sites.

NOTE: Sites must specify DERITE digital maps to avoid the generation of current FA-8970 map plates.

### 33. INTERFACES.

a. System Interfaces. Table 3-3 identifies the systems with which DERITE was designed to operate. DERITE will operate with other radar and beacon systems as long as signal characteristics are within the limits indicated in Table 3-4.

b. Signal Characteristic Interfaces. Table 3-4 and Table 3-5 associate the radar and automation systems, respectively, with the signal characteristics required for the DERITE system.

c. Cable Interfaces. The DERITE consist of both external cable interfaces to other systems and internal cable interfaces between the various DERITE units. Figure 3-13 provides a simplified overview of the cables and identifies contractor and Government responsibility for furnishing and installing the cables. A contractor provided site

TABLE 3-3. SYSTEM INTERFACESFAA RADAR:

ASR-3,4,5,6,7,and 8  
ASR-9 (SCIP required)  
ARSR-1,2,and 3

MILITARY RADAR:

AN/GPN-12,20,and 25  
AN/MPN-14  
AN/TPN-19

BEACON INTERROGATORS:

ATCBI-3  
ATCBI-4  
ATCBI-5

AUTOMATION SYSTEMS:

ARTS IIA and ARTS IIIA  
PIDP  
TPX-42 all versions

VIDEO MAPPERS:

AN/GPA-131  
FA-8970

COMMUNICATION LINKS:

TML (VIDEO)  
MODEMS, SYNC 2400 bps

TABLE 3-4. RADAR INPUT SIGNAL CHARACTERISTICS

| SIGNAL                                       | AMPLITUDE                                |                                       |          | CHARACTERISTIC IMPEDANCE                 | INPUT IMPEDANCE      | SIGNAL TO NOISE RATIO | PULSE DURATION                                    | PULSE RISE TIME                            | PULSE FALL TIME                            | NOTES   |
|--|--|---------------------------------------|----------|--|----------------------|-----------------------|---|--|--|---|
|  | HIGH                                     | LOW                                   | POLARITY |  |                      |                       |   |  |  |   |
| VIDEO SIGNALS:<br>Normal, MTI                | +1.0V to<br>+7.0V,<br>+2.0V<br>nominal   | 0.0V<br>+/- 0.5V                      | positive | 75 ohms, coax                            | 5000 ohms<br>minimum | 4:1<br>minimum        | 0.5 usec<br>minimum                               | 0.10<br>+/- 0.01<br>usec                   | 0.10<br>+/- 0.03<br>usec                   | Amplitude values after<br>DC offset correction<br>of +/- 3.0V   |
| Beacon, Map<br>Spare                         | +1.0V to<br>+7.0V,<br>+2.0V<br>nominal   | 0.0V<br>+/- 0.5V                      | positive | 75 ohms, coax                            | 5000 ohms<br>minimum | 4:1<br>minimum        | 0.35 usec<br>minimum                              | 0.10<br>+/- 0.01<br>usec                   | 0.10<br>+/- 0.03<br>usec                   | Amplitude values after<br>DC offset correction<br>of +/- 3.0V   |
| RADAR<br>PRETRIGGER,<br>BEACON<br>PRETRIGGER | +2.5V to<br>+60.0V                       | 0.0V<br>+/- 0.5V                      | positive | 75 ohms, coax                            | 5000 ohms<br>minimum | 7:1<br>minimum        | 0.3 to<br>3.0 usec<br>.....<br>3.0 to<br>3.0 usec | 0.02<br>usec<br>.....<br>0.5<br>usec       | 0.10<br>usec<br>.....<br>0.30<br>usec      | PRF: 240 to 380 pulses/sec or<br>700 to 1500 pulses/sec<br><br>Timing: 0 to 130 usecs prior<br>to radar trigger                     |
| ACP/ARP                                      | 5.0V<br>+/- 1.0V                         | 0.0V to<br>+0.5 V                     | positive | 75 ohms, coax                            | 5000 ohms            | 10:1                  | 25.0 +/-<br>3.0 usec                              | 1.0 usec<br>maximum                        | 1.0 usec<br>maximum                        |   |
| LONG RANGE<br>ACP/ARP                        | +10.0 to<br>+60.0V,<br>+15.0V<br>nominal | -0.5V to<br>+5.0V,<br>0.0V<br>nominal | positive | 70 to 80 ohms<br>75 ohms nominal<br>coax | 5000 ohms<br>minimum | 7:1                   | 0.5 to<br>50.0 usec<br><br>1.0 usec<br>nominal    | 0.3 usec<br>maximum<br>0.1 usec<br>nominal | 0.5 usec<br>maximum<br>0.2 usec<br>nominal |   |
| 200-MILE<br>TRIGGER                          | +2.5V to<br>+60.0V<br>+3.0V<br>nominal   | -0.5V to<br>+0.5V,<br>0.0V<br>nominal | positive | 75 ohms, coax                            | 5000 ohms<br>minimum | 7:1                   | 0.85 +/-<br>0.2 usec                              | 0.05 usec                                  | 0.10 usec                                  | Trigger occurs 24.7 usecs<br>before the Radar Zero<br>Range (RZR).<br>Used only in PIDP con-<br>figurations and non-PIDP<br>TPX-42A |



TABLE 3-5. AUTOMATION SYSTEM I/O SIGNAL CHARACTERISTICS

| AUTOMATION SYSTEM | INPUT SIGNAL   |                              | OUTPUT SIGNAL   |   | ALARM SIGNAL   |   | NOTES  |
|-------------------|--|------------------------------|---|---|--|---|--|
|                   | AMPLITUDE  | IMPEDANCE                    | AMPLITUDE   | IMPEDANCE   | AMPLITUDE  | IMPEDANCE   |  |
| ARTS IIA          | +25.0mV minimum,<br>+5.0 V maximum,<br>+400.0 mV nominal<br>(R)  | 75 ohms, terminated per side | 12 ma current<br><br>(T)                                | 75 ohms, terminated per side  | 1.0V minimum (alarm condition)   | Terminated > 7.5K ohms, twisted pair                  | (R) = Differential Receiver, type 55107B<br><br>(T) = Differential Transmitter, type 55110A  |
|                   | Logic 1:<br>-1.1V,<br>0 V nominal                                |                              | Logic 1:<br>0 to -0.5V                                  |   |  |   |  |
| ARTS IILA         | Logic 0:<br>-2.5V,<br>-3.0 V nominal                             | 160 ohms, twisted pair       | Logic 0:<br>-3 to -4.5V (data)<br>-3 to -5.5V (control) | 120 to 180 ohms, twisted pair   | 1.0V minimum (alarm condition)   | Terminated > 7.5K ohms, 50 ohm coax                   | Pulse Rise Time:<br>2.0 nsecs minimum,<br>75.0 nsecs maximum   |
|                   |  |                              |   |   |  |   |  |
| PIDP              | +25.0 mV minimum,<br>+5.0 V maximum,<br>+400.0 mV nominal<br>(R) | 75 ohms, terminated per side | 12 ma current<br><br>(T)                                | 75 ohms, terminated per side (data)<br>39 ohms, terminated per side (control) | 0.0V to +2.0V (alarm condition)<br><br>+5.0V to +20.0V (no alarm)<br>(*) | > 4K ohms (alarm)<br><br>> 20K ohms (no alarm)<br>(*) | (R) = Differential Receiver, type 55107B<br><br>(T) = Differential Transmitter, type 55110A<br><br>(*) = For Alarm and Indicator Control Signals |
|                   |  |                              |   |   |  |   |  |




FIGURE 3-13. CONTRACTOR/GOVERNMENT FURNISHED CABLES

TABLE 3-6. DERITE INTERNAL CABLES

| <u>CABLE RUNS</u>           | <u>AVAILABLE LENGTHS (ft)</u> |
|-----------------------------|-------------------------------|
| ASC PANEL/PS&J - DATA       | 50/100/200/300/400/500        |
| ASC PANEL/DISPLAY - VIDEO   | 50/100/200/300/400/500        |
| PS&J/RCU - DATA             | 15/25/50                      |
| RCU/DISPLAY                 | 15/25/50                      |
| PS&J/KBD/PEM 1 - DATA       | 15/25/50                      |
| PS&J/KBD/PEM 2 - DATA       | 15/25/50                      |
| PS&J/AAB                    | 15/25/50                      |
| KBD/PEM 1                   | DIRECT MATING                 |
| KBD/PEM 2                   | DIRECT MATING                 |
| PS&J/RCU - POWER            | 15/25/50                      |
| 115 VAC/DISPLAY - POWER     | 15/25                         |
| 115 VAC/PS&J - POWER        | 15/25                         |
| PS&J/KBD & PEM 1 - POWER    | 15/25/50                      |
| PS&J/KBD & PEM 2 - POWER    | 15/25/50                      |
| PS&J/DCP                    | 15/25/50                      |
| ASC PANEL/TML - VIDEO       | 50/100/200/300/400/500        |
| ASC PANEL/MODEM(RIA) - DATA | 50/100/200/300/400/500        |
| DISPLAY 1/DISPLAY 2 - DATA  | 25/50                         |
| DISPLAY 1/DISPLAY 2 - VIDEO | 25/50                         |
| MODEM(RIA)/PS&J - DATA      | 50/100/200/300/400/500        |
| TML/DISPLAY - VIDEO         | 50/100/200/300/400/500        |

TABLE 3-7. DBRITE EXTERNAL CABLES

| <u>CABLE RUNS</u>     | <u>AVAILABLE LENGTHS (ft)</u> |
|-----------------------|-------------------------------|
| AUTOMATION SYSTEM/ASC | 25/50/75/100                  |
| VIDEOS/ASC            | 15/25/50/75/100               |
| TRIGGERS/ASC          | 15/25/50/75/100               |
| ACP & ARP/ASC         | 15/25/50/75/100               |
| MAPS/ASC              | 15/25/50/75/100               |
| ALARM/ASC             | 25/50/75/100                  |

preparation package will request the site selection of fixed, internal cable lengths, as abbreviated in Table 3-6 and Table 3-7. The selection of fixed cable lengths is required to allow early factory production and testing of these EMI cables.

(1). External Cables. Cable connections are made at the cabinet ASC panels which are unique for each automation system configuration. The ASC panels also contain the connectors for other external signals. These connections are presented in the following figures and tables: ARTIS IIA - Figure 3-14A/Table 3-8A; ARTIS IIIA - Figure 3-14B/Table 3-8B; PIDP - Figure 3-14C/Table 3-8C. The specific external junctions of associated equipment are not identified due to site dependent distribution amplifiers, junction boxes and/or direct connections. The specific connection point and cable lengths must be determined during the site survey. The contractor will provide cables from the DERITE to the first external connection points.

(2). Internal Cables. Contractor furnished internal cables are displayed in Figure 3-15. Again, many of these cables will be chosen from a fixed length selection (Table 3-6) by the individual sites based on the physical positioning of the equipment.

d. Power Interface. Figure 3-16 illustrates the facility and DERITE power interfaces. The facility power interfaces for the display unit and the PS&J box are female receptacles (Hubbell 2310 or equivalent) in close vicinity of the units. The facility interface to the top of the DSC cabinet is a one-inch conduit/connector box for cabinet attachment. The conduit will contain both the equipment and convenience power cables with an extra five feet of cable for attachment within the cabinet. Refer to Table 3-2, Table 3-6 and paragraph 71 for additional power data and interfacing information.

e. Grounding Interfaces. The DERITE system basically has three standard grounding methods with the facilities. Figure 3-16 illustrates two of these methods in the safety/chassis ground (green wire) and the power neutral ground (white wire). These grounding interfaces are at the power receptacles for the tower equipment and at the wire connections with the cabinet. The other grounding interface, signal/chassis ground, is between the FAA site provided ground reference plates and the contractor provided #6 AWG cable from the chassis of the DERITE units. Signal ground is not isolated from chassis ground within the DERITE equipment. Refer to paragraph 71 for additional grounding information.

f. Communication Interfaces. Figure 3-17 identifies the equipment/cable interface points in the TML and control data paths for satellite sites. The TML interface is between the government furnished TML, or junction box, and the contractor supplied cable from the DSC cabinet. The control data is transferred through synchronous 2400 bps transmission paths which are GFE items. Existing transmission paths will




FIGURE 3-14A. ARTS IIA/DBRITE INTERCONNECTING CABLES

TABLE 3-8A. ASC PANEL CONNECTORS (ARTS IIA)

| <u>JACK</u> | <u>INTERFACE</u>  | <u>FUNCTION</u> | <u>PART NUMBER</u> | <u>TYPE</u> |
|-------------|-------------------|-----------------|--------------------|-------------|
| J1          | PS&J Box          | Twr Ctrl/Alm    | M24308/2-283       | 25 Pin "D"  |
| J2          | Display           | Tower Video     | M55339/13-0001     | BNC         |
| J3          | ASC               | Normal Video    | Same as J2         | BNC         |
| J4          | Not Used          | Spare Connector | Same as J2         | BNC         |
| J5          | ASC               | MTI Video       | Same as J2         | BNC         |
| J6          | ASC               | ACP             | Same as J2         | BN          |
| J7          | DDCP              | Beacon Video    | Same as J2         | BNC         |
| J8          | ASC               | ARP             | Same as J2         | BNC         |
| J9          | ARTS IIA<br>J-Box | Map Video       | Same as J2         | BNC         |
| J10         | ASC               | Radar Pretrig   | Same as J2         | BNC         |
| J11         | ASC               | Spare Video     | Same as J2         | BNC         |
| J12         | DDCP              | Cmptr Interface | M24308/4-3         | 25 Pin "D"  |
| J13         | AACU              | Aural Alarms    | MS3120E-14-5P      | 5 Pin (Cir) |

- NOTES:
- Each ASC Panel provided with 9 coaxial tee connectors.
  - Each DSC cabinet provided with nine 75 ohm terminators.
  - J3, J5, J6, J8, J10, and J11 can also come from distribution amplifiers or daisy chained from other equipment (Site dependent).
  - J7 and J12 connections from same connector on DDCP.
  - J9 can be directly from Video Mapper (Site dependent).
  - "D" = Type D Connector.
  - (Cir) = Circular MIL-Type Connector

09/15/88




FIGURE 3-14B. ARTS IIIA/DBRITE INTERCONNECTING CABLES



TABLE 3-8B. ASC PANEL CONNECTORS (ARTS IIIA)

| <u>JACK</u> | <u>INTERFACE</u> | <u>FUNCTION</u> | <u>PART NUMBER</u>      | <u>TYPE</u>       |
|-------------|------------------|-----------------|-------------------------|-------------------|
| J1          | PS&J Box         | Twr Ctrl/Alm    | M24308/2-283            | 25 Pin "D"        |
| J2          | Display          | Tower Video     | M55339/13-0001          | BNC               |
| J3          | Distr Amp        | Normal Video    | Same as J2              | BNC               |
| J4          | AACU             | Aural Alarm     | Same as J2              | BNC               |
| J5          | Distr Amp        | MTI Video       | Same as J2              | BNC               |
| J6          | Distr Amp        | ACP             | Same as J2              | BNC               |
| J7          | Distr Amp        | Beacon Video    | Same as J2              | BNC               |
| J8          | Distr Amp        | ARP             | Same as J2              | BNC               |
| J9          | Distr Amp        | Map Video       | Same as J2              | BNC               |
| J10         | Distr Amp        | Radar Pretrig   | Same as J2              | BNC               |
| J11         | Not Used         | Spare Video     | Same as J2              | BNC               |
| J12         | IOPB or<br>MDEM  | Output Data     | 436-0004-105<br>(Malco) | 120 Pin<br>(Rect) |
| J13         | IOPB or<br>MDEM  | Input Data      | Same as J12             | 120 Pin<br>(Rect) |

- NOTES:
- Each ASC Panel provided with 9 coaxial tee connectors.
  - Each DSC cabinet provided with nine 75 ohm terminators.
  - Distr Amp = Distribution Amplifier or source of DERITE interface signals (Site dependent).
  - (Rect) = Rectangular Type Connector.




FIGURE 3-14C. PIDP/DBRITE INTERCONNECTING CABLES

TABLE 3-8C. ASC PANEL CONNECTORS (PIDP)

| <u>JACK</u> | <u>INTERFACE</u>  | <u>FUNCTION</u>            | <u>PART NUMBER</u> | <u>TYPE</u>  |
|-------------|-------------------|----------------------------|--------------------|--------------|
| J1          | PS&J Box          | Twr Ctrl & Alm             | M24308/2-283       | 25 Pin D     |
| J2          | Display           | Tower Video                | M55339/13-0001     | BNC          |
| J3          | AM-6579<br>(J3)*  | Normal Video               | Same as J2         | BNC          |
| J4          | IJB (J13)         | 200 Mi BCN Trig            | Same as J2         | BNC          |
| J5          | AM-6579<br>(J14)* | MIT Video                  | Same as J2         | BNC          |
| J6          | OL-211            | ACP-2                      | Same as J2         | BNC          |
| J7          | IJB (J12)         | Beacon Video               | Same as J2         | BNC          |
| J8          | OL-211            | ARP-1 (Unbal)              | Same as J2         | BNC          |
| J9          | GPA-131<br>(J27)* | Map Video                  | Same as J2         | BNC          |
| J10         | AM-6579<br>(J27)* | Radar Pretrig              | Same as J2         | BNC          |
| J11         | Not Used          | Spare Video                | Same as J2         | BNC          |
| J12         | IJB (J19)         | Data I/O                   | MS3120E-22-55P     | 55 Pin (Cir) |
| J13         | IJB (J10)         | Indicator Ctrl<br>& Alarms | MS3120E-22-55PW    | 55 Pin (Cir) |

- NOTES:
- Each ASC Panel provided with 9 coaxial tee connectors.
  - Each DSC cabinet provided with nine 75 ohm terminators.
  - (Jx) = Jack number on equipment specified.
  - (Jx)\* = Jack number depends on display position.
  - IJB (Jx) = Indicator Junction Box, 386501-1 or 386152.
  - AM-6579 = Trigger Pulse/Video Amplifier, AM-6579/T.
  - OL-211 = Data Processing Group, OL-211/T.
  - GPA-131 = Video Mapper, model AN/GPA-131.
  - (Cir) = Circular MIL-Type Connector.




FIGURE 3-15. DBRITE INTRACONNECTING CABLES




FIGURE 3-16. DBRITE MAIN POWER




FIGURE 3-17. SYSTEM COMMUNICATION

transmission paths which are GFE items. Existing transmission paths will be utilized where possible. Additional modems and dedicated lines will be acquired only when necessary. The contractor will provide a remote interface adapter (RIA), Figure 3-18, to ensure that either a RS-232 or RS-422 interface (Table 3-9) is available with the modem.

34. COMPUTER PROGRAM CONFIGURATION ITEMS (CPCI). The purpose of the CPCI is to provide control and interface services. The Interface CCA, Synthetic CCA and PS&J CCA each contain a 16/32-bit microprocessor. Each processor is controlled by firmware referred to as a Computer Program Component (CPC). The three CPCs are the: Automation Interface CPC, Synthetic Data Generator CPC and Tower Interface CPC). A brief description of each CPC is given below.

a. Automation Interface CPC. This program controls the operation of the microprocessor located on the I/F CCA and thus is unique to the automation system being used (ARTS IIA, ARTS IIIA, and PIDP). Automation input/output (I/O) "handshaking", bidirectional data transfer and conversion of data to/from a DERITE common format are the primary functions.

b. Synthetic Data Generator CPC. This program controls the microprocessor located on the synthetic CCA. It functions to update the A/N data and generate the internal maps.

c. Tower Interface CPC. This program controls the microprocessor located on the CCA in the PS&J box. It handles the transfer of data between the tower I/O devices (RCU and KBD/PEM) and the DSC unit. The diagnostic system, BIT, is also controlled by this CPC.

35. ADAPTION SOFTWARE. Site adaption software for operational displays is a site responsibility. Operational requirements must dictate implementation of satellite and local tower DERITEs. Since DERITE is functionally an ARTS display, specific guidance on implementation of functions is left up to the facilities. Procedures, letters of agreement, etc., are considered site responsibilities. Site adaption includes possible channel changes and provisions for remote and host site position symbol changes.

36.-39. RESERVED.

TABLE 3-9 REMOTE DATA &amp; CONTROL PATH

| DSC Modem Cable<br>(ASC Panel) |            | Remote Interface<br>Adapter (P1) |        | Telco<br>Line (Modem) |        | Remote Interface<br>Adapter (P1) |        | Tower Modem<br>Cable (P56J Box) |            |
|--------------------------------|------------|----------------------------------|--------|-----------------------|--------|----------------------------------|--------|---------------------------------|------------|
| Pin #                          | Signal     | Pin #                            | Signal | Pin #                 | Signal | Pin #                            | Signal | Pin #                           | Signal     |
| 3                              | BA(A)      | 2                                | 2      | BA                    | 2      | BA                               | 2      | 2                               | BA(A)      |
| 16                             | BA(B)      | 14                               | 14     |                       |        |                                  | 14     | 14                              | BA(B)      |
| 17                             | DD(A)      | 17                               | 17     | DD                    | 17     | DD                               | 17     | 17                              | DD(A)      |
| 9                              | DD(B)      | 9                                | 9      |                       |        |                                  | 9      | 9                               | DD(B)      |
| 2                              | BB(A)      | 3                                | 3      | BB                    | 3      | BB                               | 3      | 3                               | BB(A)      |
| 14                             | BB(B)      | 16                               | 16     |                       |        |                                  | 16     | 16                              | BB(B)      |
| 13                             | DB(A)      | 15                               | 15     | DB                    | 15     | DB                               | 15     | 15                              | ----       |
| 12                             | DB(B)      | 12                               | 12     |                       |        |                                  | 12     | 12                              | ----       |
| 18                             | ----       | 18                               | 18     |                       |        |                                  | 18     | 18                              | V+15VLT1   |
| 25                             | V+15RTN    | 25                               | 25     |                       |        |                                  | 25     | 25                              | V+15RTN0   |
| 7                              | SIGNAL GND | 7                                | 7      | AB                    | 7      | AB                               | 7      | 7                               | SIGNAL GND |
| 21                             | V+15VLT1   | 21                               | 21     |                       |        |                                  | 21     | 21                              | ----       |
| 8                              | SPARE      | 8                                | 8      |                       |        |                                  | 8      | 8                               | SPARE      |
| 10                             | SPARE      | 10                               | 10     |                       |        |                                  | 10     | 10                              | SPARE      |
| 1                              | FRAME GND  | 1                                | 1      | AA                    | 1      | AA                               | 1      | 1                               | FRAME GND  |




FIGURE 3-18. REMOTE INTERFACE ADAPTER (RIA)



## CHAPTER 4. PROJECT SCHEDULE AND STATUS

40. PROJECT SCHEDULES AND GENERAL STATUS. A project schedule is presented in Table 4-1 highlighting activities from initial requirement needs through site installation and acceptance. The schedule depicts the activities completed and the milestone dates of upcoming activities.

41. MILESTONE SCHEDULE SUMMARY. Appendix 1 depicts the installation start date of each FAA site/satellite scheduled for a new DERITE. Any changes to this schedule will require close contractor and Government coordination.

42. INTERDEPENDENT SEQUENCES. The following projects are directly interrelated with the DERITE project:

a. TPX-42/ARTS IIA. Once ARTS IIA equipment replaces TPX-42, the existing Numerics Generation and Conversion Equipment (NGCE) cannot be used. The ARTS IIA and DERITE deliveries are being coordinated.

b. ARTS IIIA. A3.0X software must be in operation prior to the DERITE installation in order to have sufficient input/output (I/O) multiplex display buffer memory (MDEM) channels available to support DERITE. Each DSC unit will require an I/O channel from an IOPB or MDEM.

c. Radars. The DERITE must interface with the analog video of a radar or a device that changes digital video to analog, such as the Surveillance Communications Interface Processor (SCIP) for the ASR-9 digital radar.

d. Communications. Any newly established satellite facility will require a TML and a dedicated 2400 bps synchronous data path to support DERITE. The TML provides the one-way video transmission, while the modems and telephone lines handle the two-way control, data entries and BIT maintenance monitoring. The TML video bandwidth for the new TMLs will be 15 MHz. Existing TMLs with narrower bandwidth will likely provide satisfactory operation. A site by site evaluation is virtually the only way to confirm this. The TMLs being procured by AAP-320 are using FAA-E-2446B as an equipment specification. Appendix 2 identifies the sites that will receive this national support. New satellite facilities not listed, or those listed which do not need the support, should contact AAP-320.

43.-49. RESERVED.

TABLE 4-1. PROJECT SCHEDULE

| <u>ACTIVITY DESCRIPTION</u>                     | <u>ACTUAL FINISH</u>  |
|---|-----------------------|
| Systems Requirements Review (SRR)               | 04/12/83              |
| Solicitation Issued                             | 07/02/85              |
| Cost/Technical Review                           | 12/10/85              |
| Contract Award                                  | 07/02/86              |
| Preliminary Design Review (PDR)                 | 10/07/86              |
| Critical Design Review (CDR)                    | 07/02/87              |
| Factory Acceptance Test Plan Approved           | 10/10/87              |
| System Delivered to FAA Academy                 | 06/23/88              |
| Operator/Maintenance Training Begins            | 07/11/88              |
| Project Implementation Plan Approved            | 09/15/88              |
|   | <u>MILESTONE DATE</u> |
| Training Material Delivered                     | 10/88                 |
| System Delivered to FAATC                       | 10/88                 |
| Shakedown Test Complete                         | 10/88                 |
| Site Spares Delivered                           | 01/89                 |
| System Delivered to First Operational Site      | 01/89                 |
| Site Acceptance/Integration Test Complete (IOC) | 01/89                 |
| First Operational Readiness Demonstration (ORD) | 01/89                 |
| Final Provisioning Documents Delivered          | 03/89                 |
| Last Operational Site Delivery/ORD              | 06/91                 |

## CHAPTER 5. PROJECT MANAGEMENT

50. PROJECT MANAGEMENT, GENERAL. The DERITE program is a joint USAF/FAA project with the USAF as the procuring agency. Program management responsibility was delegated to the Electronic Systems Division (ESD), Hanscom Air Force Base, MA. The Military Air Traffic Control System Directorate (ESD/TCV) has been designated as the focal point for overall program management of the DERITE program. An Interagency Agreement, DITFA01-84-2-0204B, was signed between the USAF and FAA for the procurement of DERITE systems for the FAA. The Interagency Agreement highlights the necessary supplies, equipment and services to be furnished by the USAF and FAA. The agreement also specifies USAF, FAA and joint USAF/FAA responsibilities. These responsibilities are:

a. United States Air Force Responsibilities.

(1). Develop a specification for the DERITE system which includes the FAA and USAF requirements.

(2). Negotiate all procurement for equipment, supplies and services defined in ARTICLE I of this agreement.

(3). Coordinate the location, date and time of all design reviews, contractor meetings, program schedule changes, working group and provisioning conferences with the FAA.

(4). Coordinate all plans, acceptance test procedures and reports with the FAA.

(5). Provide copies of all the design review data and audit plans to the FAA no later than 30 days before the design review and audits.

(6). Advise the FAA of any potential problems and keep the FAA advised on the status of any identified problems.

(7). Test and accept delivered equipment in accordance with approved acceptance test procedures. FAA equipment, installed by the contractor, will be accepted by the FAA after installation.

b. Federal Aviation Administration Responsibilities.

(1). Assist in developing the DERITE specification with FAA requirements.

(2). Reimburse the USAF for incurred project costs.

(3). Participate or provide representation in all reviews, working groups, conferences and contractor meetings.

- (4). Review and comment on all data items (i.e., plans, procedures, reports, schedules, etc.) requiring FAA approval.
- (5). Participate in the design qualification and acceptance testing.
- (6). Provide site destination addresses ninety (90) days prior to site equipment shipment.
- (7). Perform facility modifications prior to receiving equipment. Commission equipment after contractor installation and checkout.
- (8). Participate in functional and physical configuration audits coordinated by the USAF.
- (9). Prepare and coordinate software transition MOA, as appropriate.

c. Joint USAF/FAA Responsibilities.

- (1). USAF, ESD/TCV will be the focal point for overall program management of the DERITE program. The FAA focal point will be the Terminal Automation Program Branch, AAP-320.
- (2). The USAF, ESD/TCV, will have prime responsibility and final approving authority for all changes during the contract period. The FAA will be a member of the USAF Configuration Control Board (CCB). The FAA and the USAF will designate a single focal point responsible for providing the necessary coordination on configuration management matters. Reference paragraph 97, Configuration Management (CM), for more details.
- (3). USAF and FAA will review and coordinate all procurement documents for inclusion of user requirements.

d. Contract Management. Under the terms of the interagency agreement, the USAF, as the procuring agency has responsibility for DERITE contract management. In this capacity, the USAF has responsibility for designating the Contracting Officer (CO) and the Quality/Reliability Officer (QRO). Acquisition Contracting Officer (ACO) responsibilities are now resident at the Defense Contract Administrative Services Management Area (DCASMA) in Philadelphia, PA.

(1). Contract Management Responsibilities.

- (a). The USAF CO has delegated to the ACO, contract management activities concerned with assuring the terms of performance under the contract are met. These activities include; monitoring

contract, conducting inspections and performing in-progress reviews.

(b). A QRO has been designated as a USAF representative at the contractor's facility. The QRO's functions are governed by USAF policies, procedures, directives and by the terms and conditions of the contract.

(2). Contract Management Reviews (CMR). CMRs are conducted to present a detailed contract status, track outstanding action items and provide a forum to highlight activities planned for the next period. The contractor shall provide a brief narrative review, a summary of action items and a schedule of planned activities be submitted as minutes of the review. Actual contractor man-loading versus projected man-loading, outlined in the contractor's proposal, will also be presented. Agenda items for the CMR will include:

- (a). System Safety Program status reviews
- (b). Reliability Program status reviews
- (c). Maintainability Program status reviews
- (d). Software Reviews
- (e). Integrated Logistic Support Management Reviews (ILSMR)
- (f). Logistic Support Analysis Plan (LSAP) Reviews

e. FAA Project Management. The FAA has designated the ATC Automation Division (AAP-300) as the office of primary responsibility for DERITE project implementation. This organization will accomplish management tasks within the guidelines provided by applicable FAA policies, directives and procedures. Overall technical management has been delegated to the Terminal Automation Program Branch (AAP-320). A member of this organization has been designated as the DERITE Project Manager and is the single focal point for all project activities.

(1). Contracting Officer (CO). The USAF is responsible to designate and function as the CO. AIG-310 functions as the FAA CO who is responsible for ensuring adherence to the terms and conditions of the Interagency Agreement (DTFAO1-84-2-0204B).

(2). Washington D.C. Organizations. The following tasks are the responsibility of organizations within FAA Headquarters, Washington D.C.

- (a). Advanced Automation Service (AAP).

1. Ensure all technical contract requirements are met by providing technical surveillance of the contractor in design, development, testing, installation, integration, and production of hardware and software for the DERITE program.

2. Provide program guidance to all offices, services, centers, and regions on the implementation of the DERITE project. Program guidance will include: site installation planning, disposition of excess equipment, training, provisioning, maintenance concept, technical documentation deliverables and test activities (i.e., Operational Readiness Demonstrations (ORD), Joint Acceptance Inspection (JAI), operational changeover and commissioning).

3. Act as a chairman for FAA working groups established to support the DERITE project.

4. Manage the interdependence between the DERITE project and other project interfaces.

5. Adhere to the terms and conditions of the Interagency Agreement.

6. Serve as FAA representative to all elements of the USAF in matters relating to the DERITE program.

7. Secure support services and resource commitments (including budgetary).

8. Develop and ensure adherence to project schedules.

9. Provide a central point of contact for FAA organizational elements.

(b). Air Traffic Operations Service (ATO).

1. Assist in the development of system shakedown and operations changeover plans with AAP, regions and FAATC.

2. Ensure all operational aspects of the system implementation are satisfactorily dealt with by the regions prior to operation changeover.

3. Provide technical coordination and support to AAP-320 on matters relating to the ATC functions, hardware configuration and operational requirements to interface with associated terminal automation systems.

4. Update the Operations and Procedures Handbooks as may be necessary.

5. Provide training requirements for Air Traffic personnel to AAT-10.

6. ATO-259 will submit site specific video map requirements to the National Ocean Service four months before site installation.

(c). Air Traffic Plans and Requirements Service (ATR).

1.. ATR-100 will be responsible for ensuring facilities submit requirements for DERITE video maps to ATO-259 at least four months prior to DERITE system delivery at a respective site.

(d). Acquisition and Material Service (ALG).

1. Provide policy and procedural guidance to FAA Regions and the Aeronautical Center for appropriate DERITE property controls.

2. Assist AAP in providing procedures for disposal or utilization of surplus material.

3. Provide membership to the Program Planning Group.

4. Provide membership to the FAA OCB.

(e). System Maintenance Service (ASM).

1. Review and approve training requirements, program development, schedules and training responsibility.

2. Instruct and advise regions on training programs, schedules and assignments.

(f). Associate Administrator for Air Traffic (AAT-10).

1. AAT-14 reviews and approves AT training requirements, program development, schedules and training responsibility.

2. AAT-14 instructs and advises regions on AT training programs, schedules and assignments.

3. AAT-14 coordinates APT-300 on the development and conduct of AT training programs.

(g). System Engineering Service.

1. Designate a single focal point responsible for coordination with the USAF on CM matters.
2. Participate in PCA and FCA.
3. Designate a member for the USAF/ESD CCB.
4. Assess any proposed changes which might affect operational parameters.
5. Provide NAS system level requirements for T&E (Verification Requirements Traceability Matrix).
6. Verify test plans for projects to comply with the intentions of FAA Order 1810.4, standards and requirements for T&E.
7. Review waiver requests and provides recommendations to the NAS Program Director of waivers and testing issues following coordination with APM, AAP and ACT.
8. Provides support to the EXCOM Deployment Readiness Review (DRR) in validating that system level integration and operational tests have been conducted to assure that operational suitability and effectiveness are achieved prior to deployment.

(h). System Engineering and Integration Contractor (SEIC) Project Management. The SEIC provides support in accordance with contract DTFA01-84-C-00017, Chapter 10, NAS Project Management Requirements, and in accordance with contract DTFA01-85-Y-01002, para H.2. These contracts require the SEIC to assist AAP-320 with overall management of the project. Specific tasks include:

1. Project Planning
2. Subsystem and interface configuration status through review of Engineering Change Proposals (ECPs) submitted by the DERITE contractor.
3. Project financial status
4. Project schedule control
5. Documentation review
6. Logistics support management and analysis
7. Contribution to project reviews and reports
8. Coordination with the DERITE contractor



9. Provide membership to the Program Planning Group.

(3). Field Organizations. The responsibilities of the FAATC, regional offices and FAA AAC include:

(a). Federal Aviation Administration Technical Center (FAATC). Provide the support necessary to test and evaluate the DERITE functional and operational performance and to ensure compliance with the specification. FAATC will perform these duties in accordance with FAA Order 1810.4. The FAATC will be the site for Qualification Operational Test and Evaluation (QOT&E) of the DERITE system in conjunction and coordination with the USAF QOT&E. ACT-100 will serve as the lead for QOT&E testing. The test representative will coordinate his activities with the Project Manager, AAP-320. FAATC will also:

1. Provide membership, as required, to the CCB.
2. Provide DERITE engineering, testing, integration and deployment support to AAP and the regional offices.
3. Establish initial training requirements for FAATC personnel and coordinate with AAT-14 and ASM-210.
4. Financial and item management control and accountability for agency property received after system acceptance testing is established by ACT-600.
5. Provide inputs to the joint FAA/USAF QOT&E test plan, procedures and report.
6. Provide representatives to the Test Plan Working Group (TPWG).
7. Monitors the installation and checkout of NAS subsystems delivered to the FAATC or first field site.
8. Supports the development of test policy standards and test requirements.
9. Supports the accomplishment of a valid test program by reviewing conformity of test programs with FAA orders and standards, by reviewing test plans, reviewing test procedures, monitoring tests and reviewing test analysis and reports.
10. Provides recommendation based on test results in support of the EXCOM DRR process to determine whether a subsystem should or should not be deployed.

(b). Mike Monroney Aeronautical Center (AAC).

1. Provide logistic support service and planning.
2. Accomplish cataloging and provisioning for DERITE equipment.
3. Provide parts on Exchange and Repair (E&R) basis for each facility receiving DERITE equipment.
4. Provide national project material which is not procured by ALG.
5. Develop, monitor and conduct DERITE training programs as directed by APT-300.
6. Adapt national engineering specifications to local conditions and perform engineering services within nationally provided guidelines for the installation, inspection and acceptance of the DERITE system, including subsystem components, at the FAA Aeronautical Center.
7. Provide AAP-320 with information and support on problems detected in E&R items.
8. Provide for technical supervision of on-site activities performed under the contract at the AAC.
9. Accomplish preliminary acceptance of items delivered to the FAA Aeronautical Center under the contract.
10. Develop, in conjunction with ALG and AAP-320, logistics policies and plans for support of the system.
11. Participate in planning activities to transition system equipment into the logistics inventory.
12. Participate, as requested by APT-300, in the review of instructional materials.
13. Assure timely selections of necessary inspector and maintenance personnel to meet Aeronautical Center training and staffing requirements.
14. Assess quality of contractor prepared maintenance training with assistance of AAC-944.

(c). Regions. Each region will appoint a regional

project manager (See paragraph 51) tasked to ensure facility and engineering work is complete prior to the delivery of equipment. The manager will monitor the installation of the equipment and coordinate requests for contractual or technical support with AAP-320 and the National Automation Engineering Field Support Sector, ASM-160. The regional project manager will arrange for the appointment of a technical on-site representative (TOR) at each facility. The regions are responsible for:

1. Site preparation and oversight of equipment installation in accordance with the schedules provided in Appendix 1, Table 1. Also, the coordination with AAP and AAT on any changes to these schedules.

2. Assigning a Regional Integration Group (RIG) to provide coordination, direction and guidance for effective and timely project implementation. The RIG shall be chaired by the regional project manager and comprised of regionally selected air traffic and airways facilities personnel knowledgeable in the implementation of new display systems.

3. Designating a TOR to serve at each terminal facility. The TOR will provide the region with coordination, direction and guidance necessary for effective and timely site preparation at the assigned site. This task will include on-site decision making and day-to-day problem solving. The TOR is to be the principal on-site regional representative and will report problems, progress and other matters to AAP-320 through appropriate regional representatives. Established channels of communications between regions and AAP-320 are to be used during DERITE implementation. The TOR is also a member of the RIG and Terminal Integration Group (TIG).

4. Providing membership to the TIG at each site. The TIG is to be comprised of designated on-site AT and AF personnel experienced in the implementation of electronic systems. The TIG shall be designated no later than 90 days prior to shipment of the DERITE to the respective site. The TIG shall be responsive to the guidance and direction of the TOR. The TOR is to be guided by the contractor provided test documentation, the site installation plan and the PIP. Personnel assigned to the TIG will be engaged in acceptance test activities.

5. Providing logistics requirements input to AAC and AAP-320 .

6. Developing FAA verification activities to ensure the DERITE system is ready for commissioning.

7. Initiating the changeover activities.

8. Developing the required environmental and as-

built records.

9. Obtaining all TELCO services required for the timely acquisition of communications required for DERITE.

10. Assuring appropriate military and FAA local on-site agreements are reached.

11. Conducting system verification and changeover.

12. Ensuring completion of Joint Acceptance Inspection (JAI) and DERITE certification for designated terminal facilities.

13. Ensuring site specific data for the creation of video maps is delivered to ATO-259 at least four months prior to DERITE system delivery to a site.

14. Establishing financial and item management control for all agency property received in the region.

15. Providing proper administrative channels of communication to assure that AAP-320 is fully cognizant of project status at all times.

16. Conducting scheduled Air Traffic Controller Specialist (ATCS) cadre training developed by AAC.

51. PROJECT CONTACTS. Appendix 3 provides a listing of regional project managers, DERITE project leads, and other personnel who are providing those functions required for the implementation of the DERITE systems.

52. PROJECT COORDINATION. The following project groups will assist the Project Manager in fulfilling assigned responsibilities.

a. DERITE Program Planning Group. DERITE program planning group(s) are to be formed as required to develop conclusions and recommendations for changes in program implementation planning for consideration by accountable officials.

(1). Membership. The FAA offices and services required to perform the tasks identified in paragraph 50e shall be designated members to the different planning groups established throughout this joint FAA/USAF project. Membership to these groups will depend on the planning function and subject matter.

(2). Duties of Members. Responsibilities of designated members are as follows:

(a). Act as a focal point within the respective organization for DERITE program planning.

(b). Provide liaison between the planning group and the respective organization.

(c). Take necessary action within the respective organizations for review and implementation matters.

(d). Keep the respective organization informed of program activities.

b. Program Working Groups. Working groups will be established to expedite the preparation of various management, technical and test plans. These groups will include FAA and USAF personnel as well as technical representatives from the DERITE contractor and SEI. Working groups to be established include the following:

- (1). Test Plan Working Group (TPWG).
- (2). Integrated Logistics Support Management Team (ILSMT).
- (3). Interface Control Working Group (ICWG).
- (4). Failure Review Board (FRB).
- (5). Configuration Control Board (CCB).

c. AAP 300 Newsletter. The DERITE program will provide periodic updates to the AAP-300 newsletter for all participating FAA offices. The newsletter will serve as a supplement to the periodic meetings providing general information on the status of the program to interested agencies.

d. Video Maps. ATO 259 will interface with the National Ocean Service (NOS) and work with ATR 100 to ensure timely availability of the video maps for each facility receiving DERITE systems. All video map requirements will be sent, via ATO 259, to NOS at least four months prior to installation of DERITE at a site.

### 53. PROJECT RESPONSIBILITY MATRIX.

| <u>TASK/PLAN/ACTIVITY</u>                    | <u>PRIMARY OFFICE</u>        | <u>SUPPORTING OFFICES</u>                                      |
|--|------------------------------|--|
| Installation Schedule                        | AAP 320                      | Regions  |
| Training Programs, Schedules and Assignments | AAT-10<br>ASM-210<br>APY-300 | ATR, AAT-14, AAP-320<br>ATO, AAC, ASM 160,<br>AAC-944, Regions |

|   |         |  |
|---|---------|--|
| Interfacility Data Transfer Plan Update | FAATC   | ACT 500  |
| Configuration Mgmt (H/W & S/W)          | AES 410 | ASM 160, ATR, ATO, AAP 200, Regions                |
| Firmware Maintenance                    | ASM 160 | AAP 320, Regions                                   |
| System Maintenance Procedures Handbook  | ASM 160 | Contractor   |
| QOT&E Test Plan                         | ACT 120 | AAP 320, ASM 160<br>ACT-570                        |
| System Shakedown Test Plan              | ASM 160 | AAP 320, ATO, FAATC<br>ATR 560, Regions<br>ACT-570 |
| System Shakedown Test Procedures        | ASM 160 | AAP 320, ATO, ATR, FAATC, ACT-570                  |
| Joint Acceptance and Inspection         | Regions | AAP 320, ASM 160, ATR, ATO                         |
| Operations Changeover Test Plan         | Regions | ASM 160, ATR, ATO                                  |
| Disposition of Excess Equipment Plan    | AAP 320 | AAC, Regions                                       |
| Logistic Support Planning               | AAC     | AAP 320, Regions                                   |

54. PROJECT MANAGERIAL COMMUNICATIONS. Project managerial communications is provided monthly to AAP 1 and ADL 1 through the Program Status Review Board (PSRB). The PSRB provides insight into cost, schedule, technical and logistics issues. Communication to the various branches of ATR, ATO, ASM, AAC, FAATC, the regions and other AAP organizations occurs formally through technical interchange meetings (TIMs) that are initiated during all phases of the program. Prior to implementation of the DERITE systems, AAP 320 will provide updated schedules, technical and logistics information and to further explain site specific implementation issues.

55. IMPLEMENTATION STAFFING. Implementation staffing peculiar to the implementation phase of the contract involves the TOR working with his site personnel and the contractor.

56. PLANNING AND REPORTS.

a. Configuration Control and Status Accounting Reports. Provide the information needed for configuration identification and to determine the status of change proposals, deviations and waivers including implementation status.

b. Project Progress Reports. Notify the Government of the contractor's assessment of contractual effort as of the date of the report, work scheduled for the next period and special problem areas including proposed solutions.

c. Program Status Review Board. Provides information on cost, schedule and technical status of the project.

d. Engineering Field Trip Reports. If required, the contractor shall provide field service engineering support to resolve hardware and firmware problems encountered with on-site implementation/operation of the system. The contractor shall be required to furnish a report of each field trip within seven (7) calendar days after completion at each assigned site.

e. Site Installation Planning and Siting Criteria. The contractor shall furnish site installation plans and siting criteria packages as detailed in chapter seven of this document.

f. National Airspace Performance Reporting System (NAPRS). In accordance with FAA Order 6040.15, DERITE problems and outages will be reported through NAPRS. Because of the warranty in effect for the system, it is essential that facilities and regions report DERITE equipment and service outages in accordance with the requirements in FAA Order 6030.41 (Notification Plan for Unscheduled Facility and Service Outages).

57. APPLICABLE DOCUMENTS. See Appendix 4.

58.-59. RESERVED.

THIS PAGE INTENTIONALLY LEFT BLANK



## CHAPTER 6. PROJECT FUNDING

60. PROJECT FUNDING STATUS, GENERAL. The financial summary of the DERITE project is shown in Table 6-1. Funds obligated to the USAF for contractor procurement and installation of the DERITE include the basic contract, the contract options and possible changes to the contract. The funds previously forwarded to the Regions are in support of DERITE site preparations. The financial summary for the procurement and installation of the necessary TMLs is exhibited in Table 6-2. National procurement of the funded TMLs to support new sites with new DERITES is currently in process within the AAP-320 office. Appendix 2 identifies the sites for national buy of TMLs.

61.-69. RESERVED.

TABLE 6-1. DERITE FINANCIAL SUMMARY (M\$)

|         | <u>PRIOR</u> | <u>FY-84</u> | <u>FY-85</u> | <u>FY-86</u> | <u>TOTAL</u> |
|---------|--------------|--------------|--------------|--------------|--------------|
| HDQTRS  | 0.264        | 7.373        | 4.671        | 35.062       | 47.370       |
| REGIONS | 0.042        | 0.600        | 0.249        | 2.493        | 3.384        |
| FAA AAC |              | 0.582        | 0.372        | 3.636        | 4.590        |
| FAATC   |              |              |              | 0.109        | 0.109        |
| <hr/>   |              |              |              |              |              |
| TOTAL   | 0.306        | 8.555        | 5.292        | 41.300       | 55.453       |

TABLE 6-2. TML FINANCIAL SUMMARY (M\$)

|         | <u>FY-84</u> | <u>FY-85</u> | <u>FY-86</u> | <u>TOTAL</u> |
|---------|--------------|--------------|--------------|--------------|
| HDQTRS  | 3.366        | 3.602        | 0.151        | 7.119        |
| REGIONS | 5.024        | 4.733        | 0.179        | 9.936        |
| FAA AAC | 0.368        | 0.363        | 0.014        | 0.745        |
| FAATC   | 0.150        |              |              | 0.150        |
| <hr/>   |              |              |              |              |
| TOTAL   | 8.908        | 8.698        | 0.344        | 17.950       |

## CHAPTER 7. DEPLOYMENT

70. GENERAL DEPLOYMENT ASPECTS. The overall management of DERITE deployments is the responsibility of AAP-320 through the USAF program office. Facility preparation for the acceptance of the system is the responsibility of each FAA Region. The DERITE contractor will perform the delivery, installation and acceptance testing at each site. The following paragraphs define contractor and Government roles relevant to the successful installation of the DERITE.

71. SITE PREPARATION. The site preparation effort includes the distribution and collection of facility and DERITE data, the completion of FAA facility and system preparations and the preparation of site specific installation plans for DERITE.

a. Data Distribution and Collection. A contractor produced survey package is distributed to each site, via necessary Headquarter and regional routing, approximately six months prior to the scheduled installation. The package contains a document providing a description of the DERITE, the Government and contractor responsibilities and the DERITE facility requirements. In addition, a "Siting Criteria" questionnaire requires feedback information from each site relative to the following topics: site coordinators, security requirements, facility drawings, hoisting equipment, cable length options, DERITE facility layouts and mounting options. The Regions and each site must coordinate their information and return it to the contractor at least sixty days prior to installation to ensure on-time delivery of the equipment. If necessary, the contractor may require visits to selected sites to assist in understanding the data collection. As a result of the information gathered from the survey package the contractor will produce site specific installation plans.

b. FAA Facility and System Preparations. The FAA regions and facilities are responsible for ensuring that the proper preparation tasks are performed prior to the arrival of the DERITE equipment. When certain tasks absolutely can not be accomplished, the contractor and FAA will have to work closely on-site to minimize operational interferences and still ensure that the new equipment will be installed, tested and commissioned on time. The contractor is aware of location and interface problems that can be caused in the transition and testing of new hardware. However, the only solution to these necessary tasks is through the cooperation of the parties involved. The following paragraphs identify the typical pre-installation tasks required by FAA.

(1). Cable Supports. Provide and install all cable supports (i.e., trays, ladders, ducts, raceways, etc.) and/or space in existing cable supports for all external and internal DERITE cables. The cable support requirements between the automation system, or junction box, and DSC cabinet and the DSC cabinet and tower PS&J box are 6 x 3 inch cable trays. Tray dropouts should allow for ten inch bending radii of cables.

Cable trays are not required in the tower between the PS&J box and other units. Minimum size of floor openings from the equipment room to the tower should be 4 x 4 inches. The vertical cable runs will require tie-down points. Also remember that the DERITE cables are factory manufactured with connectors. See the external and internal cables in paragraph 33 (Interfaces).

(2). Panel Cutouts. Provide panel cutouts if the site has selected the optional mounting or facing of certain DERITE units. Reference paragraph 31, Physical Descriptions, for these face plate layouts.

(3). Power Distribution. The requirements for DERITE, single-phase power can easily be incorporated in most existing facility power distribution systems. The power tabulation in paragraph 32b, Figure 3-16 and the following paragraphs identify the power interfaces and installation responsibilities between the site facility and the DERITE system. Transformer vault cables to the DERITE primary distribution panels should be checked for sufficient current handling capacities. DERITE power data is available in Table 3-2. Currently available distribution panels and properly sized circuit breakers may be used for DERITE installation.

(a). Primary Power - Tower Equipment. FAA site preparation will provide and install, as necessary, the power distribution panel(s), circuit breakers, power cables and receptacles as identified on the "facility" side of Figure 3-16. The power will be terminated in AC receptacles (Harvey Hubbell 2310 or equivalent) which are within 15 or 25 cable feet of the display unit and PS&J box. The contractor will provide the display unit and PS&J box power cables and Hubbell male plugs as identified on the "DERITE" side of Figure 3-16.

(b). Equipment Power - DSC Cabinet. FAA site preparation will provide and install, as necessary, the power distribution panel, circuit breaker, conduit and power cable identified on the "facility" side of Figure 3-16. The #10 AWG, 3-wire AC power cable will be enclosed in one-inch conduit and will be connected to a 20 ampere circuit breaker. A one-inch box connector is required on the conduit at the cabinet end. An excess of five feet of cable is required to allow connection within the cabinet.

(c). Convenience Power Outlet - DSC Cabinet. FAA site preparation will provide and install, as necessary, the power panel, circuit breaker, conduit and power cable identified on the "facility" side of Figure 3-16. The #12 AWG, 3-wire AC power cable will be enclosed in the same one-inch conduit entering the cabinet with the equipment power cable and will also be connected to a 20 ampere circuit breaker. An excess of five feet of cable is required to allow connection within the cabinet.

(4). Grounding. FAA site preparation for the DERITE system must provide transient protection, grounding, bonding and shielding in accordance with FAA-STD-020a. This includes the availability of facility ground reference points, with attachment points, within the vicinity (100 cable feet) of the DERITE units. The contractor will provide and install #6 AWG ground wire, with 1/4 inch attachment lugs, between the DERITE equipment chassis and the FAA provided ground reference points. If a particular site has problems establishing acceptable grounding requirements, it is suggested that all DERITE unit chassis be tied to a separate, single ground reference plate which is tied directly back to the facility ground reference. The signal and chassis grounds in the DERITE equipment are not isolated. The power grounds between the DERITE units and cabinet convenience outlet are separated to eliminate noises or failures that may be caused by other facility equipment attached to the convenience outlet.

(5). Television Microwave Link (TML). The FAA regions, through appropriate channels, must identify requirements for the TMLs, MDEMs and synchronous 2400 bps transmission paths required to support the DERITE at existing BRITE remote sites. A 15 MHz bandwidth, measured at the 3db level, is desired by the DERITE which has a composite televised signal in accordance with EIA RS-343A (See paragraph 42d). Although BRITE TML bandwidths have not been available to the FAA Project Office, it is assumed that most of the TML equipment presently in the field will satisfy the DERITE needs. The new satellite sites identified in Appendix 2 will receive this equipment through a national TML buy from the AAP-320 office. The Data Multiplexing Network Project Office, APS-510, has been tasked to coordinate the purchase and distribution of the modems with the national TML buy. Regional F&E offices are tasked to coordinate the procurement of telephone lines with APS-510 a minimum of 120 days prior to the planned installation of DERITE. Appendix 3, Table A3-3, lists the Regional Data Multiplexing Network Associate Program Managers.

(6). Signals and Systems. Provide the proper interfacing signal characteristics per Table 3-4/Table 3-5 and the interdependent systems identified in paragraph 42.

(7). Equipment Routing and Location. Plan and provide an equipment off-loading and unpacking area, routing paths and a temporary set-up area with final location of equipment (i.e., unloading dock; ramps; corridor sizes; door sizes and turns; stairs, hoists and elevators; final equipment locations and attachment).

(8). Equipment Siting. Verify adequacy of installation space for DSC cabinet and tower units (See Table 3-1). If the DSC cabinet is to be bolted to the floor, Figure 3-4B identifies the floor mounting holes that must be provided.

(9). Ventilation. When the RCU, PS&J or display unit are to

be mounted within a confined enclosure, the following ventilation requirements must be provided.

(a). Remote Control Unit (RCU). The RCU requires a minimum air flow of 6 cfm when derived from room ambient air. The recommended minimum clearance for air flow around the RCU case is 1.5 inches with air vent openings of 3" X 4", preferably above and below the RCU case.

(b). Power Supply & Junction (PS&J) Box. The PS&J box requires a minimum air flow of 34 cfm when derived from room ambient air. The recommended minimum clearance for air flow around the PS&J box is 3.0 inches with air vent openings of 3" X 4", preferably above and below the PS&J box.

(c). Display Unit. The display requires a minimum air flow of 53 cfm when derived from room ambient air. The recommended minimum clearance for air flow around the display case is 1.0 inch. Two square air vent openings of 4.5 inches are required, preferably near the rear of the display. One of the vents should contain a facility fan oriented to direct air from the enclosed space into the room.

c. Site Specific Installation Plans.

(1). Site Installation Plan. The contractor will produce an installation plan based on the Siting Criteria information received from each site. The plan will be forwarded to a site thirty (30) days before the start of installation and will contain only a listing of the equipment and specific cable lengths to be received. During these thirty days the sites should compare this listing with the siting criteria earlier forwarded to the contractor. Do not confuse this limited plan with the Sites Acceptance Test in Paragraph 84b. Existing BRITE/BANS systems will remain operational during DERITE installation except in situations described in paragraph 84.

(2). Installation Test Plan, Procedures and Report. The contractor produced installation test plan and procedures will detail the specific tests used for system acceptance at each site. The plan includes a description of functional tests within the DERITE system and interface tests with the site radar and automation system. The test procedures will make full use of the DERITE BIT diagnostics and capabilities of the site automation system to accomplish the testing. A contractor test report will describe the results of the test.

72. DELIVERY. Contractor responsibilities in DERITE delivery include the packaging, packing, handling, transportation and site notification. The material includes the site specific DERITE units, site spares, manuals and other documentation. The contractor retains damage, loss and liability responsibilities throughout the equipment installation

activities.

a. Packaging, Handling, Storage and Transportation (PHS&T). The contractor's PHS&T responsibilities are identified in MIL-STD-794 and MIL-P-9024. Packaging and crating the equipment at a satisfactory level (A/B) is the contractor's responsibility. The crating will increase the size of the units by approximately six inches in height, width and depth. See Table 3-2 for unit sizes. Equipment handling will be done by the carrier or contractor with site assistance in special situations.

NOTE: Sites assessing a routing path for the large DSC cabinet should be aware of the size increase due to packaging.

Long term storage of any DERITE equipment is also the contractor's responsibility. In some instances, a few days of temporary storage may be required at the site location due to installation team scheduling. However, all damage, loss and liability responsibilities still remain with the contractor.

b. Site Notification. The contractor will notify the FAA site coordinator fifteen calendar days prior to the date of shipment. The notification will include the planned date of shipment and arrival, contract number, description and quantity of equipment, carriers name and date of arrival of personnel. The installation personnel, in most instances, will be arriving from another installation site and not with the equipment. Any necessary escort, entry or security passes should be prepared for both the shipper and DERITE installation team.

c. Shipping. The contractor will usually use a commercial shipper, using FOB destination delivery, to transport the DERITE material to the sites. The shipping time between the factory and the site will be less than ten days. Paragraph 72, Delivery, identifies the basic materials to be shipped to a site. The equipment for remote sites will be shipped directly to that destination.

73. INSTALLATION PLAN. Installation planning is a joint AAP-320, Region, site and contractor effort. Table 7-1 is a typical DERITE installation schedule for a single DSC unit installation. The contractor is aware that the DERITE installation, integration and testing activities will usually involve air traffic operations. Provisions will be made by the contractor for flexible utilization of time to avoid any conflicts. Any known site restrictions or limitations of personnel in specific areas, or for specific lengths of time, should be forwarded to the contractor via AAP-320 thirty days prior to shipment.

a. Site Preparation Verification. The appropriate contractor and Government supervisors will inspect and check several facility preparations for accuracy and completeness prior to the start on DERITE installation: location and rating of circuit breakers; routing and size

TABLE 7-1. TYPICAL DERITE INSTALLATION SCHEDULE

| <u>DAY</u>  | <u>TASKS</u>   |
|-------------|--|
| First Day   | <ul style="list-style-type: none"><li>- Off Load Equipment</li><li>- Uncrate Equipment</li><li>- Inventory Equipment</li></ul>           |
| Second Day  | <ul style="list-style-type: none"><li>- Install Equipment</li><li>- Connect Power Cables</li><li>- Record Site Configuration</li></ul>   |
| Third Day   | <ul style="list-style-type: none"><li>- Run Cables to Tower</li><li>- Connect I/O Cables</li><li>- Record I/O Levels</li></ul>           |
| Fourth Day  | <ul style="list-style-type: none"><li>- Turn Power On</li><li>- Debug System</li></ul>   |
| Fifth Day   | <ul style="list-style-type: none"><li>- Align System (Off Hours)</li><li>- Run Internal Test</li><li>- Check Video Orientation</li></ul> |
| Sixth Day   | <ul style="list-style-type: none"><li>- 24 Hour Burn-In</li><li>- Contractor Checkout Test</li></ul>                                     |
| Seventh Day | <ul style="list-style-type: none"><li>- Site Acceptance Test</li><li>- FAA Verification</li><li>- Complete Test Report</li></ul>         |

NOTE: This is only a "typical" schedule. The contractor will perform the tasks as necessary to ensure proper installation of the equipment and minimum interruption to FAA operations.



of power cables and connectors; voltage checks; cable tray routes; openings and mounting space for DERITE units; spare parts storage; unloading and equipment delivery route.

b. Installation Material and Equipment. The contractor is responsible for all the material, tools and test equipment necessary to properly install the DERITE. However, site assistance for support in test equipment or handling, without interrupting tower operations or maintenance, would be beneficial for installation.

c. Unload, Uncrate and Placement. The contractor is responsible to perform these functions at the site. The Siting Criteria document will request a layout of the unloading area and the availability of such site items as ramps, docks and handling carts. To ensure that carrier responsibility and capability to unload each shipment is understood, specific instructions will be included on shipping documents directing the carrier to unload and place the equipment as directed by the receiving facility. In limited instances, the site personnel may be requested to assist the shipper in unloading the equipment to a temporary storage area if the contractor's installation crew has been delayed. Early plans between the site and contractor should determine an uncrating area and temporary or final placement of the equipment units. This type of information is requested in the site survey package.

d. Mechanical Installation. The mechanical and physical aspects of installation will be accomplished by the contractor. These activities include placing DERITE units in the desired mounting areas, anchoring cabinets to floors and laying cables.

e. Electrical Installation. This contractor effort will include the connection of the DERITE units to site primary power and grounding. The Government is responsible for connection of external cables to existing equipment.

f. System Integration. Joint responsibility and coordination is required to integrate the DERITE system with the existing Government equipment. The contractor is responsible for ensuring signal cables are properly terminated to prevent other equipment failures. The contractor is responsible for adjusting and aligning the DERITE system to operate within the requirements of the system specification. The Government is responsible for adjusting and aligning all interfacing equipment for the proper signal levels as identified in Tables 3-4 and 3-5.

g. Testing. Reference Chapter 8, Verification, for information relating to contractor and Government testing responsibilities at the site. A primary consideration is to coordinate contractor and Government testing activities to ensure minimum acceptance and commissioning time are required.

h. Equipment Removal. AAP-320 is responsible for providing

disposal instructions for the equipment DERITE has replaced. The FAA regions are responsible for performing the disposal actions.

74. FIRST SITE VERSUS FOLLOW-ON SITE REQUIREMENTS. The first operational DERITE sites will be considered key sites. The purpose of key sites is to evaluate, validate and participate in the following functions prior to the extended use of DERITE at subsequent sites.

- Evaluate the contractor site survey package for providing proper DERITE information and requesting proper site information.
- Attend and evaluate initial contractor training classes for maintenance.
- Validate and participate in the Government QOT&E tests at the FAATC.
- Assist in validation of DERITE site facility modifications.
- Evaluate the contractor's specific site installation plan.
- Assist in correlating contractor testing and Government commissioning activities.

Additional personnel will participate in the initial key site implementations to ensure complete DERITE validation is performed in several functional areas. These personnel will represent the following organizations: FAATC, AAP, ATO, AIR and SEIC.

75-79. RESERVED.

## CHAPTER 8. VERIFICATION

80. GENERAL. The DERITE is a joint USAF and FAA project with the acquisition assigned to the USAF. While the contract reflects DOD philosophy and structure, a joint test program will be conducted in accordance with AFR 80-14 and FAA-STD-024A. A coordinated Test and Evaluation Master Plan (TEMP) provides the test planning for the verification of the DERITE system.

a. Verification Program. The verification program consists of four basic phases: qualification test and evaluation (QT&E), operational qualification test and evaluation (QOT&E), factory production and acceptance test and evaluation (PAT&E) and site acceptance and commissioning. All testing phases involve the participation of government personnel. The QT&E is performed at the contractor's factory to verify the requirements of the DERITE specification. The second phase, QOT&E, is controlled by the Government at selected site locations to verify the operational needs of the system. Factory PAT&Es are performed at the contractor's plant to ensure both unit and system verification before release to the field. The final phase is the site tests which involve both the contractor and Government. This phase of acceptance and commissioning will be performed as a single change-over test whenever possible.

b. Test Plan Working Group (TPWG). The USAF/FAA Interagency Agreement identifies the USAF as the lead in planning the test and evaluation activities. The TPWG is chaired by the USAF program office and is chartered to set policy and oversee the QT&E and QOT&E phases of testing. The working group provides technical advisory support to plan, conduct and evaluate these test phases. Group members consist of FAA AAP-320, ASM-164, ASM-160, ACT-120, USAF Logistics Command (AFLC), Air Force Communications Command (AFCC), Air Training Command (ATC), US Army and the DERITE contractor.

81. QUALIFICATION TEST AND EVALUATION (QT&E). QT&E refers to the testing of the DERITE system to qualify the design. The test will be conducted to demonstrate that the provided system is designed and manufactured to meet the stipulated contract and specification requirements, and that the system fulfills the required functions. The USAF program office will manage the QT&E with support from the TPWG and field representatives. The contractor will generate the test plans, procedures and reports subject to USAF and FAA review and approval. QT&E will be conducted at the contractor's facilities and monitored by Government personnel. Certain interface tests will be conducted in tandem with QOT&E at the FAATC and selected USAF sites.

a. Preliminary Production Test. This test is performed prior to the formal start of the QT&E test and is similar to the testing performed during Production and Acceptance Test and Evaluation (PAT&E, see Paragraph 83). The purpose of this test is to perform the final

evaluation of the factory production and acceptance procedures before manufacturing is to begin.

b. Reliability Test. The reliability test will be performed on three DERITE systems to demonstrate the mean-time-between-failure (MTBF) requirement of 3160 hours. The tests will run continuously with other operational test being performed on the systems during normal duty hours. A test generator will operate the DERITE functions during the off-duty hours and record any failures that occur.

c. Environmental Test. The purpose of this test is to verify system performance under varying temperature, humidity and altitude environments (See paragraph 32, System Requirements). This test also includes vibration testing to determine the transportability requirements of the system. The maintenance monitor unit, a commercially purchased item, will not undergo the environmental testing.

d. Electromagnetic Compatibility Test (EMC). EMC testing shall meet the requirements for Type A3 equipment in MIL-STD-461B and not degrade the performance of co-located and/or other interfacing equipment. Functional automation system test scenarios will be conducted using a test generator to demonstrate proper operation during the tests. Conducted emissions, radiated emissions, conducted susceptibility and radiated susceptibility tests will be performed.

e. Maintainability Test. The Government will select numerous "faults" to be embedded in the DERITE system. A contractor technician will isolate the fault through the use of the BIT diagnostics and manual procedures. The mean-time-to-repair (MTTR) these faults shall not exceed thirty minutes; the maximum corrective action time shall not exceed sixty minutes at the 90th percentile. Off-line and on-line preventive maintenance actions shall also be performed and timed.

f. Integration and Functional Test. This test demonstrates the proper operation of the DERITE system with respect to the unique functions of the automation system. Automation system interfaces, in conjunction with automation system functions, will be addressed and tested. Functional tests will be conducted on the DERITE system to demonstrate any specification requirements not performed during the integration testing. Specific internal DERITE functions will also be verified. Simulated radar, beacon and map inputs will be applied to the system during these tests.

82. QUALIFICATION AND OPERATIONAL TEST AND EVALUATION (QOT&E). The QOT&E is a Government performed test following the contractor's QT&E. The QOT&E evaluates operational effectiveness and suitability. The AFCC was assigned as the overall test director of the QOT&E with associate directors to be appointed for the specific test sites. The test sites will be at the FAATC and selected USAF sites. The FAA and USAF will

conduct similar tests in parallel over a period of thirty days using different radar and automation systems. The contractor will install and remove the DERITE systems at these sites and serve as on-site maintenance and logistics support. ACT-120, ASM-160 and ASM 164 will have the responsibility of writing test procedures that are coordinated and interrelated to similar USAF tests. The operational effectiveness and suitability objectives of this phase are listed in the "QOT&E Test Plan", AFCC-0797.

a. Operational Effectiveness.

(1). Evaluate the DERITE system capability to provide ATC services.

(2). Evaluate the semiautomated hand-off capabilities between the DERITE and the IFR facility and reverse.

(3). Identify any operational limitations of the DERITE system when remoting via modem, TML, fiber optics or coaxial cable.

(4). Assess the feasibility of transferring approach control to the tower during low traffic periods at selected locations (USAF only).

b. Operational Suitability.

(1). Evaluate the reliability and maintainability of the DERITE when operated and maintained by government personnel.

(2). Assess the adequacy of technical and operating data supporting the DERITE.

(3). Assess the quality of the Type 1 maintenance training provided.

(4). Evaluate the reliability, accuracy and adequacy of the on-line/off-line Built-In-Test (BIT).

(5). Assess the human and safety engineering design of the DERITE.

(6). Assess the adequacy of the Integrated Logistics Support Plan (ILSP).

83. PRODUCTION AND ACCEPTANCE TEST AND EVALUATION (PAT&E). The PAT&E serves as the contractor's manufacturing tests before equipment is released to the field for installation. The contractor will prepare factory test procedures for review and approval by the USAF and FAA. These test procedures are demonstrated in dry-run testing prior to the start of the contractor's QT&E (See paragraph 81, QT&E). The PAT&E will

test the manufacturing and operation of specific units and the operation within an entire system. The quality control and inspection of DERITE manufacturing is performed by the Government DCAS located at the contractor's facility. The FAA will not officially accept the systems until field acceptance testing is completed. DERITE spares for the sites will be accepted at the production factory.

84. ACCEPTANCE TESTING. These tests verify the integrity and interface of DERITE with site equipment. With operations permitting, FAA sites should be ready to commission DERITE at the conclusion of this phase. Similar to the installation contractor, the Regions and sites must plan their activities with some flexibility if this goal is to be achieved. The contractor will work the necessary time schedules to help meet this goal. Typical test activities to be performed during the acceptance testing phase are discussed in the following paragraphs.

a. Contractor Checkout Testing. The purpose of this contractor conducted test is to ensure proper installation and operation of the DERITE system prior to the start of final acceptance testing. If this test should interfere with the location or operation of present equipment or ports, the contractor and site personnel will have to work together on a site-by-site basis to schedule the test during periods of minimum operational impact.

b. Site Acceptance Test. Following contractor checkout testing, an integrated site acceptance test with the contractor and FAA will be performed. The contractor will prepare preprinted forms for acceptance check data (i.e., measurements and tolerances) in the acceptance test procedures for the Facility Reference Data File (FRDF). The specific time frame for this testing event will be determined by the host site, as operations allow. Successful completion of the site acceptance test will signify FAA acceptance of the equipment and departure of the contractor.

(1). System Acceptance. The Government DD250 Form, Material Inspection and Receiving Report, shall be used by FAA for acceptance of the DERITE system. A DD250 Form is required for each destination of equipment at either host or satellite sites. The site TOR shall sign the acceptance block on the DD250 Form with return distribution to the Government DCASR office, the USAF and FAA program offices, the contractor and the local site. DERITE equipment missing or damaged during shipment, failing during installation or not being installed will be identified on the form following the warranty return procedures. The missing, damaged or failing hardware will be replaced immediately by the contractor through express shipment or direct escort.

(2). Spares Acceptance. The site spares are tested and accepted by the Government (DD250 Form) at the production factory and shipped with the DERITE equipment. The contractor will prepare preprinted forms for acceptance check data (i.e., parameters and

tolerances) in the acceptance test procedures for the Facility Reference Data File (FRDF). If necessary during site installation and testing, the contractor may use these spares to avoid delays. However, the failed items will be returned to the contractor following the warranty return procedures. These spares will also be replaced immediately by the contractor through express shipment or direct escort.

c. FAA Verification Activities. FAA regional and facility personnel are encouraged to attempt the completion of tasks deemed necessary to assure the DERITE system is ready for commissioning with the completion of site acceptance testing and prior to the departure of the contractor. These activities include:

(1). Changeover. The completion of the acceptance test should signify the commissioning of the DERITE system. Additional support activities, such as training and logistics, should be functional for ORD purposes. The changeover to the DERITE system is determined by the site, sector or region.

(2). Joint Acceptance Inspection (JAI). Facilities receiving DERITE are responsible for ensuring a JAI is conducted in accordance with FAA Order 6030.45 for the purpose of determining that DERITE operation, maintenance and support is satisfactory and ready for commissioning. Every effort should be made to complete these activities prior to or during the site acceptance testing.

85.-89. RESERVED.

6410.14

09/15/88

THIS PAGE INTENTIONALLY LEFT BLANK



## CHAPTER 9. INTEGRATED LOGISTICS SUPPORT

90. GENERAL.

a. DERITE Logistics Program Planning. The logistics planning for the DERITE project includes both contractor and government tasks which are defined in the "Integration Support Plan" (ISP) and "Integrated Logistics Support Plan" (ILSP) respectively. A memorandum-of-agreement (MOA) between the USAF and FAA identifies the logistic responsibilities of these agencies. The contracted logistic tasks will be accomplished within the same phasing framework established for the program management activity. These tasks are defined as the design of a logistics system, the development of the system and finally the test, evaluation and installation of the system. The tasks of the DERITE contract follow these guidelines.

b. Integrated Logistics Support (ILS) Management. Logistic efforts are directed by the requirements provided within the DERITE contract and specification. These efforts will be further guided under a combination of selected USAF and FAA regulations stipulated within the contract. In order to clarify the logistic requirements of the contract, the USAF and FAA have jointly sponsored the development of an integrated logistic support management team (ILSMT) made up of personnel representing various program agencies. The members have specific areas of responsibility and expertise relating to the logistic functions of the program. Separately, under FAA management, the National Airspace Integrated Logistics Support Management Team (NAILSMT) provides a centralized command, control and coordination structure to monitor DERITE tailored logistic activities. The NAILSMT is explained under the NAILS Master Plan. The NAILSMT will ensure logistic requirements are properly interpreted by both Government and contractor logistic personnel. The NAILSMT is also charged with ensuring the contractor successfully executes program logistic requirements within the prescribed parameters and time frames. The contractor will develop a logistics management structure that will interface directly with the joint-service ILSMT. The internal FAA NAILSMT will interface, through the FAA program office, with this joint-service ILSMT and not directly with the contractor. Under some circumstances an individual may hold membership on both the NAILSMT and the joint-service ILSMT. A joint-service Integrated Logistic Support Plan (ILSP) will describe the structures and relationship between NAILSMT and ILSMT.

c. Integrated Logistic Support (ILS) and Logistic Support Analysis(LSA). The DERITE contractor is required to establish and maintain ILS activities through his baselining documents, ISP and LSA Plan. These logistic requirements may be generated from within the logistic organization or from outside organizations. Key responsibilities of the ILS function are with design, installations, technical publications, provision spares, training, configuration management, safety, reliability, maintainability, packaging, handling, transportation and LSA. The LSA serves as a means of accepting

information from the various ILS interfaces, combining and analyzing the information and providing information from which logistic decisions are recommended or determined. Figure 9-1 illustrates the ISA flow. The ISA effort is established in accordance with MIL-STD-1388-1A and MIL-STD-1388-2A.

91. MAINTENANCE CONCEPT. The DERITE maintenance concept is designed for organizational and depot levels of maintenance. The organizational tasks will include preventive and corrective actions. Corrective actions are defined as fault isolation, removal and replacement at the IRU level. IRUs will not be repaired at field sites. The contractor's warranty repair service will initially provide depot repair for the IRUs. The FAA Aeronautical Center has been identified as the inter-service depot and Prime Inventory Control Activity (PICA) for the FAA, USAF and US Army. The USAF, Sacramento Air Logistics Center (SM-ALC), will function as the Secondary Inventory Control Activity (SICA). These logistic inventory activities include stock numbering, cataloging and controlling depot parts and repairable spare IRUs. While the FAA depot is being activated to support the DERITE project, SM-ALC may temporarily function as the PICA. The FAA depot will be activated prior to the end of the DERITE contract. Contractor reports will provide data to establish, refine and update the maintenance plan.

a. Warranty Repair. The repair of each system is covered in a descending ninety-three (93) month warranty which begins after shipment of the first DERITE system (i.e., a system shipped thirteen months after the initial system has only 80 months of warranty). The contractor will repair all IRUs; while the FAA depot will be the source for replacement IRUs. Within a three to four year time frame after the initial shipment, the FAA depot will gradually build repair capabilities. Final depot support decisions could be dependent on DERITE failures during warranty.

b. Reliability Program. Reliability plans, procedures and testing will be prepared and performed by the DERITE contractor under government approval and participation. A special four month sliding average mean time between failure (MTBF) computation will be completed for the first eighteen months after the initial delivery. Failures occurring during these four months, following delivery of each system, will not be counted. All subsequent failures will count against MTBF. Each site must ensure that their failure reporting includes the time and date of each failure. If the calculated average MTBF falls below 3,160 hours the contractor must undertake a remedial program to change the system and improve the system reliability. Normal FAA NAPRS and failure under warranty reporting procedures will be used for all failures during the warranty period.

92. TRAINING. The DERITE training program is essentially a multi-organizational effort to obtain both maintenance and operational




FIGURE 9-1. LOGISTIC SUPPORT ANALYSIS FLOW

training. These organizations include the DERITE contractor, the FAA Academy, the USAF Air Training Command and each site.

a. Contractor Training Tasks. The contractor will develop maintenance training in accordance with the requirements of specification FAA-E-2552A. This includes lesson plans and training materials. Two contractor conducted (Type 1) classes will be held at the contractor's facility prior to commencement of the Government's QOT&E. The classes will be structured with specific course objectives and include lecture and laboratory training. A total of twelve students per class is allowed (six FAA and six USAF). Student selection for the first classes will include FAA Academy instructors to support future training, FAATC technicians to support QOT&E and key site technicians to also support QOT&E and first site deliveries. Ten optional classes are available in the contract to support any other needs, such as training transition to the FAA Academy. These Type 1 classes would be conducted at the Academy. Presently, neither the FAA nor the USAF is expected to participate in contractor training beyond the initial two classes.

b. FAA Academy. FAA Academy personnel will use contractor produced material, modify the material as required and conduct training for the necessary personnel to support system training. Software training is not a functional entity in the program. Depot level maintenance training is not required immediately due to the special DERITE warranty under which the contractor will perform repairs. Depot personnel will attend the standard Type 2 training classes at the Academy and more detailed one-on-one training from the contractor at a later date. The detailed maintenance training will be provided through the engineering support option of the DERITE contract.

(1). Airway Facility. Training of Airway Facilities personnel on system hardware will be in accordance with the ASM-210 approved "Subsystem Training Plan for DERITE". The plan identifies the time and number of Airway Facilities personnel to be trained. Training prerequisite criteria is explained in the contractor's "Task and Skill Analysis" document. One (1) maintenance technician will be trained 30 days prior to the start of site equipment installation and another technician will be trained within 90 days after the installation. Each additional technician will be trained respectively within 180, 270 and 360 days from installation. Concept exams will be produced by the Academy. Certification issues will be performed by the sites under the guidelines of FAA-Order-3400.3. Additional training requirements will be accommodated through the annual call for training process.

(2). Air Traffic Control. Air traffic controller training will be conducted at the FAA field facilities. The Air Traffic Revision and Development section will revise existing training materials and distribute the new material to field facilities for training. The FAA Aeronautical Center will incorporate DERITE training into its courses for

new controllers. Limited cross training will be necessary when an FAA site supports a military remote site and vice-versa.

c. ATC Field Training. There are three configuration requirements for ATC field training:

- Type 1: Facilities with existing BRITE equipment and automation system interface will require minimal training consisting of operational familiarization of tower equipment.

- Type 2: Facilities with existing BRITE equipment without automation system interface will require training on both automation and remote control functions.

93. SUPPORT TOOLS AND TEST EQUIPMENT. The DERITE contractor, through baseline data obtained in the LSA process, is responsible for the identification and documentation of all required support and test equipment. The contractor support equipment recommendation data and test tool data currently identifies items, or equivalent items, that are available in the FAA inventory. Additional tools and unique support equipment requirements may be identified in the future. Table 9-1 identifies the test equipment and support tools (Items column), where the items will be located (Location column), who will provide the items (Inventory column) and a brief description of the functions (Purpose column).

94. SUPPLY SUPPORT.

a. Provisioning. Provisioning documentation and spare parts provisioning are accomplished under the guidelines of the DERITE contract, MIL-STD-1388-2A and MIL-STD-1561B. Provisioning data elements will be documented on logistics H and H1 records. Peculiar spare parts are identified under FAA-G-1375; while procurement is directed under the guidelines of MIL-STD-1561 and agreements between the FAA depot and USAF SM-ALC provisioners. The ninety-three (93) month repair warranty, interim contract repair support and number of initial site spares will delay the need for the final provisioning conference until after the first DERITE system is delivered. The aspects of the initial site support allowance charts (ISSAC) formulation will occur subsequent to the provisioning effort, with dissemination to field activities for site installation and operational commencement.

b. Spares. The site and depot spares will be tested and accepted at the contractor's factory. Site spares will be delivered with the DERITE system. DERITE maintenance follows the policy of FAA work centers. Host sites (i.e., the facility with automation equipment and normally the DERITE DSC) are considered work centers. A minimum of one (1) set of spares will be provided to each host facility. This typical, but not final, set of LRU spares is identified in Table 9-2. Additional

TABLE 9-1. DERITE SUPPORT EQUIPMENT

| <u>ITEM</u>                                    | <u>LOCATION</u>   | <u>INVENTORY</u>    | <u>PURPOSE</u>                              |
|--|-------------------|---------------------|---|
| Multimeter                                     | Site              | Site                | Adjust power supplies and continuity checks |
| Oscilloscope<br>Tektronix 453<br>or equivalent | Site              | Site                | Equipment alignment and data analysis       |
| Display<br>Overlay                             | Site              | DERITE<br>New Item  | Align display unit (1)                      |
| Solder Iron<br>and Tools                       | Site              | Site                | Limited component removal and replacement   |
| Genrad 2272                                    | Depot &<br>Unisys | Depot &<br>Unisys   | Circuit board test set                      |
| Genrad Test<br>Fixtures                        | Depot &<br>Unisys | DERITE<br>New Items | For DERITE CCAs (1)                         |
| Digital<br>Generator                           | Unisys            | FAA                 | Test simulator for automation systems       |

## NOTES:

- (1) New items will be provided by the contractor for new location inventory.

TABLE 9-2. DERITE IRU SPARES

- Display (See Figure 3-10B)
  - TRU
  - HVPS
  - LVPS
  - Video Sync CCA
  - BIT CCA
  - Video Driver
  - Video Preamp
  - Focus Amp
  - Deflection Amp
  - CRT
- DSC Unit (See Figure 3-6)
  - I/F CCA
  - Sync CCA
  - PPI CCA
  - Power Supply
  - Backplate
- PS&J Box (See Figure 3-8)
  - Transformer
  - Power Supply
  - PS&J CCA
  - Filter
- RCU (1)
- EMI Box
- ASC Panel
- Keyboard & PEM (1)
- Maintenance Monitor

NOTE: (1) Subassemblies, such as CCAs, may be used also.

spares will be provided pending the number of DSC units and displays at the host and remote sites. Satellites with large air traffic densities will also receive spare displays. Depot spares will be available at the time of the first DERITE delivery. Identified piece parts (i.e., switches, caps, lamps) will be obtained through the present acquisition method. Adjustment to piece/peculiar parts, site spares and depot spares will be made at the provisioning conference mentioned in the previous paragraph. Schedule B working items (i.e., storage and documentation cabinets) are not supplied by the project. Cabinets currently used to store BRITE spares and documents should be available at most facilities.

95. DOCUMENTATION. Technical documents and instruction manuals covering the maintenance, operation, installation and test aspects of the program are provided under the guidelines of the DERITE contract. Related handbooks, under FAA Orders 6000.15A and 6040.15A, will be updated to include DERITE. Vendor data will be provided in the form of a reprourement data package. The reprourement data package includes; schematics, wiring diagrams, parts lists, specifications and CCA art work. This includes assemblies, subassemblies and parts of components without restrictions or limitations to the Government or Government contractors use. Aperture cards are to be developed and provided in accordance with MIL-M 9868, Type I, Class I requirements and mounted in accordance with MIL-C-9877. Control drawings may be provided by the contractor in lieu of design disclosure drawings for commercial off-the-shelf items. All drawings will meet the requirements of DOD-D-1000B, level 3 (production).

96. EQUIPMENT REMOVAL. AAP-320 will provide instructions in accordance with FAA Order 4800.2 concerning disposition of equipment replaced by DERITE. FAA regions will be responsible for the execution of equipment removal actions incidental to the installation of the DERITE (See paragraph 73, Delivery).

97. CONFIGURATION MANAGEMENT (CM). Under the terms of the DERITE Interagency Agreement, the USAF will initially have prime responsibility of CM. The FAA and USAF have designated single focal points to provide the necessary coordination on CM matters. The DERITE contractor will perform CM activities in accordance with MIL-STD-483 from which the intentions of FAA-STD-021 were developed.

a. USAF Configuration Management. The USAF Project Office, ESD/TCVN, will be the approving authority and in control of DERITE changes until a determined FAA transition point is determined. Any changes proposed by the military services will be distributed to the FAA for review and with membership to their configuration control board (CCB). In reverse, any FAA proposed changes will be dispositioned by the AAP-300 CCB and submitted to the USAF for review, final approval and implementation. Software changes will be made by the contractor, burned into chips as firmware but treated as hardware changes.



b. FAA Configuration Management.

(1). Transition Period. When the DERITE systems are approximately 60% complete (installed and accepted), system engineering and configuration management division, AES-410, will assume CM responsibilities.

(a). FAA Changes. Changes generated in the field by FAA will be submitted as casefiles to APM-160 for prescreening. The casefiles will then be forwarded to AES-410 for assignment of a NCP number and distribution to "must" evaluators, including the military services, for review. The NCP will be dispositioned at the AAP-300 CCB with the military service in membership.

(b). Military Service Changes. Changes generated by the Services will be initially processed through their own boards and submitted directly to AES-410. APM-160 will be a "must" evaluator in the review cycle of the NCP. Again, the NCP will be dispositioned at the AAP-300 CCB.

(2). Completion Period. When the DERITE systems are completely installed and accepted, a joint Configuration Control Decision (CCD) will be prepared and approved, transferring CCB responsibility to the Maintenance Engineering (ME) CCB, with signatures from AAP-300 and ME chairmen. The review cycle for FAA and Service changes will be similar to those in the transition period. However, all proposed changes after the CCD signature will then be dispositioned through the ME CCB. Systems Maintenance Service (ASM) will assume responsibility of contractor and depot maintenance activities.

98.-99. RESERVED.

6410.14

09/15/88

THIS PAGE INTENTIONALLY LEFT BLANK

## APPENDIX 1. DERITE FACILITIES AND CONFIGURATIONS

Appendix 1 identifies only site facilities and configurations which have been approved by ATR, budgeted through FY86 (no FY87 budget) and placed on the DERITE contract. Site requirements approved and budgeted for FY88 have not been placed on the DERITE contract to date; therefore, the FY88 items do not appear in Appendix 1. Requirements beyond FY88, which have been properly forwarded to ATR, are still in review for approval and budgeting. The Master Delivery Data File (MDDF) also identifies new requirements which have been approved, budgeted and placed on contract. Appendix 1 includes the following information:

|  | <u>Page</u> |
|--|-------------|
| Explanation of Columns in Table A1-1               | 2           |
| Explanation of DERITE Configurations in Table A1-1 | 4           |
| TABLE A1-1. DERITE Facilities & Configurations     | 5           |

NOTE: ARTS IIA is currently being installed to replace TPX-42 equipment at FAA sites. BANS equipment is also being installed to temporarily function with ARTS IIA since new DERITE systems are not yet available for installation. When DERITE deliveries become available, the early systems will be scheduled with the on-going ARTS IIA/TPX-42 installation tasks and to stop installation of the BANS equipment. The sites that have been temporarily supported with BANS will be revisited for DERITE installation at a later date. The initial DERITE installation will still be at Reading, PA.

EXPLANATION OF COLUMNS IN TABLE A1-1

| <u>Column<br/>Heading</u> | <u>Explanations</u>   |
|---------------------------|---|
| DELIVERY<br>DATE          | Actual date DERITE is scheduled to be delivered to respective facility.   |
| SEQ<br>NUM                | Shows association of satellite and host facilities. A letter following the number indicates a satellite facility (i.e., 10A is a satellite of 10, etc).   |
| FACILITY NAME             | Name of facility where respective DERITE equipment is to be located. Asterisk (*) following name indicates TPX-42 to be replaced with ARTS IIA. Some comments may also follow facility name.                                      |
| ID                        | Three letter identifier of site.  |
| ST                        | State   |
| RO                        | Regional office identifier.   |
| HOST<br>ID                | Three letter identifier of host site if applicable.   |
| C C C<br>S S S<br>1 2 3   | Configuration of DERITE system(s) scheduled to be installed. All digital scan converters will be installed at host sites even though a quantity is indicated for satellite sites. (See page 4 for explanation of configurations.) |
| #<br>D<br>S<br>C          | Quantity of digital scan converts identified to serve respectable site. (Note that DSCs will actually be installed at host site.)   |
| #<br>D<br>I<br>S          | Quantity of tower displays scheduled to be installed at respective facility.  |

09/15/88

6410.14  
Appendix 1

|        |   |
|--------|---|
| #      | Number of remote satellite sites fed from this  |
| R      | host site.                                      |
| E      |   |
| M      |   |
|        |   |
| #      | A "1" indicates this site is a satellite        |
| S      | facility.                                       |
| A      |   |
|        |   |
| AGENCY | Agency responsible for this site. All agencies  |
|        | indicated to show host/satellite relationship   |
|        | and for coordination purposes.                  |
|        | FAA = Federal Aviation Administration           |
|        | FAAN = U.S. Navy                                |
|        | USAF = U.S. Air Force                           |
|        | USA = U.S. Army                                 |
|        |   |
| M      | A number "1" indicates one MDEM required to     |
| D      | implement DERITE.                               |
| B      |   |
| M      |   |
|        |   |
| INTF   | Identifies type of automation system for        |
| AUTO   | interface at site when DERITE is implemented.   |
| SYST   |   |
|        |   |
| TTT    | TMLT identifies number of TML transmitters      |
| MMM    | required at the DERITE host site.               |
| LLL    | TMLR identifies number of TML repeaters between |
| TRI    | a DERITE host site and a remote indicator site. |
|        | TMLI identifies number of TML receivers         |
|        | required at the DERITE remote indicator site.   |
|        |   |
|        | NOTE: Appendix 2 identifies TML site paths      |
|        | for national-buy; other TML paths are regional  |
|        | buys.   |

NOTE: Some sites have the comment "Maybe x" following the facility name. This indicates that the site is a possible candidate for a serial Communications Multiplexor Channel (CMC) type of interface from the ARTS IIA or EARTS.

09/15/88

EXPLANATION OF DERITE CONFIGURATIONS IN TABLE A1-1

| <u>DERITE<br/>CONFIGURATIONS</u> | <u>AUTOMATION SYSTEM<br/>INTERFACE</u> | <u>NUMBER OF DIGITAL<br/>SCAN CONVERTERS</u> |
|----------------------------------|--|--|
| A,G, (S)                         | ARTS IIIA                              | 1  |
| B,D,H, (S)                       | ARTS IIIA                              | 2  |
| C,E,F,I                          | ARTS IIIA                              | 3  |
| J,O, (T)                         | ARTS IIA                               | 1  |
| K,M,P, (T)                       | ARTS IIA                               | 2  |
| L,N,Q,R                          | ARTS IIA                               | 3  |
| U                                | PIDP                                   | 1  |
| V                                | PIDP                                   | 2  |
| W                                | TPX-42                                 | 1  |

C C C

These configurations identify the S S S column in Table A1-1.

1 2 3

The configurations include the number of digital scan converters (DSC) indicated along with 2 operational keyboards, 2 operational position entry modules (PEMs), 1 remote control unit (RCU) and 1 automation system connector (ASC) panel for each DSC. The cabinet also has 1 maintenance keyboard, 1 maintenance PEM, 1 maintenance RCU, 1 maintenance display and a maintenance control panel for switching the maintenance units to any DSC mounted in the cabinet.

The (S) and (T) configurations do not include a cabinet, but do include 2 operational keyboards, 2 PEMs, 1 RCU, ASC connectors and are designed to be added to a 1 or 2 DSC configuration to fulfill future requirements.

NOTE: The configurations marked with "X" indicates that the site is a candidate for a serial Communications Multiplexor Channel (CMC) type of interface from the ARTS IIIA or EARTS.

The reason for several configurations (i.e., B,D,H) with the same number of DSCs was to initially provide for differences between local and remote systems. The contractor has provided a common system so both local and remote configurations are identical.

The PIDP is a military automation system which provides alphanumeric capabilities similar to those of the ARTS.

09/15/88

6410.14  
Appendix 1

TABLE A1-1. DERITE FACILITIES AND CONFIGURATIONS

| <u>Regions</u> | <u>Page No.</u> |
|----------------|-----------------|
| AAL            | 6               |
| ACE            | 7               |
| AEA            | 8               |
| AGL            | 10              |
| ANE            | 13              |
| ANM            | 14              |
| ASO            | 16              |
| ASW            | 20              |
| AWP            | 23              |
| FAATC          | 26              |
| AAC            | 27              |

6410.14  
Appendix 1

AAL

09/15/88

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME | ID  | ST | RO | HOST | C | C | C | # | # | # | # | AGENCY | M | DMT  | T | T | T |   |
|------------------|------------|---------------|-----|----|----|------|---|---|---|---|---|---|---|--------|---|------|---|---|---|---|
|                  |            |               | ID  |    |    |      | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |   |
|                  |            |               |     |    |    |      | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |   |
|                  |            |               |     |    |    |      | C | S | M | T |   |   |   |        | M |      | T | R | I |   |
| 07/25/90         | 5          | ANCHORAGE     | ANC | AK | AL |      | O | N |   | 2 | 3 | 2 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |
| 07/25/90         | 5A         | ELMENDORF AFB | EDF | AK | AL | ANC  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | I    | A | 0 | 0 | 0 |
| 07/25/90         | 5B         | MERRILL FIELD | MRI | AK | AL | ANC  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | A | 0 | 0 | 0 |
| 07/25/90         | 6          | FAIRBANKS     | FAI | AK | AL |      | N |   |   | 1 | 1 | 2 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |
| 07/25/90         | 6A         | WADSWORTH AAF | FBK | AK | AL | FAI  |   |   |   | 1 | 1 | 0 | 1 | USA    | 0 | I    | A | 0 | 0 | 0 |
| 07/25/90         | 6B         | EIELSON AFB   | EIL | AK | AL | FAI  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | I    | A | 0 | 0 | 0 |
| *** Total ***    |            |               |     |    |    |      |   |   |   | 7 | 8 | 4 | 4 |        | 0 |      |   | 0 | 0 | 0 |



09/15/88

ACE

6410.14  
Appendix 1

## DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME                | ID  | ST | RO | HOST | C  | C  | C | # | # | # | # | AGENCY | M | INTF  | T | T | T |
|---------------|------------------------------|-----|----|----|------|----|----|---|---|---|---|---|--------|---|-------|---|---|---|
| DATE          | NUM                          | ID  |    |    |      | S  | S  | S | D | D | R | S |        | D | AUTO  | M | M | M |
|               |                              |     |    |    |      | 1  | 2  | 3 | S | I | E | A |        | B | SYST  | L | L | L |
|               |                              |     |    |    |      | C  | S  | M | T |   |   |   |        | M |       | T | R | I |
| 05/26/89      | 11 LINCOLN *                 | LNK | NE | CE | J    | 1  | 1  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 07/25/89      | 8 CEDAR RAPIDS *             | CID | IA | CE | J    | 1  | 1  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 08/24/89      | 16 WATERLOO                  | ALO | IA | CE | J    | 1  | 1  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 09/24/89      | 14 SPRINGFIELD               | SGF | MO | CE | L    | 3  | 3  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 10/24/89      | 9 DES MOINES                 | DSM | IA | CE | A    | 1  | 1  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 10/24/89      | 13 SIOUX CITY *              | SUX | IA | CE | L    | 3  | 3  | 0 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 11/23/89      | 17 WICHITA                   | ICT | KS | CE | M    | 1  | 2  | 1 | 0 | 0 | 0 | 0 | FAA    | 0 | IILA  | 0 | 0 | 0 |
| 11/23/89      | 17A MCCONNELL AFB            | IAB | KS | CE | ICT  | 1  | 1  | 0 | 1 | 0 | 1 | 0 | USAF   | 0 | IILA  | 0 | 0 | 0 |
| 01/23/90      | 15 ST LOUIS (SAT=ALN&CPS,AGL | STL | MO | CE | I B  | 2  | 2  | 3 | 0 | 0 | 0 | 0 | FAA    | 1 | IIILA | 2 | 0 | 0 |
| 01/23/90      | 15C CHESTERFIELD             | SUS | MO | CE | STL  | 1  | 2  | 0 | 1 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 02/23/90      | 10 KANSAS CITY               | MCI | MO | CE | F    | 2  | 2  | 1 | 0 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 02/23/90      | 10A KANSAS CITY DOWNTOWN     | MKC | MO | CE | MCI  | 1  | 1  | 0 | 1 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 02/23/90      | 12 OMAHA (OFFUTT AFB)        | OFF | NE | CE | H    | 0  | 0  | 2 | 0 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 02/23/90      | 12A EPPLEY AIRFIELD          | OMA | NE | CE | OFF  | 1  | 1  | 0 | 1 | 0 | 0 | 0 | FAA    | 0 | IIILA | 0 | 0 | 0 |
| 02/23/90      | 12B OFFUTT AFB               | OFF | NE | CE | OFF  | 1  | 1  | 0 | 1 | 0 | 0 | 0 | USAF   | 0 | IIILA | 0 | 0 | 0 |
| *** Total *** |                              |     |    |    |      | 20 | 22 | 7 | 5 |   |   |   |        | 1 |       | 2 | 0 | 0 |

09/15/88

AEA

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME            | ID  | ST | RO | HOST<br>ID | C<br>S | C<br>S | C<br>S | #<br>D | #<br>D | #<br>R | #<br>S | AGENCY | M<br>D | INTE<br>AUTO | T<br>M | T<br>M | T<br>M |
|------------------|------------|--------------------------|-----|----|----|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------------|--------|--------|--------|
|                  |            |                          |     |    |    |            | 1      | 2      | 3      | S      | I      | E      | A      |        | B      | SYST         | L      | L      | L      |
|                  |            |                          |     |    |    |            | C      | S      | M      | T      |        |        |        |        | M      |              | T      | R      | I      |
| 01/24/89         | 40         | READING                  | RDG | PA | EA |            | L      |        |        | 3      | 3      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 06/24/89         | 23         | BALTIMORE                | BWI | MD | EA |            | B      |        |        | 2      | 2      | 0      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 06/24/89         | 29         | ERIE *                   | ERI | PA | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 08/24/89         | 22         | ATLANTIC CITY            | ACY | NJ | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 08/24/89         | 31         | HUNTINGTON *             | HTS | WV | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 21         | ALLENTOWN                | ABE | PA | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 24         | BINGHAMTON *             | BGM | NY | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 41         | RICHMOND                 | RIC | VA | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 10/24/89         | 28         | ELMIRA *                 | ELM | NY | EA |            | L      |        |        | 3      | 3      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 10/24/89         | 47         | WASHINGTON (NATIONAL)    | DCA | DC | EA |            | C      |        |        | 3      | 3      | 2      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 10/24/89         | 47A        | ANDREWS AFB-MAYBE X SYS  | ADW | MD | EA | DCA        | A      |        |        | 1      | 2      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 10/24/89         | 47B        | DAVISON AAF (FT BELVOIR) | DAA | VA | EA | DCA        | G      |        |        | 1      | 1      | 0      | 1      | USA    | 0      | IIIA         | 0      | 0      | 0      |
| 11/23/89         | 30         | HARRISBURG               | COY | PA | EA |            | M      |        |        | 1      | 1      | 1      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 11/23/89         | 30A        | MIDDLETOWN               | MDT | PA | EA | COY        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 11/23/89         | 37         | PHILADELPHIA             | PHL | PA | EA |            | I A    |        |        | 1      | 2      | 3      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 11/23/89         | 37A        | NEW CASTLE (WILMINGTON)  | ILG | DE | EA | PHL        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 11/23/89         | 37B        | NORTH EAST PHILADELPHIA  | PNE | PA | EA | PHL        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 11/23/89         | 37C        | TRENTON                  | TTN | NJ | EA | PHL        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 12/24/89         | 36         | NORFOLK                  | ORF | VA | EA |            | D      |        |        | 1      | 1      | 1      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 12/24/89         | 36A        | NEWPORT NEWS             | PHF | VA | EA | ORF        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 01/23/90         | 20         | ALBANY                   | ALB | NY | EA |            | A      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 01/23/90         | 25         | BUFFALO                  | BUF | NY | EA |            | D      |        |        | 1      | 1      | 1      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 01/23/90         | 25A        | NIAGARA FALLS            | IAG | NY | EA | BUF        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 01/23/90         | 45         | SYRACUSE                 | SYR | NY | EA |            | A      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |

09/15/88

6410.14  
Appendix 1

## AEA

## DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME             | ID  | ST | RO | HOST<br>ID | C<br>S | C<br>S | C<br>S | #<br>S | #<br>I | #<br>E | #<br>A | AGENCY | M<br>D | INTF<br>AUTO | T<br>M | T<br>M | T<br>L | T<br>L |  |   |   |   |  |
|------------------|------------|---------------------------|-----|----|----|------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------------|--------|--------|--------|--------|--|---|---|---|--|
| 02/23/90         | 43         | ROCHESTER                 | ROC | NY | EA |            | A      |        |        | 1      | 2      | 0      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 03/25/90         | 46         | WASH. (DULLES/CHARNTILLY) | LAD | DC | EA |            | B      |        |        | 2      | 2      | 0      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 04/24/90         | 38         | PITTSBURGH                | PIT | PA | EA |            | F      |        |        | 2      | 2      | 1      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 04/24/90         | 38A        | ALLEGHENY COUNTY          | AGC | PA | EA | PIT        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34         | NEW YORK TRACON           | N90 | NY | EA |            |        |        |        | 0      | 0      | 9      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34A        | NEW YORK (JFK INTL ARPT)  | JFK | NY | EA | N90        | X      | X      |        | 2      | 3      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34B        | NEW YORK (LA GUARDIA)     | LGA | NY | EA | N90        | X      | X      |        | 2      | 4      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34C        | ISLIP                     | ISP | NY | EA | N90        | X      | X      |        | 2      | 2      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34D        | FARMINGDALE               | FRG | NY | EA | N90        | X      |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34E        | NEWARK                    | EWR | NJ | EA | N90        | X      | X      |        | 2      | 2      | 0      | 1      | FAA    | 0      | IIIA         | 2      | 0      | 0      | 0      |  |   |   |   |  |
| 05/25/90         | 34F        | CALDWELL                  | CDW | NJ | EA | N90        | X      |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 1      | 0      |  |   |   |   |  |
| 05/25/90         | 34G        | MORRISTOWN                | MMU | NJ | EA | N90        | X      |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 1      | 0      |  |   |   |   |  |
| 06/24/90         | 34H        | TETERBORO                 | TEB | NJ | EA | N90        | X      |        |        | 1      | 2      | 1      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 06/24/90         | 34I        | POUGHKEEPSIE              | POU | NY | EA | N90        | X      |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 06/24/90         | 34J        | WHITE PLAINS              | HPN | NY | EA | N90        | X      |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 06/24/90         | 44         | ROME (GRIFFISS AFB TRAC)  | RME | NY | EA |            | P      |        |        | 0      | 0      | 2      | 0      | FAA    | 0      | IIA          | 1      | 0      | 0      | 0      |  |   |   |   |  |
| 06/24/90         | 44A        | UTICA                     | UCA | NY | EA | RME        |        |        |        | 1      | 1      | 0      | 1      | FAA    | 0      | IIA          | 0      | 1      | 1      | 0      |  |   |   |   |  |
| 06/24/90         | 44B        | GRIFFISS AFB              | RME | NY | EA | RME        |        |        |        | 1      | 1      | 0      | 1      | USAF   | 0      | IIA          | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 09/23/90         | 26         | CHARLESTON                | CRW | WV | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 12/24/90         | 42         | ROANOKE                   | ROA | VA | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 01/23/91         | 27         | CLARKSBURG                | CKB | WV | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      | 0      |  |   |   |   |  |
| 01/23/91         | 49         | WILKES BARRE              | AVP | PA | EA |            | J      |        |        | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      | 0      |  |   |   |   |  |
| *** Total ***    |            |                           |     |    |    |            |        |        |        |        |        |        |        |        |        |              |        |        |        |        |  |   |   |   |  |
|                  |            |                           |     |    |    |            |        |        |        |        |        |        |        |        | 57     | 64           | 21     | 21     |        | 0      |  | 3 | 1 | 3 |  |

09/15/88

AGL

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME        | ID  | ST | RO | HOST | C | C | C | # | # | # | # | AGENCY | M | INT  | T | T | T |   |   |
|------------------|------------|----------------------|-----|----|----|------|---|---|---|---|---|---|---|--------|---|------|---|---|---|---|---|
|                  |            |                      | ID  |    |    |      | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |   |   |
|                  |            |                      |     |    |    |      | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |   |   |
|                  |            |                      |     |    |    |      | C | S | M | T |   |   |   |        | M |      | T | R | I |   |   |
| 02/23/89         | 62         | FLINT *              | FNT | MI | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 02/23/89         | 68         | LANSING *            | LAN | MI | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 03/26/89         | 73         | MOLINE *             | MLI | IL | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 05/26/89         | 65         | GREEN BAY *          | GRB | WI | GL | M    |   |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | I    | A | 1 | 0 | 0 |   |
| 05/26/89         | 65A        | APPLETON *           | ATW | WI | GL | GRB  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | A | 0 | 2 | 1 |   |
| 06/24/89         | 75         | PEORIA *             | PIA | IL | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 07/25/89         | 58         | DETROIT METRO        | DTW | MI | GL | I D  |   |   |   | 1 | 1 | 4 | 0 | FAA    | 1 | I    | I | A | 0 | 0 | 0 |
| 07/25/89         | 58A        | ANN ARBOR            | ARB | MI | GL | DTW  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 0 | 0 |
| 07/25/89         | 58B        | DETROIT CITY AIRPORT | DET | MI | GL | DTW  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 0 | 0 |
| 07/25/89         | 58C        | WILLOW RUN           | YIP | MI | GL | DTW  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 0 | 0 |
| 07/25/89         | 58D        | PONTIAC              | PTK | MI | GL | DTW  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 0 | 0 |
| 07/25/89         | 84         | YOUNGSTOWN *         | YNG | OH | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 08/24/89         | 78         | SAGINAW *            | MBS | MI | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 09/24/89         | 52         | BISMARCK             | BIS | ND | GL | L    |   |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 09/24/89         | 61         | FARGO *              | FAR | ND | GL | L    |   |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 09/24/89         | 69         | MADISON              | MSN | WI | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 09/24/89         | 76         | ROCHESTER *          | RST | MN | GL | L    |   |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 09/24/89         | 81         | SPRINGFIELD          | SPI | IL | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 10/24/89         | 50         | AKRON/CANTON         | CAK | OH | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 10/24/89         | 64         | GRAND RAPIDS         | GRR | MI | GL | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | I    | A | 0 | 0 | 0 |   |
| 10/24/89         | 72         | MIDNEAPOLIS          | MSP | MN | GL | I A  |   |   |   | 1 | 2 | 3 | 0 | FAA    | 0 | I    | I | A | 2 | 0 | 0 |
| 10/24/89         | 72A        | CRYSTAL              | MIC | MN | GL | MSP  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 1 | 1 |
| 10/24/89         | 72B        | FLYING CLOUD         | FCM | MN | GL | MSP  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 0 | 0 |
| 10/24/89         | 72C        | ST. PAUL             | STP | MN | GL | MSP  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | I    | I | A | 0 | 1 | 1 |

09/15/88

6410.14  
Appendix 1

AGL

## DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY DATE | SEQ NUM | FACILITY NAME                  | ID  | ST | RO  | HOST | C | C | C | # | # | # | # | AGENCY | M | INT  | T | T | T |
|---------------|---------|--------------------------------|-----|----|-----|------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
|               |         |                                | ID  |    |     |      | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|               |         |                                |     |    |     |      | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|               |         |                                |     |    |     |      | C |   |   | S | M | T |   |        | M |      | T | R | I |
| 10/24/89      | 79      | SIoux FALLS *                  | FSD | SD | GL  |      | L |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 11/23/89      | 57      | DAYTON                         | DAY | OH | GL  |      | D |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89      | 57A     | WRIGHT-PATTERSON AFB           | FPO | OH | GL  | DAY  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89      | 66      | INDIANAPOLIS                   | IND | IN | GL  |      | A |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90      | 15A     | ALTON (HOS=STL-ACE REG)        | ALN | IL | GL  | STL  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 3 | 1 |
| 01/23/90      | 15B     | EAST ST LOUIS (HOS=STL, CE CPS | IL  | GL | STL |      |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 3 | 1 |
| 01/23/90      | 54      | CHICAGO                        | ORD | IL | GL  |      | I | F | G | 2 | 3 | 5 | 0 | FAA    | 1 | IIIA | 2 | 0 | 0 |
| 01/23/90      | 54A     | CHICAGO/MEIGS                  | CGX | IL | GL  | ORD  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 3 | 1 |
| 01/23/90      | 54B     | MIDWAY AIRPORT                 | MDW | IL | GL  | ORD  |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90      | 54C     | PAL-WAUKEE                     | PMK | IL | GL  | ORD  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90      | 54D     | CHICAGO (DUPAGE)               | DPA | IL | GL  | ORD  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90      | 54E     | AURORA                         | ARR | IL | GL  | ORD  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 2 | 1 |
| 02/23/90      | 67      | KALAMAZOO                      | AZO | MI | GL  |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 02/23/90      | 118A    | LUNKEN (HOST=CVG-ASO)          | LUK | OH | GL  | CVG  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90      | 56      | COLUMBUS                       | CMH | OH | GL  |      | E |   |   | 1 | 1 | 2 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90      | 56A     | COLUMBUS/OSU                   | OSU | OH | GL  | CMH  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 1 | 1 |
| 03/25/90      | 56B     | RICKENBACKER AFB               | LCK | OH | GL  | CMH  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 04/24/90      | 74      | MUSKEGON                       | MKG | MI | GL  |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 05/25/90      | 177     | GRAND FORKS AFB                | RDR | ND | GL  |      | V |   |   | 1 | 1 | 1 | 0 | USAF   | 0 | PIDP | 1 | 0 | 0 |
| 05/25/90      | 177A    | GRAND FORKS                    | GFK | ND | GL  | RDR  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | PIDP | 0 | 1 | 1 |
| 05/25/90      | 214     | ELLSWORTH AFB                  | RCA | SD | GL  |      | V |   |   | 1 | 1 | 1 | 0 | USAF   | 0 | PIDP | 1 | 0 | 0 |
| 05/25/90      | 214A    | RAPID CITY                     | RAP | ND | GL  | RCA  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | PIDP | 0 | 1 | 1 |
| 06/24/90      | 55      | CLEVELAND (HOPKINS)            | CLE | OH | GL  |      | D |   |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIIA | 1 | 0 | 0 |
| 06/24/90      | 55A     | CLEVELAND (BURKE)              | BKL | OH | GL  | CLE  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 1 | 1 |

09/15/88

AGL

DERITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME    | ID  | ST | RO | HOST | C  | C  | C  | #  | #   | # | # | AGENCY | M | INTF | T | T | T |
|------------------|------------|------------------|-----|----|----|------|----|----|----|----|-----|---|---|--------|---|------|---|---|---|
|                  |            |                  | ID  |    |    |      | S  | S  | S  | D  | D   | R | S |        | D | AUTO | M | M | M |
|                  |            |                  |     |    |    |      | 1  | 2  | 3  | S  | I   | E | A |        | B | SYST | L | L | L |
|                  |            |                  |     |    |    |      | C  | S  | M  | T  |     |   |   |        | M |      | T | R | I |
| 06/24/90         | 60         | EVANSVILLE       | EVV | IN | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 06/24/90         | 63         | FORT WAYNE       | FWA | IN | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 06/24/90         | 71         | MILWAUKEE        | MKE | WI | GL | D    | 1  | 1  | 1  | 0  | FAA | 0 | I | I      | I | 0    | 1 | 0 | 0 |
| 06/24/90         | 71A        | MILWAUKEE (TIME) | MWC | WI | GL | MKE  | 1  | 1  | 0  | 1  | FAA | 0 | I | I      | I | 0    | 1 | 1 | 1 |
| 07/25/90         | 80         | SOUTH BEND       | SEN | IN | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 09/23/90         | 77         | ROCKFORD         | RFD | IL | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 09/23/90         | 83         | TOLEDO           | TOL | OH | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 12/24/90         | 53         | CHAMPAIGN        | CHI | IL | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 01/23/91         | 82         | TERRE HAUTE      | HUF | IN | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 02/22/91         | 59         | DULUTH           | DLH | MN | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| 02/22/91         | 70         | MANSFIELD        | MFD | OH | GL | J    | 1  | 1  | 0  | 0  | FAA | 0 | I | I      | 0 | I    | 0 | 0 | 0 |
| *** Total ***    |            |                  |     |    |    |      | 68 | 73 | 20 | 23 |     | 2 |   |        |   |      |   |   |   |

09/15/88

6410.14  
Appendix 1

ANE

## DERITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME       | ID  | ST | RO | HOST<br>ID | C | C | C | #<br>D | #<br>D | #<br>R | #<br>S | AGENCY | M<br>D | IMTF<br>AUTO | T<br>M | T<br>M | T<br>M |
|------------------|------------|---------------------|-----|----|----|------------|---|---|---|--------|--------|--------|--------|--------|--------|--------------|--------|--------|--------|
|                  |            |                     |     |    |    |            | 1 | 2 | 3 | S      | I      | E      | A      |        | B      | SYST         | L      | L      | L      |
|                  |            |                     |     |    |    |            | C | S | M | T      |        |        |        |        | M      |              | T      | R      | I      |
| 08/24/89         | 87         | BURLINGTON          | BTB | VT | NE | J          |   |   |   | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 85         | BANGOR              | BGR | ME | NE | J          |   |   |   | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 90         | PORTLAND            | PWM | ME | NE | J          |   |   |   | 1      | 1      | 0      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 09/24/89         | 91         | QUONSET TRACON      | OQU | RI | NE | D          |   |   |   | 0      | 0      | 2      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 09/24/89         | 91A        | PROVIDENCE          | PVD | RI | NE | OQU        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 09/24/89         | 91B        | QUONSET (ANG)       | OQU | RI | NE | OQU        |   |   |   | 1      | 1      | 0      | 1      | USAF   | 0      | IIIA         | 0      | 0      | 0      |
| 02/23/90         | 88         | FALMOUTH (OTIS AFB) | FMH | MA | NE | M          |   |   |   | 1      | 1      | 1      | 0      | USAF   | 0      | IIA          | 0      | 0      | 0      |
| 02/23/90         | 88A        | HYANNIS             | HYA | MA | NE | FMH        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 02/23/90         | 89         | NASHUA (BOS CENTER) | ZBW | NH | NE | M          |   |   |   | 1      | 1      | 1      | 0      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 02/23/90         | 89A        | MANCHESTER          | MHT | NH | NE | ZBW        |   |   |   | 1      | 2      | 0      | 1      | FAA    | 0      | IIA          | 0      | 0      | 0      |
| 03/25/90         | 86         | BOSTON              | BOS | MA | NE | G F        |   |   |   | 1      | 1      | 3      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 03/25/90         | 86A        | BEDFORD             | BED | MA | NE | BOS        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 03/25/90         | 86B        | NORWOOD             | OWD | MA | NE | BOS        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 03/25/90         | 86C        | BEVERLY             | BVY | MA | NE | BOS        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 04/24/90         | 92         | WINDSOR LOCKS       | BDL | CT | NE | E G        |   |   |   | 1      | 1      | 3      | 0      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 04/24/90         | 92A        | HARTFORD            | HFD | CT | NE | BDL        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 04/24/90         | 92B        | WESTFIELD           | BAF | MA | NE | BDL        |   |   |   | 1      | 1      | 0      | 1      | FAA    | 0      | IIIA         | 0      | 0      | 0      |
| 04/24/90         | 92C        | WESTOVER AFB        | CEF | MA | NE | BDL        |   |   |   | 1      | 1      | 0      | 1      | USAF   | 0      | IIIA         | 0      | 0      | 0      |
| *** Total ***    |            |                     |     |    |    |            |   |   |   | 17     | 18     | 10     | 10     |        | 0      |              | 0      | 0      | 0      |

09/15/88

AMM

DEBITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME | ID                    | ST | RO | HOST          | C | C | C | # | # | # | # | AGENCY | M   | DATE | T    | T | T |   |
|--------------|---------------|-----------------------|----|----|---------------|---|---|---|---|---|---|---|--------|-----|------|------|---|---|---|
| DATE         | NR            | ID                    |    |    |               | S | S | S | D | D | P | S |        | D   | AUTO | M    | M | M |   |
|              |               |                       |    |    |               | 1 | 2 | 3 | S | I | E | A |        | B   | SYST | L    | L | L |   |
|              |               |                       |    |    |               |   |   |   | C | S | H | T |        | M   |      | T    | R | I |   |
| 05/26/89     | 93            | BILLINGS              | *  |    | BIL MT NM     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 06/24/89     | 95            | CASPER                |    |    | CPR WY NM     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 09/24/89     | 94            | BOISE                 |    |    | BOI ID NM     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 10/24/89     | 96            | COLORADO SPRINGS      |    |    | COS CO NM     | M |   |   | 1 | 2 | 1 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 10/24/89     | 96A           | BUTTS AAF             |    |    | FCS CO NM COS |   |   |   | 1 | 1 | 0 | 1 | USA    | 0   | ILA  | 0    | 0 | 0 |   |
| 11/23/89     | 100           | MOSES LAKE            | *  |    | MWH WA NM     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 11/23/89     | 101           | PASCO                 | *  |    | PSC WA NM     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 02/23/90     | 105           | SEATTLE               |    |    | SEA WA NM     |   | I | F | G | 2 | 2 | 5 | 0      | FAA | 1    | IIIA | 2 | 0 | 0 |
| 02/23/90     | 105A          | BOEING FIELD          |    |    | BFI WA NM SEA |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 0 | 0 |   |
| 02/23/90     | 105B          | RENTON                |    |    | RNT WA NM SEA |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 2 | 1 |   |
| 02/23/90     | 105C          | TACOMA                |    |    | TTW WA NM SEA |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 1 | 1 |   |
| 02/23/90     | 105D          | MOCHORD AFB           |    |    | TCM WA NM SEA |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0   | IIIA | 0    | 0 | 0 |   |
| 02/23/90     | 105E          | GRAY AAF FT LEWIS     |    |    | GRF WA NM SEA |   |   |   | 1 | 1 | 0 | 1 | USA    | 0   | IIIA | 0    | 0 | 0 |   |
| 04/24/90     | 97            | DENVER                |    |    | DEN CO NM     |   | C | I |   | 3 | 3 | 3 | 0      | FAA | 1    | IIIA | 0 | 0 | 0 |
| 04/24/90     | 97A           | ARAPAHOE COUNTY ARPT  |    |    | APA CO NM DEN |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 0 | 0 |   |
| 04/24/90     | 97B           | JEFFERSON COUNTY ARPT |    |    | BJC CO NM DEN |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 0 | 0 |   |
| 04/24/90     | 97C           | BUCKLEY ANG           |    |    | BKF CO NM DEN |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0   | IIIA | 0    | 0 | 0 |   |
| 04/24/90     | 104           | SALT LAKE CITY        |    |    | SLC UT NM     |   | G | F |   | 2 | 3 | 2 | 0      | FAA | 0    | IIIA | 1 | 0 | 0 |
| 04/24/90     | 104A          | HILL AFB              |    |    | HIF UT NM SLC |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0   | IIIA | 0    | 0 | 0 |   |
| 04/24/90     | 104B          | OGDEN                 |    |    | OGD UT NM HIF |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | IIIA | 0    | 1 | 1 |   |
| 06/24/90     | 98            | EUGENE                |    |    | EUG OR NM     |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0   | ILA  | 0    | 0 | 0 |   |
| 06/24/90     | 106           | SPOKANE               |    |    | GEG WA NM     |   | O | N |   | 2 | 3 | 2 | 0      | FAA | 0    | ILA  | 1 | 0 | 0 |
| 06/24/90     | 106A          | FAIRCHILD AFB         |    |    | SKA WA NM GEG |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0   | ILA  | 0    | 0 | 0 |   |
| 06/24/90     | 106B          | SPOKANE-FELTS         |    |    | SFF WA NM GEG |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0   | ILA  | 0    | 1 | 1 |   |



09/15/88

6410.14  
Appendix 1

AMM

DEBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME                 | ID  | ST | RO | HOST | C | C | C | #  | #  | #  | #  | AGENCY | M | INT    | T | T | T |
|---------------|-------------------------------|-----|----|----|------|---|---|---|----|----|----|----|--------|---|--------|---|---|---|
| DATE          | NUM                           | ID  |    |    |      | S | S | S | D  | D  | R  | S  |        | D | AUTO   | M | M | M |
|               |                               |     |    |    |      | 1 | 2 | 3 | S  | I  | E  | A  |        | B | SYST   | L | L | L |
|               |                               |     |    |    |      |   |   |   | C  | S  | M  | T  |        | M |        | T | R | I |
| 07/25/90      | 99 GREAT FALLS                | GTF | MT | NM |      | N |   |   | 2  | 2  | 1  | 0  | FAA    | 0 | IIA    | 0 | 0 | 0 |
| 07/25/90      | 99A MALMSTROM AFB             | GFA | MT | NM | GTF  |   |   |   | 1  | 1  | 0  | 1  | USAF   | 0 | IIA    | 0 | 0 | 0 |
| 08/24/90      | 102 PORTLAND                  | PDX | OR | NM |      | C | H |   | 3  | 3  | 2  | 0  | FAA    | 0 | IIIA   | 1 | 0 | 0 |
| 08/24/90      | 102A HILLSBORO                | HIO | OR | NM | PDX  |   |   |   | 1  | 2  | 0  | 1  | FAA    | 0 | IIIA   | 0 | 1 | 1 |
| 08/24/90      | 102B TROUTDALE                | TTD | OR | NM | PDX  |   |   |   | 1  | 1  | 0  | 1  | FAA    | 0 | IIIA   | 0 | 0 | 0 |
| 08/24/90      | 103 PUEBLO                    | PUB | CO | NM |      | L |   |   | 3  | 3  | 0  | 0  | FAA    | 0 | IIA    | 0 | 0 | 0 |
| 11/23/90      | 108 WHIDBEY NAS (USN) EVERETT | NUV | WA | NM |      |   |   |   | 0  | 0  | 1  | 0  | FAA    | 0 | TPX-42 | 1 | 0 | 0 |
| 11/23/90      | 108A EVERETT (PAINE FIELD)    | PAE | WA | NM | NUV  | W |   |   | 1  | 2  | 0  | 1  | FAA    | 0 | TPX-42 | 0 | 2 | 1 |
| *** Total *** |                               |     |    |    |      |   |   |   | 41 | 46 | 17 | 17 |        | 2 |        | 6 | 8 | 6 |

09/15/88

ASO

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY<br>DATE | SEQ<br>NUM | FACILITY NAME             | ID  | ST | RO | HOST | C | C | C | # | # | # | # | AGENCY | M | INTF | T | T | T |
|------------------|------------|---------------------------|-----|----|----|------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
|                  |            |                           | ID  |    |    |      | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|                  |            |                           |     |    |    |      | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|                  |            |                           |     |    |    |      |   |   |   | C | S | M | T |        | M |      | T | R | I |
| 03/26/89         | 132        | LEXINGTON *               | LEX | KY | SO | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 05/26/89         | 117        | COLUMBUS *                | CSG | GA | SO | H    |   |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 05/26/89         | 117A       | LAWSON AAF (FT BENNING) * | LST | GA | SO | CSG  |   |   |   | 1 | 1 | 0 | 1 | USA    | 0 | IIL  | 0 | 0 | 0 |
| 06/24/89         | 111        | AUGUSTA *                 | AGS | GA | SO | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 07/25/89         | 142        | PATRICK AFB (COCOA)       | COF | FL | SO | V    |   |   |   | 1 | 1 | 1 | 0 | USAF   | 0 | PIDF | 0 | 0 | 0 |
| 07/25/89         | 142A       | MELBOURNE                 | MLB | FL | SO | COF  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | PIDF | 0 | 0 | 0 |
| 07/25/89         | 154        | WILMINGTON                | ILM | NC | SO | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 08/24/89         | 109        | ASHEVILLE *               | AVL | NC | SO | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 08/24/89         | 113        | CHARLESTON                | CHS | SC | SO | J    |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 08/24/89         | 153        | WEST PALM BEACH           | PBI | FL | SO | J    |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 09/24/89         | 116        | COLUMBIA                  | CAE | SC | SO | J    |   |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 09/24/89         | 119        | DAYTONA BEACH             | DAB | FL | SO | J    |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/89         | 122        | FORT MYERS REGIONAL       | RSW | FL | SO | H    |   |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/89         | 122A       | FORT MYERS                | FMY | FL | SO | RSW  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/89         | 124        | GREENSBORO                | GSO | NC | SO | H    |   |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/89         | 124A       | WINSTON-SALEM             | INT | NC | SO | GSO  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 11/23/89         | 131        | KNOXVILLE                 | TYS | TN | SO | J    |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 11/23/89         | 133        | LOUISVILLE (STANDIFORD)   | SDF | KY | SO | D    |   |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 133A       | LOUISVILLE (BOWMAN)       | LOU | KY | SO | SDF  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 135        | MEMPHIS                   | MEM | TN | SO | B    |   |   |   | 2 | 3 | 0 | 0 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 150        | TAMPA (MAYBE X)           | TPA | FL | SO | F H  |   |   |   | 2 | 3 | 3 | 0 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 150A       | SARASOTA (MAYBE X)        | SRQ | FL | SO | TPA  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 150B       | CLEARWATER (MAYBE X)      | CLW | FL | SO | TPA  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 11/23/89         | 150C       | ALBERT WHITTED (MAYBE X)  | SPG | FL | SO | TPA  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIL | 0 | 0 | 0 |

09/15/88

6410.14  
Appendix 1

ASO

## DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME | ID                       | ST  | RO | HOST | C   | C | C | # | # | # | # | AGENCY | M    | DMT  | T    | T | T |   |
|--------------|---------------|--------------------------|-----|----|------|-----|---|---|---|---|---|---|--------|------|------|------|---|---|---|
| DATE         | NUM           | ID                       |     |    |      | S   | S | S | D | D | R | S |        | D    | AUTO | M    | M | M |   |
|              |               |                          |     |    |      | 1   | 2 | 3 | S | I | E | A |        | B    | SYST | L    | L | L |   |
|              |               |                          |     |    |      |     |   |   | C | S | M | T |        | M    |      | T    | R | I |   |
| 12/24/89     | 137           | MIAMI                    | MIA | FL | SO   |     | I | I | G | 1 | 2 | 6 | 0      | FAA  | 1    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137A          | FT. LAUDERDALE (EXEC)    | FXE | FL | SO   | MIA |   |   |   | 1 | 2 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137C          | FT. LAUDERDALE/HOLLYWOOD | FLL | FL | SO   | MIA |   |   |   | 1 | 3 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137D          | HOLLYWOOD                | HWO | FL | SO   | MIA |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137E          | OPA LOCKA                | OPF | FL | SO   | MIA |   |   |   | 1 | 2 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137F          | POMPANO BEACH            | PMP | FL | SO   | MIA |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 137G          | TAMiami                  | TMB | FL | SO   | MIA |   |   |   | 1 | 2 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 12/24/89     | 144           | RALEIGH/DURHAM           | RDU | NC | SO   |     | B |   |   | 2 | 2 | 0 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 01/23/90     | 114           | CHARLOTTE                | CLT | NC | SO   |     | D |   |   | 2 | 2 | 0 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 01/23/90     | 125           | GREER                    | GSP | SC | SO   |     | M |   |   | 1 | 1 | 1 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 01/23/90     | 125A          | GREENVILLE               | GMU | SC | SO   | GSP |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 01/23/90     | 140           | NASHVILLE                | BNA | TN | SO   |     | D |   |   | 2 | 2 | 0 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 02/23/90     | 112           | BIRMINGHAM               | BHM | AL | SO   |     | A |   |   | 1 | 1 | 0 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 02/23/90     | 118           | COVINGTON (SAT=LUK-AGL)  | CVG | KY | SO   |     | D |   |   | 1 | 1 | 1 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 02/23/90     | 129           | JACKSONVILLE             | JAX | FL | SO   |     | D |   |   | 1 | 2 | 1 | 0      | FAA  | 0    | IILA | 1 | 0 | 0 |
| 02/23/90     | 129A          | JACKSONVILLE (CRAIG)     | CRG | FL | SO   | JAX |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 1 | 1 |
| 04/24/90     | 110           | ATLANTA                  | ATL | GA | SO   |     | G | F |   | 2 | 4 | 2 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 04/24/90     | 110A          | DEKALB-PEACHTREE         | PDK | GA | SO   | ATL |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 04/24/90     | 110B          | FULTON COUNTY            | FTY | GA | SO   | ATL |   |   |   | 1 | 2 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 04/24/90     | 141           | ORLANDO INTERNATIONAL    | MCO | FL | SO   |     | F |   |   | 2 | 2 | 1 | 0      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 04/24/90     | 141A          | ORLANDO EXECUTIVE        | ORL | FL | SO   | MCO |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | IILA | 0 | 0 | 0 |
| 04/24/90     | 152           | TYNDALL AFB              | PAM | FL | SO   |     | V |   |   | 1 | 1 | 1 | 0      | USAF | 0    | PIDP | 0 | 0 | 0 |
| 04/24/90     | 152A          | PANAMA CITY (BAY COUNTY) | PFN | FL | SO   | PAM |   |   |   | 1 | 1 | 0 | 1      | FAA  | 0    | PIDP | 0 | 0 | 0 |
| 06/24/90     | 134           | MACON (ROBINS AFB)       | WRB | GA | SO   |     | P |   |   | 0 | 0 | 2 | 0      | FAA  | 0    | IILA | 1 | 0 | 0 |

09/15/88

ASO

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME                 | ID  | ST | RO | HOST | C | C | C | # | # | # | # | AGENCY | M | INTF | T | T | T |
|--------------|-------------------------------|-----|----|----|------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
| DATE         | NUM                           | ID  |    |    |      | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|              |                               |     |    |    |      | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|              |                               |     |    |    |      |   |   |   | C | S | M | T |        | M |      | T | R | I |
| 06/24/90     | 134A MACON (WILSON)           | MCN | GA | SO | WRB  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIL  | 0 | 0 | 1 |
| 06/24/90     | 134B ROBINS AFB               | WRB | GA | SO | WRB  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIL  | 0 | 0 | 0 |
| 06/24/90     | 136 MERIDIAN NAS              | NMM | MS | SO |      | O |   |   | 1 | 1 | 0 | 0 | FAAN   | 0 | IIL  | 0 | 0 | 0 |
| 06/24/90     | 149 TALLAHASSEE               | TLH | FL | SO |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 07/25/90     | 143 PENSACOLA                 | PNS | FL | SO |      | L | L |   | 1 | 1 | 5 | 0 | FAA    | 0 | IIL  | 5 | 0 | 0 |
| 07/25/90     | 143A NORTH WHITING GCA (USN)  | NSE | FL | SO | PNS  |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIL  | 0 | 2 | 1 |
| 07/25/90     | 143B NORTH WHITING ATCT (USN) | NSE | FL | SO | PNS  |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIL  | 0 | 2 | 1 |
| 07/25/90     | 143C SOUTH WHITING ATCT (USN) | NDZ | FL | SO | PNS  |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIL  | 0 | 2 | 1 |
| 07/25/90     | 143D SHERMAN ATCT (USN)       | NPA | FL | SO | PNS  |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIL  | 0 | 1 | 1 |
| 07/25/90     | 143E SHERMAN GCA (USN)        | NPA | FL | SO | PNS  |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIL  | 0 | 1 | 1 |
| 08/24/90     | 128 JACKSON                   | JAN | MS | SO |      | M |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIL  | 1 | 0 | 0 |
| 08/24/90     | 128A HAWKINS                  | HKS | MS | SO | JAN  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIL  | 0 | 1 | 1 |
| 08/24/90     | 138 MOBILE                    | MOB | AL | SO |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 09/23/90     | 115 CHATTANOOGA               | CHA | TN | SO |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 09/23/90     | 147 SAVANNAH                  | SAV | GA | SO |      | M |   |   | 1 | 1 | 1 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 09/23/90     | 147A HUNTER AAF (FT STEWART)  | SVJ | GA | SO | SAV  |   |   |   | 1 | 1 | 0 | 1 | USA    | 0 | IIL  | 0 | 0 | 0 |
| 09/23/90     | 151 TRI-CITY (BRISTOL)        | TRI | TN | SO |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/90     | 123 FORT RUCKER (CAIRNS AAF)  | OZR | AL | SO |      | H |   |   | 1 | 1 | 2 | 1 | USA    | 0 | IIIL | 0 | 0 | 0 |
| 10/24/90     | 123A DOTHAN                   | DHN | AL | SO | OZR  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIL | 0 | 0 | 0 |
| 10/24/90     | 127 HUNTSVILLE                | HSV | AL | SO |      | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/90     | 139 MONTGOMERY (MAXWELL AFB)  | MXF | AL | SO |      | P |   |   | 0 | 0 | 2 | 0 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/90     | 139A DANIELLY FIELD           | MGM | AL | SO | MXF  |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIL  | 0 | 0 | 0 |
| 10/24/90     | 139B MAXWELL AFB              | MXF | AL | SO | MXF  |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIL  | 0 | 0 | 0 |
| 10/24/90     | 145 SAN JUAN CERAP            | ZSU | PR | SO |      | H |   |   | 0 | 0 | 3 | 0 | FAA    | 0 | IIIL | 1 | 0 | 0 |

09/15/88

6410.14  
Appendix 1

ASO

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME               | ID  | ST | RO | HOST | C | C | C | #  | #   | #  | #  | AGENCY | M | INTF   | T | T | T |
|---------------|-----------------------------|-----|----|----|------|---|---|---|----|-----|----|----|--------|---|--------|---|---|---|
| DATE          | NUM                         | ID  |    |    |      | S | S | S | D  | D   | R  | S  |        | D | AUTO   | M | M | M |
|               |                             |     |    |    |      | 1 | 2 | 3 | S  | I   | E  | A  |        | B | SYST   | L | L | L |
|               |                             |     |    |    |      |   |   |   | C  | S   | M  | T  |        | M |        |   | T | R |
| 10/24/90      | 145A SAN JUAN               | SJU | PR | SO | ZSU  |   |   |   | 1  | 1   | 0  | 1  | FAA    | 0 | IILA   | 0 | 0 | 0 |
| 10/24/90      | 145B SAN JUAN (ISLA GRANDE) | SIG | PR | SO | ZSU  |   |   |   | 1  | 1   | 0  | 1  | FAA    | 0 | IILA   | 0 | 1 | 1 |
| 10/24/90      | 145C ST. THOMAS (MAYBE X)   | STT | VI | SO | ZSU  | G |   |   | 1  | 1   | 0  | 1  | FAA    | 0 | IILA   | 0 | 0 | 0 |
| 11/23/90      | 130 KEY WEST NAS (USN)      | NQX | FL | SO |      | W |   |   | 0  | 0   | 1  | 0  | FAA    | 0 | TPX-42 | 1 | 0 | 0 |
| 11/23/90      | 130A KEY WEST               | EYW | FL | SO | NQX  |   |   |   | 1  | 1   | 0  | 1  | FAA    | 0 | TPX-42 | 0 | 0 | 1 |
| 12/24/90      | 126 GULFPORT                | GPT | MS | SO |      | M |   |   | 1  | 1   | 1  | 0  | FAA    | 0 | IILA   | 0 | 0 | 0 |
| 12/24/90      | 126A KEESLER AFB            | BIX | MS | SO | GPT  |   |   |   | 1  | 1   | 0  | 1  | USAF   | 0 | IILA   | 0 | 0 | 0 |
| 01/23/91      | 120 FAYETTEVILLE            | FAY | NC | SO |      | R |   |   | 1  | 1   | 2  | 0  | FAA    | 0 | IILA   | 0 | 0 | 0 |
| 01/23/91      | 120A SIMONS AAF (FT BRAGG)  | FBG | NC | SO | FAY  |   |   |   | 1  | 1   | 0  | 1  | USA    | 0 | IILA   | 0 | 0 | 0 |
| 01/23/91      | 120B POPE AFB               | POB | NC | SO | FAY  |   |   |   | 1  | 1   | 0  | 1  | USAF   | 0 | IILA   | 0 | 0 | 0 |
| 02/22/91      | 121 FLORENCE                | FLO | SC | SO |      | L |   |   | 3  | 3   | 0  | 0  | FAA    | 0 | IILA   | 0 | 0 | 0 |
| *** Total *** |                             |     |    |    |      |   |   |   | 88 | 104 | 41 | 40 |        | 1 |        |   |   |   |

09/15/88

ASW

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME | ID                        | ST | RO | HOST          | C | C | C | # | # | # | # | AGENCY | M | INTF | T | T | T |
|--------------|---------------|---------------------------|----|----|---------------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
| DATE         | NUM           | ID                        |    |    |               | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|              |               |                           |    |    |               | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|              |               |                           |    |    |               |   |   |   | C | S | M | T |        | M |      | T | R | I |
| 04/25/89     | 157           | AMARILLO                  | *  |    | ATA TX SW     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 04/25/89     | 174           | MIDLAND                   | *  |    | MAF TX SW     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 04/25/89     | 179           | LOWER RIO GRANDE          | *  |    | HRL TX SW     | Q |   |   | 0 | 0 | 3 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 04/25/89     | 179A          | BROWNSVILLE               | *  |    | BRO TX SW HRL |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 04/25/89     | 179B          | HARLINGEN                 | *  |    | HRL TX SW HRL |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 04/25/89     | 179C          | MCALLEN                   | *  |    | MFE TX SW HRL |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 05/26/89     | 167           | FORT SMITH                | *  |    | FSM AR SW     | J |   |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 06/24/89     | 175           | MONROE                    |    |    | MLU LA SW     | L |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 07/25/89     | 155           | ABILENE (DYESS AFB)       | *  |    | DYS TX SW     | P |   |   | 0 | 0 | 2 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 07/25/89     | 155A          | ABILENE (MUNI)            | *  |    | ABI TX SW DYS |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 07/25/89     | 155B          | DYESS AFB                 | *  |    | DYS TX SW DYS |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIA  | 0 | 0 | 0 |
| 07/25/89     | 160           | BEAUMONT/PORT ARTHUR      |    |    | BPT TX SW     | J |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/89     | 165           | ROBERT GRAY AAF (FT HOOD) |    |    | GRK TX SW     | O |   |   | 1 | 1 | 0 | 0 | USA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/89     | 184           | WACO                      |    |    | ACT TX SW     | L |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 09/24/89     | 213           | ENGLAND AFB               |    |    | AEX LA SW     | V |   |   | 1 | 1 | 1 | 0 | USAF   | 0 | PIDP | 1 | 0 | 0 |
| 09/24/89     | 213A          | ALEXANDRIA (ESLER)        |    |    | ESF LA SW AEX |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | PIDP | 0 | 0 | 1 |
| 10/24/89     | 159           | BATON ROUGE               |    |    | BTR LA SW     | J |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 11/23/89     | 176           | NEW ORLEANS               |    |    | MSY LA SW     | D |   |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89     | 176A          | LAKEFRONT                 |    |    | NEW LA SW MSY |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 162           | DALLAS                    |    |    | DFW TX SW     | I | I |   | 2 | 6 | 4 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 162A          | ADDISON                   |    |    | ADS TX SW DFW |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 162B          | DALLAS (LOVE FIELD)       |    |    | DAL TX SW DFW |   |   |   | 1 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 162C          | DALLAS REDBIRD ARPT       |    |    | RBD TX SW DFW |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 162D          | FORT WORTH (MEACHAM)      |    |    | FTW TX SW DFW |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |

09/15/88

6410.14  
Appendix 1

ASW

## DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME | ID                       | ST  | RO | HOST | C   | C | C | # | # | # | # | AGENCY | M | DMT  | T | T | T |
|--------------|---------------|--------------------------|-----|----|------|-----|---|---|---|---|---|---|--------|---|------|---|---|---|
| DATE         | NUM           | ID                       |     |    |      | S   | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|              |               |                          |     |    |      | 1   | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|              |               |                          |     |    |      | C   | S | M | T |   |   |   |        | M |      | T | R | I |
| 12/24/89     | 183           | TULSA                    | TUL | OK | SW   |     | D |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89     | 183A          | RIVERSIDE (R. L. JONES)  | RVS | OK | SW   | TUL |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90     | 163           | EL PASO                  | ELP | TX | SW   |     | D |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90     | 163A          | BIGGS AAF (FT BLISS)     | BIF | TX | SW   | ELP |   |   | 1 | 1 | 0 | 1 | USA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90     | 181           | SAN ANTONIO              | SAT | TX | SW   |     | E |   | 1 | 2 | 2 | 0 | FAA    | 0 | IIIA | 1 | 0 | 0 |
| 01/23/90     | 181A          | KELLY AFB                | SKF | TX | SW   | SAT |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 01/23/90     | 181B          | SAN ANTONIO (STINSON)    | SSF | TX | SW   | SAT |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 1 | 1 |
| 02/23/90     | 156           | ALBUQUERQUE              | ABQ | NM | SW   |     | A |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 02/23/90     | 168           | HOUSTON                  | IAH | TX | SW   |     | I | I | 3 | 5 | 3 | 0 | FAA    | 1 | IIIA | 0 | 0 | 0 |
| 02/23/90     | 168A          | HOUSTON (DAVID W. HOOKS) | DWH | TX | SW   | IAH |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 02/23/90     | 168B          | WILLIAM P. HOBBY ARPRT   | HOU | TX | SW   | IAH |   |   | 1 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 02/23/90     | 168C          | ELLIINGTON AFB           | EFD | TX | SW   | IAH |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 172           | LONGVIEW                 | GGG | TX | SW   |     | L |   | 3 | 3 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 05/25/90     | 178           | OKLAHOMA CITY (V ROGERS) | OKC | OK | SW   |     | G | F | 2 | 2 | 2 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 178A          | WILEY POST/BETHANY       | PWA | OK | SW   | OKC |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 178B          | TINER AFB                | TIK | OK | SW   | OKC |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 06/24/90     | 161           | CORPUS CHRISTI           | CRP | TX | SW   |     | J |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 06/24/90     | 166           | POST AAF (FORT SILL)     | FSI | OK | SW   |     | M |   | 1 | 1 | 1 | 0 | USA    | 0 | IIA  | 1 | 0 | 0 |
| 06/24/90     | 166A          | LANTON                   | LAV | OK | SW   | FSI |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIA  | 0 | 1 | 1 |
| 06/24/90     | 171           | LITTLE ROCK              | LIT | AR | SW   |     | J |   | 1 | 1 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 07/25/90     | 182           | SHREVEPORT (BARKSDALE)   | BAD | LA | SW   |     | I |   | 0 | 0 | 3 | 0 | FAA    | 1 | IIIA | 0 | 0 | 0 |
| 07/25/90     | 182A          | DOWNTOWN-SHREVEPORT      | DTM | LA | SW   | BAD |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 07/25/90     | 182B          | REGIONAL APT-SHREVEPORT  | SHV | LA | SW   | BAD |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 07/25/90     | 182C          | BARKSDALE AFB            | BAD | LA | SW   | BAD |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |

09/15/88

ASW

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME        | ID  | ST | RO | HOST | C | C | C | #  | #  | #  | #  | AGENCY | M | INTF | T | T | T |
|---------------|----------------------|-----|----|----|------|---|---|---|----|----|----|----|--------|---|------|---|---|---|
| DATE          | NUM                  | ID  |    |    |      | S | S | S | D  | D  | R  | S  |        | D | AUTO | M | M | M |
|               |                      |     |    |    |      | 1 | 2 | 3 | S  | I  | E  | A  |        | B | SYST | L | L | L |
|               |                      |     |    |    |      |   |   |   | C  | S  | M  | T  |        | H |      |   | T | R |
| 08/24/90      | 170 LAKE CHARLES     | LCH | LA | SW |      | J |   |   | 1  | 2  | 0  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/90      | 173 LUBBOCK          | LEB | TX | SW |      | H |   |   | 1  | 1  | 1  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/90      | 173A REESE AFB       | REE | TX | SW | LBB  |   |   |   | 1  | 1  | 0  | 1  | USAF   | 0 | IIA  | 0 | 0 | 0 |
| 08/24/90      | 180 SAN ANGELO (NEW) | SJT | TX | SW |      | L |   |   | 3  | 3  | 0  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 09/23/90      | 158 AUSTIN           | AUS | TX | SW |      | Q |   |   | 2  | 2  | 1  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 09/23/90      | 158A BERGSTROM AFB   | BSM | TX | FW | AUS  |   |   |   | 1  | 1  | 0  | 1  | USAF   | 0 | IIA  | 0 | 0 | 0 |
| 09/23/90      | 164 FAYETTEVILLE     | FYV | AR | FW |      | L |   |   | 3  | 3  | 0  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 10/24/90      | 169 LAFAYETTE        | LFT | LA | SW |      | K |   |   | 2  | 2  | 0  | 0  | FAA    | 0 | IIA  | 0 | 0 | 0 |
| *** Total *** |                      |     |    |    |      |   |   |   | 69 | 92 | 26 | 26 |        | 2 |      | 3 | 2 | 3 |



09/15/88

6410.14  
• Appendix 1

AWP

## DERITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ<br>DATE | SDQ<br>NUM | FACILITY NAME            | ID  | ST | RO | HOST  | C | C | C | # | # | # | # | AGENCY | M | INTF | T | T | T |
|----------------------|------------|--------------------------|-----|----|----|-------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
|                      |            |                          | ID  |    |    |       | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|                      |            |                          |     |    |    |       | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|                      |            |                          |     |    |    |       | C | S | M | T |   |   |   |        | M |      | T | R | I |
| 07/25/89             | 185        | BAKERSFIELD              | BFL | CA | WP | J     |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/89             | 199        | MONTEREY *               | MRY | CA | WP | M     |   |   |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 08/24/89             | 199A       | FORT ORD (FRITZSCHE AAF) | OAR | CA | WP | MRY   |   |   |   | 1 | 1 | 0 | 1 | USA    | 0 | IIA  | 0 | 0 | 0 |
| 10/24/89             | 186        | BURBANK                  | BUR | CA | WP | D     |   |   |   | 1 | 2 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 10/24/89             | 186A       | VAN NUYS                 | VNY | CA | WP | BUR   |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 10/24/89             | 193        | LAS VEGAS                | LAS | NV | WP | I     |   |   |   | 2 | 3 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 10/24/89             | 193A       | N. LAS VEGAS             | VGT | NV | WP | LAS   |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188        | EL TORO                  | NZJ | CA | WP | I I H |   |   |   | 0 | 0 | 8 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188A       | EL TORO MCAS             | NZJ | CA | WP | NZJ   |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188B       | LONG BEACH ATCT          | LGB | CA | WP | NZJ   |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188C       | SANTA ANA (JOHN WAYNE)   | SNA | CA | WP | NZJ   |   |   |   | 1 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188D       | FULLERTON                | FUL | CA | WP | NZJ   |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188E       | TORRANCE                 | TOA | CA | WP | NZJ   |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188F       | TUSTIN MCAS              | NTK | CA | WP | NZJ   |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 188G       | LOS ALAMITOS AAF         | SLI | CA | WP | NZJ   |   |   |   | 2 | 1 | 0 | 1 | USA    | 0 | IIIA | 0 | 0 | 0 |
| 11/23/89             | 197        | LUKE AFB (GLENDALE) #2   | LUF | AZ | WP | V     |   |   |   | 0 | 0 | 2 | 0 | USAF   | 0 | PIDP | 0 | 0 | 0 |
| 11/23/89             | 197        | LUKE AFB (GLENDALE)      | LUF | AZ | WP | U     |   |   |   | 1 | 1 | 0 | 0 | USAF   | 0 | PIDP | 0 | 0 | 0 |
| 11/23/89             | 197A       | DEER VALLEY              | DVT | AZ | WP | LUF   |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | PIDP | 0 | 0 | 0 |
| 11/23/89             | 197B       | LITCHFIELD (GOODYEAR)    | GYR | AZ | WP | LUF   |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | PIDP | 0 | 0 | 0 |
| 12/24/89             | 190        | HILO                     | ITO | HI | WP | L     |   |   |   | 3 | 3 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 12/24/89             | 191        | HONOLULU                 | HNL | HI | WP | D     |   |   |   | 1 | 3 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89             | 191A       | WHEELER AAF (SCHOFIELD)  | HHL | HI | WP | HNL   |   |   |   | 1 | 1 | 0 | 1 | USA    | 0 | IIIA | 0 | 0 | 0 |
| 12/24/89             | 192        | KAHULUI                  | OGG | HI | WP | J     |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 12/24/89             | 194        | LIHUE (EST-T)            | LIH | HI | WP | J     |   |   |   | 1 | 2 | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |

09/15/88

AWP

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ | FACILITY NAME | ID                       | ST  | RO | HOST   | C | C | C | # | # | # | # | AGENCY | M | INTF | T | T | T |
|--------------|---------------|--------------------------|-----|----|--------|---|---|---|---|---|---|---|--------|---|------|---|---|---|
| DATE         | NUM           | ID                       |     |    |        | S | S | S | D | D | R | S |        | D | AUTO | M | M | M |
|              |               |                          |     |    |        | 1 | 2 | 3 | S | I | E | A |        | B | SYST | L | L | L |
|              |               |                          |     |    |        |   |   |   | C | S | M | T |        | M |      |   |   | T |
|              |               |                          |     |    |        |   |   |   |   |   |   |   |        |   |      |   |   | R |
|              |               |                          |     |    |        |   |   |   |   |   |   |   |        |   |      |   |   | I |
| 03/25/90     | 201           | OAKLAND BAY TRACON (CMC) | O90 | CA | WP     | I | I | I | 0 | 0 | 9 | 0 | FAA    | 1 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201           | OAKLAND BAY TRACON (2ND) | O90 | CA | WP     | G |   |   | 0 | 0 | 1 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201A          | OAKLAND NORTH            | OAK | CA | WP O90 |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201B          | OAKLAND SOUTH            | OAK | CA | WP O90 |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201C          | ALAMEDA NAS (USN)        | NGZ | CA | WP O90 |   |   |   | 1 | 1 | 0 | 1 | FAAN   | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201D          | HAYWARD                  | HWD | CA | WP O90 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201E          | PALO ALTO                | PAO | CA | WP O90 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201F          | SAN CARLOS               | SQL | CA | WP O90 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201G          | SAN FRANCISCO            | SFO | CA | WP O90 |   |   |   | 2 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201H          | SAN JOSE MUNICIPAL       | SJC | CA | WP O90 |   |   |   | 1 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201I          | SAN JOSE/REID-HILLVIEW   | RHV | CA | WP O90 |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 03/25/90     | 201J          | MOFFETT FIELD NAS (USN)  | NUQ | CA | WP O90 | X | X |   | 2 | 2 | 0 | 1 | FAAN   | 0 | IIIA | 0 | 0 | 0 |
| 04/24/90     | 212           | CASTLE AFB               | MER | CA | WP     | V |   |   | 1 | 1 | 1 | 0 | USAF   | 0 | PIDP | 0 | 0 | 0 |
| 04/24/90     | 212A          | MODESTO                  | MOD | CA | WP MER |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | PIDP | 0 | 0 | 0 |
| 05/25/90     | 202           | ONTARIO TRACON           | O40 | CA | WP     | I | G |   | 0 | 0 | 4 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 202A          | ONTARIO                  | ONT | CA | WP O40 |   |   |   | 1 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 202B          | BRACKETT FIELD (LAVERNE) | POC | CA | WP O40 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 202C          | CHINO                    | CNO | CA | WP O40 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 202D          | RIVERSIDE                | RAL | CA | WP O40 |   |   |   | 1 | 1 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 210           | TUCSON (DAVIS-MONTHAN)   | DMA | AZ | WP     | H |   |   | 0 | 0 | 2 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 210A          | TUCSON INTERNATIONAL     | TUS | AZ | WP DMA |   |   |   | 1 | 2 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 05/25/90     | 210B          | DAVIS-MONTHAN AFB        | DMA | AZ | WP DMA |   |   |   | 1 | 1 | 0 | 1 | USAF   | 0 | IIIA | 0 | 0 | 0 |
| 06/24/90     | 196           | LOS ANGELES TRACON       | L90 | CA | WP     | I | G |   | 0 | 0 | 3 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 06/24/90     | 196A          | LOS ANGELES              | LAX | CA | WP L90 |   |   |   | 2 | 3 | 0 | 1 | FAA    | 0 | IIIA | 0 | 0 | 0 |

09/15/88

AWP

## DBRITE FACILITIES AND CONFIGURATIONS

6410.14  
Appendix 1

| DELIVERY SEQ  | FACILITY NAME | ID                       | ST | RO | HOST | C   | C  | C  | #   | # | #  | #   | AGENCY | M  | INT  | T    | T      | T     |
|---------------|---------------|--------------------------|----|----|------|-----|----|----|-----|---|----|-----|--------|----|------|------|--------|-------|
| DATE          | NUM           |                          |    |    |      | ID  | S  | S  | S   | D | D  | R   | S      |    | D    | AUTO | M      | M     |
|               |               |                          |    |    |      | 1   | 2  | 3  | S   | I | E  | A   |        | B  | SYST | L    | L      | L     |
|               |               |                          |    |    |      |     |    |    | C   | S | M  | T   |        | M  |      |      |        | T     |
| 06/24/90      | 196B          | HAWTHORNE                |    |    |      | HHR | CA | WP | L90 |   | 1  | 1   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 06/24/90      | 196C          | SANTA MONICA             |    |    |      | SNO | CA | WP | L90 |   | 1  | 1   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 06/24/90      | 200           | NELLIS AFB (EGLIN REIMB) |    |    |      | LSV | NV | WP | G   |   | 1  | 1   | 0      | 0  | USAF | 0    | IIIA   | 0 0 0 |
| 06/24/90      | 211           | AGANA CERAP              |    |    |      | ZUA | GU | WP |     |   | 0  | 0   | 1      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 06/24/90      | 211A          | ANDERSON AFB/GUAM        |    |    |      | GUM | GU | WP | ZUA | O | 1  | 1   | 0      | 1  | USAF | 0    | IIA    | 0 0 0 |
| 07/25/90      | 198           | MIRAMAR NAS (SAN DIEGO)  |    |    |      | NCK | CA | WP | I G |   | 1  | 1   | 3      | 0  | FAAN | 1    | IIIA   | 0 0 0 |
| 07/25/90      | 198A          | CARLSBAD/PALOMAR         |    |    |      | CRQ | CA | WP | NCK |   | 1  | 1   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 07/25/90      | 198B          | LINDBERGH                |    |    |      | SAN | CA | WP | NCK |   | 1  | 2   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 07/25/90      | 198C          | MONTGOMERY               |    |    |      | MYF | CA | WP | NCK |   | 1  | 1   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 07/25/90      | 203           | PALM SPRINGS             |    |    |      | PSP | CA | WP | L   |   | 3  | 4   | 0      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 08/24/90      | 206           | RENO                     |    |    |      | RNO | NV | WP | J   |   | 1  | 2   | 0      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 08/24/90      | 207           | SACRAMENTO (MCLELLAN)    |    |    |      | MCC | CA | WP | I H |   | 0  | 0   | 5      | 0  | FAA  | 0    | IIIA   | 0 0 0 |
| 08/24/90      | 207A          | SACRAMENTO METRO         |    |    |      | SME | CA | WP | MCC |   | 1  | 2   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 08/24/90      | 207B          | SACRAMENTO EXECUTIVE     |    |    |      | SAC | CA | WP | MCC |   | 1  | 2   | 0      | 1  | FAA  | 0    | IIIA   | 0 0 0 |
| 08/24/90      | 207C          | MCLELLAN AFB             |    |    |      | MCC | CA | WP | MCC |   | 1  | 1   | 0      | 1  | USAF | 0    | IIIA   | 0 0 0 |
| 08/24/90      | 207D          | MATHER AFB               |    |    |      | MHR | CA | WP | MCC |   | 1  | 1   | 0      | 1  | USAF | 0    | IIIA   | 0 0 0 |
| 08/24/90      | 207E          | BEALE AFB                |    |    |      | BAB | CA | WP | MCC |   | 1  | 1   | 0      | 1  | USAF | 0    | IIIA   | 0 0 0 |
| 09/23/90      | 189           | FRESNO                   |    |    |      | FAT | CA | WP | J   |   | 1  | 2   | 0      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 09/23/90      | 208           | SANTA BARBARA            |    |    |      | SBA | CA | WP | J   |   | 1  | 2   | 0      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 09/23/90      | 209           | STOCKTON                 |    |    |      | SCK | CA | WP | J   |   | 1  | 2   | 0      | 0  | FAA  | 0    | IIA    | 0 0 0 |
| 10/24/90      | 204           | PHOENIX                  |    |    |      | PHX | AZ | WP | A   |   | 1  | 3   | 0      | 0  | FAA  | 0    | IIIA   | 0 0 0 |
| 11/23/90      | 205           | PT. MUGU NAS (USN/FAA)   |    |    |      | NTD | CA | WP |     |   | 0  | 0   | 1      | 0  | FAA  | 0    | TPX-42 | 0 0 0 |
| 11/23/90      | 205A          | OXNARD                   |    |    |      | OKR | CA | WP | NTD | W | 1  | 1   | 0      | 1  | FAA  | 0    | TPX-42 | 0 0 0 |
| 02/22/91      | 187           | EDWARDS AFB              |    |    |      | EDW | CA | WP | W   |   | 1  | 1   | 2      | 0  | USAF | 0    | TPX-42 | 0 0 0 |
| 02/22/91      | 187A          | LANCASTER                |    |    |      | WJF | CA | WP | EDW | W | 1  | 2   | 0      | 1  | FAA  | 0    | TPX-42 | 0 0 0 |
| 02/22/91      | 187B          | PALMDALE                 |    |    |      | PMD | CA | WP | EDW |   | 0  | 1   | 0      | 1  | FAA  | 0    | TPX-42 | 0 0 0 |
| *** Total *** |               |                          |    |    |      |     |    |    |     |   | 72 | 109 | 46     | 45 |      | 2    |        | 0 0 0 |

09/15/88

FAATC

WRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME         | ID  | ST | RO | HOST | C | C | C | # | # | #   | # | AGENCY | M    | INTF | T | T | T |
|---------------|-----------------------|-----|----|----|------|---|---|---|---|---|-----|---|--------|------|------|---|---|---|
| DATE          | NUM                   | ID  |    |    |      | S | S | S | D | D | R   | S |        | D    | AUTO | M | M | M |
|               |                       | 1   | 2  | 3  |      | S | I | E | A |   |     |   |        | B    | SYST | L | L | L |
|               |                       |     |    |    |      | C | S | M | T |   |     |   |        | M    |      |   | T | R |
| 12/24/89 146  | FAATC 2               | TEC | NJ | CT | L    |   | 3 | 3 | 0 | 0 | FAA |   | 0      | IIA  | 0    | 0 | 0 |   |
| 12/24/89 146A | FAATC 3               | TEC | NJ | CT | C    |   | 3 | 3 | 0 | 0 | FAA |   | 0      | IIIA | 0    | 0 | 0 |   |
| 04/24/90 146B | FAATC (NYT)CHG TO X X | TEC | NJ | CT | C    |   | 3 | 3 | 0 | 0 | FAA |   | 0      | IIIA | 0    | 0 | 0 |   |
| *** Total *** |                       |     |    |    |      |   | 9 | 9 | 0 | 0 |     |   | 0      |      |      | 0 | 0 | 0 |

09/15/88

6410.14  
Appendix 1

AAC

DBRITE FACILITIES AND CONFIGURATIONS

| DELIVERY SEQ  | FACILITY NAME             | ID  | ST | RO | HOST | C | C | C | #  | #  | # | # | AGENCY | M | INTF | T | T | T |
|---------------|---------------------------|-----|----|----|------|---|---|---|----|----|---|---|--------|---|------|---|---|---|
| DATE          | NUM                       | ID  |    |    |      | S | S | S | D  | D  | R | S |        | D | AUTO | M | M | M |
|               |                           |     |    |    |      | 1 | 2 | 3 | S  | I  | E | A |        | B | SYST | L | L | L |
|               |                           |     |    |    |      |   |   |   | C  | S  | M | T |        | M |      | T | R | I |
| 06/23/88      | 1 ACADEMY #1              | OEX | OK | AC | J    |   |   |   | 1  | 1  | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 10/24/88      | 1A ACADEMY #2             | OEX | OK | AC | J    |   |   |   | 1  | 1  | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 10/24/88      | 2 ACADEMY #3              | OEX | OK | AC | J    |   |   |   | 1  | 1  | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 10/24/88      | 3 ACADEMY #4              | OEX | OK | AC | J    |   |   |   | 1  | 2  | 0 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 06/24/89      | 4 ACADEMY #5              | OEX | OK | AC | A    |   |   |   | 1  | 1  | 0 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 08/24/89      | 18 FAA DEPOT 2 (SDC LOAN) | DEP | OK | AC | J    |   |   |   | 1  | 1  | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| 12/24/89      | 19 FAA DEPOT 3 (HOT)      | DEP | OK | AC | C    |   |   |   | 3  | 3  | 0 | 0 | FAA    | 0 | IIIA | 0 | 0 | 0 |
| 01/23/91      | 7 ACADEMY #6 & #7         | OEX | OK | AC | J J  |   |   |   | 2  | 4  | 0 | 0 | FAA    | 0 | IIA  | 0 | 0 | 0 |
| *** Total *** |                           |     |    |    |      |   |   |   | 11 | 14 | 0 | 0 |        | 0 |      | 0 | 0 | 0 |

THIS PAGE INTENTIONALLY LEFT BLANK

09/15/88

6410.14  
Appendix 2

## APPENDIX 2. TML SITES FOR NATIONAL BUY

| <u>RECEIVER SITE</u>  | <u>ID</u> <u>ST</u> <u>RE</u> | <u>TRANSMITTER SITE</u> | <u>ID</u> <u>ST</u> <u>RE</u> | <u>T</u> <u>R</u> |
|-----------------------|-------------------------------|-------------------------|-------------------------------|-------------------|
| CRYSTAL               | MIC MN GL                     | MINNEAPOLIS             | MSP MN GL                     | 1 1               |
| SAINT PAUL            | STP MN GL                     | MINNEAPOLIS             | MSP MN GL                     | 1 1               |
| ALTON                 | AIN IL GL                     | SAINT LOUIS             | STL MO CE                     | 1 3               |
| AURORA                | ARR IL GL                     | CHICAGO (O'HARE)        | ORD IL GL                     | 1 2               |
| CHICAGO (MEIGS)       | CGX IL GL                     | CHICAGO (O'HARE)        | ORD IL GL                     | 1 3               |
| EAST SAINT LOUIS      | CPS IL GL                     | SAINT LOUIS             | STL MO CE                     | 1 3               |
| KEY WEST              | EYW FL SO                     | KEY WEST NAS            | NZS FL SO                     | 1 0               |
| SAN ANTONIO (STINSON) | SSF TX SW                     | SAN ANTONIO             | SAT TX SW                     | 1 1               |
| JACKSONVILLE (CRAIG)  | CRG FL SO                     | JACKSONVILLE            | JAX FL SO                     | 1 1               |
| RENTON                | RNT WA NM                     | SEATTLE                 | SEA WA NM                     | 1 2               |
| TACOMA                | TIW WA NM                     | SEATTLE                 | SEA WA NM                     | 1 1               |
| COLUMBUS (OSU)        | OSU OH GL                     | COLUMBUS                | CMH OH GL                     | 1 1               |
| OGDEN                 | OGD UT NM                     | SALT LAKE CITY          | SLC UT NM                     | 1 1               |
| GRAND FORKS           | GFK ND GL                     | GRAND FORKS AFB         | RDR ND GL                     | 1 1               |
| RAPID CITY            | RAP ND GL                     | ELLSWORTH AFB           | RCA ND GL                     | 1 1               |
| CLEVELAND (BURKE)     | DKL OH GL                     | CLEVELAND               | CLE OH GL                     | 1 1               |
| LAWTON                | LAW OK SW                     | FORT SILL (POST AAB)    | FSI OK SW                     | 1 1               |
| MACON (WILSON)        | MCN GA SO                     | MACON (ROBINS AFB)      | WRB GA SO                     | 1 0               |
| MILWAUKEE (TIMME)     | MWC WI GL                     | MILWAUKEE               | MKE WI GL                     | 1 1               |
| SPOKANE (FELTS)       | SFF WA NM                     | SPOKANE                 | GEG WA NM                     | 1 1               |
| UTICA                 | UCA NY EA                     | ROME (GRIFFISS AFB)     | RME NY EA                     | 1 1               |
| SAN DIEGO (BROWN)     | SDM CA WP                     | SAN DIEGO (MIRAMAR)     | NKX CA WP                     | 1 1               |
| HAWKINS               | HKS MS SO                     | JACKSON                 | JAN MS SO                     | 1 1               |
| SAN JUAN (ISL GRANDA) | SJU PR SO                     | SAN JUAN (ISL VERDI)    | ZSU PR SO                     | 1 1               |
| HILLSBORO             | HIO OR NM                     | PORTLAND                | PDX OR NM                     | 1 1               |
| FALCON (MESA)         | FFZ AZ WP                     | WILLIAMS AFB            | CHD AZ WP                     | 1 1               |
| CONCORD               | CCR CA WP                     | MILL VALLEY             | ZMY CA WP                     | 1 1               |

09/15/88

APPENDIX 2. TML SITES FOR NATIONAL BUY (Con't)

| <u>RECEIVER SITE</u>  | <u>ID</u> | <u>SR</u> | <u>RE</u> | <u>TRANSMITTER SITE</u> | <u>ID</u> | <u>ST</u> | <u>RE</u> | <u>T</u> | <u>R</u> |
|-----------------------|-----------|-----------|-----------|-------------------------|-----------|-----------|-----------|----------|----------|
| REDDING               | RDD       | CA        | WP        | RED BLUFF               | RBL       | CA        | WP        | 1        | 1        |
| SCOTTSDALE            | SDL       | AZ        | WP        | HUMBOLT                 | 4HM       | CA        | WP        | 1        | 0        |
| ALEXANDRIA (ESLER)    | ESF       | LA        | SW        | ALEXANDRIA              | AEX       | LA        | SW        | 1        | 0        |
| APPLETON              | ATW       | WI        | GL        | GREEN BAY               | GRB       | WI        | GL        | 1        | 2        |
| EL MONTE              | EMT       | CA        | WP        | EL TORO                 | NZT       | CA        | WP        | 1        | 0        |
| ATLANTIC CITY (FAATC) | TEC       | NJ        | CT        | ATLANTIC CITY (FAATC)   | TEC       | NJ        | CT        | 1        | 1        |



09/15/88

6410.14  
Appendix 3

### APPENDIX 3. DERITE PROJECT PERSONNEL

This appendix contains the following tables with the names, addresses and telephone numbers of people associated with the DERITE project in various organizations and functions.

|            |  | <u>Page</u> |
|------------|--|-------------|
| Table A3-1 | Regional DERITE Project Managers<br>(F&E, ATC Operations, SEIC)  | 2           |
| Table A3-2 | FAA Headquarters Project/Support<br>Managers                     | 5           |
| Table A3-3 | Regional Data Multiplexing Network<br>Associate Project Managers | 6           |

09/15/88

TABLE A3-1. REGIONAL DBRITE PROJECT MANAGERS

| <u>REGION</u> | <u>F&amp;E</u>   | <u>ATC OPERATIONS</u>  | <u>SEIC</u>   |
|---------------|--|--|---|
| AAL           | LEONARD GRAU<br>AAL-454A<br>FAA REGIONAL HQ-AL<br>701 C ST. (BOX 14)<br>ANCHORAGE, AK<br>99513<br>FTS<br>COMM 907-271-5222                                       | JAMES TITUS<br>AAL-518<br>FAA REGIONAL HQ-AL<br>701 C ST. (BOX 14)<br>ANCHORAGE, AK<br>99513<br>FTS<br>COMM 907-271-5884                                       | MIKE CHAMBERS<br>MARTIN MARIETTA-ATC<br>FAA REGIONAL HQ-AL<br>701 C ST. (BOX 14)<br>ANCHORAGE, AK<br>99513<br>FTS<br>COMM 907-271-5310                          |
| ACE           | RICHARD HOLLOWAY<br>ACE-452<br>FAA REGIONAL HQ-CE<br>601 EAST 12th ST<br>KANSAS CITY, MO<br>64106<br>FTS 867-7123<br>COMM 816-426-8633                           | WALLY PFAFF<br>ACE-510A<br>FAA REGIONAL HQ-CE<br>601 EAST 12th ST<br>KANSAS CITY, MO<br>64106<br>FTS 867-3400<br>COMM 816-426-3400                             | RICHARD COUGHLIN<br>MARTIN MARIETTA-ATC<br>FAA REGIONAL HQ-CE<br>601 EAST 12th ST<br>KANSAS CITY, MO<br>64106<br>FTS<br>COMM 816-426-8633                       |
| AEA           | RICHARD O'CONNER<br>AEA-432<br>FAA REGIONAL HQ-EA<br>JFK INT AIRPORT<br>FITZGERALD FEDERAL<br>BLDG.<br>JAMAICA, NY<br>11430<br>FTS 667-1199<br>COMM 718-917-1199 | FRANK STORR<br>AEA-520.1<br>FAA REGIONAL HQ-EA<br>JFK INT. AIRPORT<br>FITZGERALD FEDERAL<br>BLDG.<br>JAMAICA, NY<br>11430<br>FTS 667-1225<br>COMM 718-917-1225 | MIKE CEGLIA<br>MARTIN MARIETTA-ATC<br>FAA REGIONAL HQ-EA<br>JFK INT. AIRPORT<br>FITZGERALD FEDERAL<br>BLDG.<br>JAMAICA, NY<br>11430<br>FTS<br>COMM 718-917-0378 |
| AGL           | CHUCK PERI<br>AGL-451<br>FAA REGIONAL HQ-GL<br>2300 EAST DEVON<br>DES PLAINES, IL<br>60018<br><br>FTS 384-7656<br>COMM 312-694-7656                              | PHILLIP REICHART<br>AGL-550.6<br>FAA REGIONAL HQ-GL<br>2300 EAST DEVON<br>DES PLAINES, IL<br>60018<br><br>FTS 384-7561<br>COMM 312-694-7561                    | PAUL J MEYER<br>MARTIN MARIETTA-ATC<br>FAA REGIONAL HQ-GL<br>2300 EAST DEVON<br>SUITE 223<br>DES PLAINES, IL<br>60018<br>FTS<br>COMM 312-694-7783               |

09/15/88

6410.14  
Appendix 3

TABLE A3-1. REGIONAL DERITE PROJECT MANAGERS (CON'T)

| <u>REGION</u> | <u>F&amp;E</u>  | <u>ATC OPERATIONS</u>  | <u>SEIC</u>   |
|---------------|---|--|---|
| ANE           | BILL TRETTER<br>ANF-460<br>FAA REGIONAL HQ-NE<br>12 NEW ENGLAND<br>EXECUTIVE PARK<br>BURLINGTON, MA<br>01803<br>FTS 836-7211<br>COMM 617-273-7211                     | BILL BYBERG<br>ANE-511<br>FAA REGIONAL HQ-NE<br>12 NEW ENGLAND<br>EXECUTIVE PARK<br>BURLINGTON, MA<br>01803<br>FTS 836-7133<br>COMM 617-272-7133 | BRIAN JAMESON<br>MARTIN MARIETTA-ATC<br>FAA REGIONAL HQ-NE<br>12 NEW ENGLAND<br>EXECUTIVE PARK<br>BURLINGTON, MA<br>01803<br>FTS<br>COMM 617-272-7165     |
| ANM           | LEE SLAUGHTER<br>MARSHALL OJEDA<br>ANM-455C<br>FAA REGIONAL HQ-NM<br>17900 PACIFIC HWY-<br>SOUTH C-68966<br>SEATTLE, WA<br>98168<br>FTS 446-2357<br>COMM 206-431-2357 | RAY MASSIE<br>ANM-515<br>FAA REGIONAL HQ-NM<br>17900 PACIFIC HWY-<br>SOUTH<br>SEATTLE, WA<br>98168<br>FTS 446-2515<br>COMM 206-431-2515          | KEN JACROUX<br>MARTIN MARIETTA-ATC<br>SEA-TAC OFFICE CIR.<br>SUITE 608<br>18000 PACIFIC HWY-<br>SOUTH<br>SEATTLE, WA<br>98188<br>FTS<br>COMM 206-431-2037 |
| ASO           | GARY VIZZINI<br>ASO-432<br>FAA REGIONAL HQ-SO<br>3420 NORMAN BERRY<br>DRIVE<br>EAST POINT, GA<br>30344<br>FTS 246-7373<br>COMM 404-763-7373                           | HARLEN PHILLIPS<br>ASO-514.4<br>FAA REGIONAL HQ-SO<br>3420 NORMAN BERRY<br>DRIVE<br>EAST POINT, GA<br>30344<br>FTS 246-7488<br>COMM 404-763-7488 | DARRAL SALTER<br>MARTIN MARIETTA-ATC<br>SUITE 524<br>3420 NORMAN BERRY<br>DRIVE<br>EAST POINT, GA<br>30344<br>FTS 246-7795<br>COMM 404-761-6070           |
| ASW           | FERN MENDOZA<br>ASW-433.3<br>FAA REGIONAL HQ-SW<br>4400 BLUE MOUND RD<br>FORT WORTH, TX<br>76101<br>FTS 734-5393<br>COMM 817-624-5393                                 | RON MOORE<br>ASW-511C<br>FAA REGIONAL HQ-SW<br>4400 BLUE MOUND RD<br>FORT WORTH, TX<br>76101<br>FTS 734-5516<br>COMM 817-624-5516                | JOE B. CREES<br>DEPT OF TRANSP.<br>FAA<br>ATTN: ASW-SEIC<br>FORT WORTH, TX<br>76193-0400<br>FTS 734-5635<br>COMM 817-624-5635                             |

TABLE A3-1. REGIONAL DBRITE PROJECT MANAGERS (CON'T)

| <u>REGION</u> | <u>F&amp;E</u>  | <u>ATC OPERATIONS</u>   | <u>SEIC</u>  |
|---------------|---|---|--|
| AWP           | MICKEY MARTINEZ<br>AWP-422.42<br>FAA REGIONAL HQ-WP<br>1500 AVIATION BLVD<br>LAWNDALE, CA<br>90261<br>FTS 984-1423<br>COMM 213-297-1423 | DAVE SMITH<br>AWP-512<br>FAA REGIONAL HQ-WP<br>1500 AVIATION BLVD<br>LAWNDALE, CA<br>90261<br>FTS 984-1726<br>COMM 213-297-1726 | JOHN SEITZ<br>MARTIN MARIETTA-ATC<br><br>1500 AVIATION BLVD<br>LAWNDALE, CA<br>90261<br>FTS<br>COMM 213-297-0034 |

09/15/88

6410.14  
Appendix 3

TABLE A3-2. FAA HEADQUARTERS PROJECT MANAGERS

|         | <u>FAA</u>  | <u>SEIC</u>   |
|---------|---|---|
| AAP-320 | JOHN HORROCKS<br>PROJECT TEAM LEAD<br>800 INDEPENDENCE AVE SW<br>WASHINGTON, D.C. 20591<br>FTS 267-8364<br>202-267-8364           |   |
| AAP-320 | ROBERT PALMERSHEIM<br>DERITE PROJECT MANAGER<br>800 INDEPENDENCE AVE SW<br>WASHINGTON, D.C. 20591<br>FTS 267-8362<br>202-267-8362 | DALE KALLSEN<br>DERITE PROJECT LEAD<br>MARTIN MARIETTA/DC7920<br>475 SCHOOL ST SW<br>WASHINGTON, D.C. 20024<br>FTS 967-5675<br>202-646-5675 |
| AAP-320 | JIM WEED<br>TML SUPPORT MANAGER<br>800 INDEPENDENCE AVE SW<br>WASHINGTON, D.C. 20591<br>FTS 267-8360<br>202-267-8360              | PAUL LOESER<br>TML SUPPORT LEAD<br>MARTIN MARIETTA/DC7920<br>475 SCHOOL ST SW<br>WASHINGTON, D.C. 20024<br>FTS 967-5594<br>202-646-5594     |
| ATR-120 | RALPH BEARD<br>AIR TRAFFIC (DERITE)<br>800 INDEPENDENCE AVE SW<br>WASHINGTON, D.C. 20591<br>FTS 267-9181<br>202-267-9181          |   |

TABLE A3-3. REGIONAL DATA MULTIPLEXING NETWORK  
ASSOCIATE PROGRAM MANAGERS

| <u>REGION</u> | <u>MANAGER</u> | <u>ROUTING</u> | <u>FIS PHONE</u> | <u>COMM. PHONE</u> |
|---------------|----------------|----------------|------------------|--------------------|
| AAL           | LEONARD GRAU   | AAL-454A       | ————             | 907-271-5222       |
| ACE           | ALEX GARCIA    | ACE-452        | 867-7123         | 816-426-7123       |
| AEA           | NELSON KNOX    | AEA-432        | 667-1190         | 718-917-1190       |
| AGL           | CLAUDE NUNEZ   | AGL-422.1      | 384-7501         | 312-694-7501       |
| ANE           | WALT MACOMBER  | ANE-420        | 836-7214         | 627-273-7214       |
| ANM           | MARK GORDHAMER | ANM-452        | 446-2362         | 206-431-2362       |
| ASO           | LARRY KING     | ASO-423        | 246-7387         | 404-763-7387       |
| ASW           | FULTON COOK    | ASW-420        | 734-5473         | 817-624-5473       |
| AWP           | DAN GUTIERREZ  | AWP-422        | 984-1421         | 213-297-1421       |

## APPENDIX 4. REFERENCE DOCUMENTS

| <u>Document No.</u> | <u>Title</u>   |
|---------------------|--|
| AFR 80-14           | Test and Evaluation  |
| DOD-D-1000B         | Drawing, Engineering and Associated Lists  |
| DTFA01-84-2-0204B   | USAF/FAA Interagency Agreement   |
| DTFA01-85-Y-01002   | USAF DBRITE Contract w/ UNISYS   |
| FAA-E-2552A         | Technical Training   |
| FAA-G-1375          | Spare Parts-Peculiar for Electronic,<br>Electrical and Mechanical Equipment                      |
| FAA Order 1810.4    | ADL Test and Evaluation Program  |
| FAA Order 6030.41   | Notification Plan for Unscheduled Facility<br>and Service Outages                                |
| FAA Order 6030.45   | Facility Reference Data File   |
| FAA Order 6040.15   | National Airspace Performance Reporting<br>System  |
| FAA-STD-020a        | Transient Protection, Grounding, Bonding &<br>Shielding Requirements for Equipment               |
| FAA-STD-024A        | Preparation of Test & Evaluation Plans and<br>Procedures   |
| MIL-C-9877          | Cards, Aperture  |
| MIL-M-9868          | Requirements of Microfilming of<br>Engineering Documents (35mm)                                  |
| MIL-P-9024          | Transportability in Packaging and Handling   |
| MIL-STD-461B        | Electromagnetic Emission & Susceptibility<br>for the Control of Electromagnetic<br>Interference  |
| MIL-STD-483         | Configuration Management Practices for<br>Systems, Equipment, Munitions and Computer<br>Programs |

APPENDIX 4. REFERENCE DOCUMENTS (CON'T)

| <u>Document No.</u> | <u>Title</u>  |
|---------------------|---|
| MIL-STD-794         | Procedures for Packaging and Packing of Parts and Equipment |
| MIL-STD-1388        | DOD Requirements for Logistics Support Analysis Record      |
| MIL-STD-1561D       | Provisioning Procedures                                     |
| TEMP                | Test & Evaluation Master Plan for DERITE                    |



09/15/88

6410.14  
Appendix 5

APPENDIX 5. ACRONYMS

|         |  |
|---------|--|
| A/N     | ALPHANUMERICS                                  |
| A/B     | AURAL ALARM BOX                                |
| A/C     | AERONAUTICAL CENTER                            |
| AAP     | AUTOMATION SERVICE                             |
| AAP-1   | DIRECTOR, AUTOMATION SERVICE                   |
| AAP-300 | ATC AUTOMATION DIVISION                        |
| AAP-320 | TERMINAL AUTOMATION PROGRAM BRANCH             |
| AAT     | AIR TRAFFIC                                    |
| ACO     | AQUISITION CONTRACTING OFFICER                 |
| ACP     | AZIMUTH CHANGE PULSE                           |
| ADL     | DEVELOPMENT AND LOGISTICS                      |
| AFCC    | AIR FORCE COMMUNICATION COMMAND                |
| AFLC    | AIR FORCE LOGISTICS COMMAND                    |
| ALG     | AQUISITION AND MATERIAL SERVICE                |
| ASM-160 | NATN'L AUTO'M ENGINEERING FIELD SUPPORT SECTOR |
| ARP     | AZIMUTH RANGE PULSE                            |
| ASC     | AUTOMATION SYSTEM CONNECTOR (PANEL)            |
| ATC     | AIR TRAFFIC CONTROL                            |
| ATCBI   | AIR TRAFFIC CONTROL BEACON INTERROGATOR        |
| ATCT    | AIR TRAFFIC CONTROL TOWER                      |
| ATO     | AIR TRAFFIC OPERATIONS SERVICE                 |
| ATO-100 | ATC OPERATIONS DIVISION                        |
| ATO-259 | CARTOGRAPHIC STANDARDS SECTION                 |
| ATR     | AIR TRAFFIC PLANS AND REQUIREMENTS SERVICE     |
| ATR-100 | SYSTEM PLANS AND PROGRAMS DIVISION             |
| ATR-200 | AUTOMATION SOFTWARE DIVISION                   |
| BANS    | BRITE ALPHANUMERICS SYSTEM                     |
| BET     | BUILT IN TEST                                  |
| BRITE   | BRIGHT RADAR INDICATOR TOWER EQUIPMENT         |
| C/A     | CIRCUIT CARD ASSEMBLY                          |
| CCB     | CONFIGURATION CONTROL BOARD                    |
| CCD     | CONFIGURATION CONTROL DECISION                 |
| CDR     | CRITICAL DESIGN REVIEW                         |

APPENDIX 5. ACRONYMS (CON'T)

|         |  |
|---------|--|
| CFE     | CONTRACTOR FURNISHED EQUIPMENT                   |
| CM      | CONFIGURATION MANAGEMENT                         |
| CO      | CONTRACTING OFFICER                              |
| CPC     | COMPUTER PROGRAM COMPONENT                       |
| CPCI    | COMPUTER PROGRAM CONFIGURATION ITEMS             |
| DERITE  | DIGITAL BRIGHT RADAR INDICATOR TOWER EQUIPMENT   |
| DCAS    | DEFENSE CONTRACT ADMINISTRATION AND SUPPORT      |
| DCASMA  | DEFENSE CONTRACT ADMIN & SUPPORT MGM'T AREA      |
| DCP     | DISPLAY CONTROL PANEL                            |
| DES     | DATA ENTRY SET                                   |
| DSC     | DIGITAL SCAN CONVERTER                           |
| E&R     | EXCHANGE & REPAIR                                |
| ECP     | ENGINEERING CHANGE PROPOSAL                      |
| EMC     | ELECTROMAGNETIC COMPATIBILITY                    |
| EMI     | ELECTROMAGNETIC INTERFERENCE                     |
| ESD     | ELECTRONIC SYSTEM DIVISION                       |
| ESD/TCV | ESD, MILITARY ATC DIVISION                       |
| FAA     | FEDERAL AVIATION ADMINISTRATION                  |
| FAATC   | FEDERAL AVIATION ADMINISTRATION TECHNICAL CENTER |
| FRB     | FAILURE REVIEW BOARD                             |
| GFE     | GOVERNMENT FURNISHED EQUIPMENT                   |
| I/F     | INTERFACE  |
| I/F CCA | INTERFACE CIRCUIT CARD ASSEMBLY                  |
| I/O     | INPUT/OUTPUT                                     |
| ICWG    | INTERFACE CONTROL WORKING GROUP                  |
| ILS     | INTEGRATED LOGISTIC SUPPORT                      |
| ILSMR   | INTEGRATED LOGISTIC SUPPORT MANAGEMENT REVIEW    |
| ILSMT   | INTEGRATED LOGISTIC SUPPORT MANAGEMENT TEAM      |
| ILSP    | INTEGRATED LOGISTIC SUPPORT PLAN                 |
| IFR     | INSTRUMENT FLIGHT RULES                          |
| IOC     | INITIAL OPERATION CAPABILITY                     |
| IOPB    | INPUT/OUTPUT PROCESSOR MODIFICATION B            |
| ISP     | INTEGRATION SUPPORT PLAN                         |

09/15/88

6410.14  
Appendix 5

APPENDIX 5. ACRONYMS (CON'T)

|         |   |
|---------|---|
| ISSAC   | INITIAL SITE SUPPORT ALLOWANCE CHARTS                             |
| JAI     | JOINT ACCEPTANCE INSPECTION                                       |
| KBD     | KEYBOARD  |
| KBD/PEM | KEYBOARD/POSITION ENTRY MODULE                                    |
| LED     | LIGHT EMITTING DIODE  |
| LRU     | LINE REPLACEABLE UNIT   |
| LSA     | LOGISTIC SUPPORT ANALYSIS   |
| LSAP    | LOGISTIC SUPPORT ANALYSIS PLAN                                    |
| MCP     | MAINTENANCE CONTROL PANEL   |
| MDEM    | MULTIPLEX DISPLAY BUFFER MEMORY                                   |
| MDDF    | MASTER DELIVERY DATA FILE   |
| ME      | MAINTENANCE ENGINEERING   |
| MM      | MAINTENANCE MONITOR   |
| MOA     | MEMORANDUM OF AGREEMENT   |
| MTBF    | MEAN TIME BETWEEN FAILURE   |
| MTI     | MOVING TARGET INDICATOR   |
| MTTR    | MEAN TIME TO REPAIR   |
| NAISMT  | NATIONAL AIRSPACE INTEGRATION LOGISTIC SUPPORT<br>MANAGEMENT TEAM |
| NAPRS   | NATIONAL AIRSPACE PERFORMANCE REPORTING SYSTEM                    |
| NAS     | NATIONAL AIRSPACE SYSTEM  |
| NGCE    | NUMERICS GENERATION AND CONVERSION EQUIPMENT                      |
| NOS     | NATIONAL OCEAN SERVICE  |
| ORD     | OPERATIONAL READINESS DEMONSTRATION                               |
| PDR     | PRELIMINARY DESIGN REVIEW   |
| PEM     | POSITION ENTRY MODULE   |
| PHS&T   | PACKING, HANDLING, SHIPPING AND TRANSPORTATION                    |
| PICA    | PRIME INVENTORY CONTROL ACTIVITY                                  |
| PIDP    | PROGRAMMABLE INDICATOR DATA PROCESSOR                             |
| PIP     | PROJECT IMPLEMENTATION PLAN                                       |
| PPI CCA | PLANNED POSITION INDICATOR CIRCUIT CARD ASSEMBLY                  |
| PPI     | PLANNED POSITION INDICATOR  |
| PS&J    | POWER SUPPLY AND JUNCTION (BOX)                                   |
| PSRB    | PROGRAM STATUS REVIEW BOARD                                       |

APPENDIX 5. ACRONYMS (CON'T)

|         |  |
|---------|--|
| PTD     | PROVISIONING TECHNICAL DOCUMENTATION           |
| QT&E    | QUALITY TEST AND EVALUATION                    |
| QOT&E   | QUALITY OPERATIONAL TEST AND EVALUATION        |
| QRO     | QUALITY/RELIABILITY OFFICER                    |
| RAPCON  | RADAR APPROACH CONTROL                         |
| RCU     | REMOTE CONTROL UNIT                            |
| RIA     | REMOTE INTERFACE ADAPTER                       |
| RIG     | REGIONAL INTEGRATION GROUP                     |
| ROM     | READ ONLY MEMORY                               |
| SCIP    | SURVEILLANCE COMMUNICATION INTERFACE PROCESSOR |
| SEIC    | SYSTEM ENGINEERING AND INTEGRATION CONTRACTOR  |
| SICA    | SECONDARY INVENTORY CONTROL ACTIVITY           |
| SRR     | SYSTEM REQUIREMENT REVIEW                      |
| SYN     | SYNTHETIC                                      |
| SYN CCA | SYNTHETIC CIRCUIT CARD ASSEMBLY                |
| T&E     | TEST & EVALUATION                              |
| TEMP    | TEST AND EVALUATION MASTER PLAN                |
| TIG     | TERMINAL INTEGRATION GROUP                     |
| TIM     | TECHNICAL INTERCHANGE MEETING                  |
| TML     | TELEVISION MICROWAVE LINK                      |
| TOR     | TECHNICAL ON-SITE REPRESENTATIVE               |
| TPWG    | TEST PLAN WORKING GROUP                        |
| TRACON  | TERMINAL RADAR APPROACH CONTROL                |
| TRU     | TRANSFORMER RECTIFIER UNIT                     |
| USA     | UNITED STATES ARMY                             |
| USAF    | UNITED STATES AIR FORCE                        |
| VFR     | VISUAL FLIGHT RULES                            |







