

**PRECISION APPROACH PATH INDICATOR  
WITH REMOTE MONITORING SUBSYSTEM  
(PAPI WITH RMS)  
FA-10620  
PROGRAM IMPLEMENTATION PLAN**



**July 22, 1994**

**DEPARTMENT OF TRANSPORTATION  
FEDERAL AVIATION ADMINISTRATION**

## RECORD OF CHANGES

**DIRECTIVE NO**

**P6850.32A**


[illegible]

7/22/94

P6850.32A

# FOREWORD

This plan provides management direction for the implementation and acceptance of the Precision Approach Path Indicator (**PAPI**) System with Remote Monitoring Subsystem (**RMS**) into the National Airspace System (**NAS**).. It defines the major functional responsibility levels, management direction, and overall program guidance to all responsible levels within the FAA for the procurement and **implementation** of the **PAPI** with **RMS**.



Charles B. Ochoa  
Program Manager for Navigation




Wilmer Hunter  
Manager, Implementation Management Division

7/22/94

P6850.32A

# FOREWORD

This plan provides management direction for the implementation and acceptance of the Precision Approach Path Indicator (**PAPI**) System with Remote Monitoring Subsystem (**RMS**) into the National Airspace System (**NAS**).. It defines the major functional responsibility levels, management direction, and overall program guidance to all responsible levels within the FAA for the procurement and **implementation** of the **PAPI** with **RMS**.



Charles B. Ochoa  
Program Manager for Navigation



Wilmer Hunter  
Manager, Implementation Management Division

## SUMMARY OF SIGNIFICANT CHANGES

- a. The history of the ~~program~~ was extended to include award of the New Bedford ~~Panoramex~~ Contract, January 8, 1993 (paragraph 22)..
- b. In the description of the ~~clinometer~~, paragraph 31 d. (1), "~~digital~~ liquid crystal display" was replaced with "dial"
- c. Reliability and maintainability requirements were updated (paragraphs 32.d and 32.e)..
- d. Interchangeability requirements were updated (paragraph 32.f)..
- e. Interface specifications for the Maintenance Processor Subsystem, Link Control Unit, and Remote Monitoring Subsystem were updated (paragraph 33.a.)..
- f. MILESTONE SUMMARY SCHEDULE, Table 4-1, was updated.
- g. Descriptions of the program management organization (paragraph 50), program contacts (paragraph 51) and program coordination (paragraph 52) were updated to reflect organizational and personnel changes.
- h. **PROJECT** RESPONSIBILITY/COORDINATION MATRIX, Figure 5-1, was updated to reflect organizational changes.
- i. The **PAPI DRR** schedule was updated (Table 7-1)..
- j. The membership of the acquisition phase configuration control board was updated (paragraph 74.a.)..
- k. Descriptions of the maintenance concept and training were changed (paragraphs 90 and 91)..





	<u>Page No.</u>
<del>CHAPTER</del> 55. PROJECTMANAGEMENT	19
50.. Project Management, General	19
51.. Project Contacts	21
52.. Project Coordination	22
53.. Program Responsibility/Coordination Matrix	27
Fig. 5-1.. Program Responsibility/Coordination Matrix	28
54.. Project Managerial Communications	29
55.. Implementation Staffing	29
56.. Planning and Reports	29
57.. Applicable Documents	29
58.-59.. Reserved	30
<del>CHAPTER</del> 66. PROJECT FUNDING	31
60.. Project <del>Funding</del> Status, General	31
61.-69.. Reserved	31
<del>CHAPTER</del> 77.. DEPLOYMENT	33
70.. General Deployment Aspects	33
Table 7-1 PAPI DRR Schedule	33
71.. Site Preparation	33
72.. Delivery	33
73.. Installation Plan	33
74.. Configuration Management Plan	34
75.-79.. Reserved	35
<del>CHAPTER</del> 88.. VERIFICATION	37
80.. Factory Verification	37
81.. Checkout	37
82.. Contractor Integration Testing	37
83.. Contractor Acceptance Inspection	37
84.. FAA Integration Testing	37
85.. Shakedown and Changeover	37
86.. Joint <del>AE</del> Acceptance Inspection (JAI)	38
87.-89.. Reserved	38
<del>CHAPTER</del> 99. INTEGRATED LOGISTICS SUPPORT	39
90.. Maintenance Concept	39
91.. Training	39
92.. Support Tools and Test Equipment	39



	<u>Page No.</u>
<del>CHAPTER</del> 55. PROJECTMANAGEMENT	19
50.. Project Management, General	19
51.. Project Contacts	21
52.. Project Coordination	22
53.. Program Responsibility/Coordination Matrix	27
Fig. 5-1.. Program Responsibility/Coordination Matrix	28
54.. Project Managerial Communications	29
55.. Implementation Staffing	29
56.. Planning and Reports	29
57.. Applicable Documents	29
58.-59.. Reserved	30
<del>CHAPTER</del> 66. PROJECT FUNDING	31
60.. Project <del>Funding</del> Status, General	31
<del>61.-69..</del> Reserved	31
<del>CHAPTER</del> 77.. DEPLOYMENT	33
70.. General Deployment Aspects	33
Table 7-1 PAPI DRR Schedule	33
71.. Site Preparation	33
72.. Delivery	33
73.. Installation Plan	33
74.. Configuration Management Plan	34
75.-79.. Reserved	35
<del>CHAPTER</del> 88.. VERIFICATION	37
80.. Factory Verification	37
81.. Checkout	37
82.. Contractor Integration Testing	37
83.. Contractor Acceptance Inspection	37
84.. FAA Integration Testing	37
85.. Shakedown and Changeover	37
86.. Joint <del>AE</del> Acceptance Inspection (JAI)	38
87.-89.. Reserved	38
<del>CHAPTER</del> 99. INTEGRATED LOGISTICS SUPPORT	39
90.. Maintenance Concept	39
91.. Training	39
92.. Support Tools and Test Equipment	39



## ~~CHAPTER 1.~~ GENERAL

1. **PURPOSE.** This Program Implementation Plan (PIP) provides technical guidance and direction for implementing the Precision Approach Path Indicator (~~PAPI~~) System with Remote Monitoring Subsystem (~~RMS~~) into the ~~National~~ **NAS** Airspace System (**NAS**)..
2. **DISTRIBUTION.** This plan is distributed to division level in the office of the Program Directors for Communications and Aircraft Acquisition, Navigation and Landing, Weather and Flight ~~Service~~ Systems; to division level in the **NAS** System Engineering, **NAS** Operations, Requirements and Life-Cycle Management, Office of Airport Safety and Standards, Aviation System Standards, Office of Acquisition Support, and Air Traffic Plans and Requirements; to branch level in the regional Airway Facilities (~~AF~~), ~~Logistics~~, Airports, Air Traffic, and Flight Standards divisions; to **division** level in the Engineering, Test and Evaluation (T&E) Service at the Federal Aviation Administration (FAA) Technical Center; to branch level in the FAA Logistics Center and FAA Academy at the Mike ~~Monroney~~ Aeronautical Center; limited distribution to the Airway Facilities General National Airspace System sectors, sector field offices, sector field units, and sector field office units.
3. **CANCELLATION.** Order ~~6850.32~~, Precision Approach Path Indicator with Remote Monitoring Subsystem (~~PAPI~~ with ~~RMS~~) **FA-10265** Project Implementation Plan, dated June 27, 1990, is cancelled.
4. **AUTHORITY TO CHANGE THIS PLAN.** The Program Manager for Navigation shall approve all changes to this plan.
5. **EXPLANATION OF CHANGES.** This revision expands the scope of the PIP to include project implementation planning for production ~~PAPI~~ systems produced by another contractor. In addition, it updates:
  - a. Project history and provides revised schedules for the New ~~Bedford~~ **Panoramex** (**NBP**) **PAPI** (Type ~~No. FA-10620~~)..
  - b. Project management functions to reflect organizational changes.
- 6.-19. **RESERVED.**

**CHAPTER 1. GENERAL**

- 1. PURPOSE.** This Program Implementation Plan (PIP) provides technical guidance and direction for implementing the Precision Approach Path Indicator (~~PAPI~~) System with Remote Monitoring Subsystem (~~RMS~~) into the ~~National~~ **NAS** Airspace System (**NAS**)..
- 2. DISTRIBUTION.** This plan is distributed to division level in the office of the Program Directors for Communications and Aircraft Acquisition, Navigation and Landing, Weather and Flight Service Systems; to division level in the **NAS** System Engineering, **NAS** Operations, Requirements and Life-Cycle Management, Office of Airport Safety and Standards, Aviation System Standards, Office of Acquisition Support, and Air Traffic Plans and Requirements; to branch level in the regional Airway Facilities (~~AF~~), ~~Logistics~~, Airports, Air Traffic, and Flight Standards divisions; to **division** level in the Engineering, Test and Evaluation (T&E) Service at the Federal Aviation Administration (FAA) Technical Center; to branch level in the FAA Logistics Center and FAA Academy at the Mike ~~Monroney~~ Aeronautical Center; limited distribution to the Airway Facilities General National Airspace System sectors, sector field offices, sector field units, and sector field office units.
- 3. CANCELLATION.** Order ~~6850.32~~, Precision Approach Path Indicator with Remote Monitoring Subsystem (~~PAPI~~ with ~~RMS~~) **FA-10265** Project Implementation Plan, dated June 27, 1990, is cancelled.
- 4. AUTHORITY TO CHANGE THIS PLAN.** The Program Manager for Navigation shall approve all changes to this plan.
- 5. EXPLANATION OF CHANGES.** This revision expands the scope of the PIP to include project implementation planning for production ~~PAPI~~ systems produced by another contractor. In addition, it updates:
  - a. Project history and provides revised schedules for the New ~~Bedford Panoramex (NBP)~~ **PAPI** (Type ~~No. FA-10620~~)..
  - b. Project management functions to reflect organizational changes.
- 6.-19. RESERVED.**

**CHAPTER 2.. PROJECT. OVERVIEW**

**20.. SYNOPSIS.** As a result of the FAA's examination of the current airport visual navigational aid systems and determination to comply with International Civil Aviation Organization ((ICAO)) standards, the concept of a **PAPI** system has been developed. The **PAPI** program consists of procuring the equipment specified in **FAA-E-27/56**, Four-Box Precision Approach Path Indicator, and installing and integrating the system as part of a visual aids establishment program.

**21.. PURPOSE.** The **PAPI** system provides vertical visual landing guidance to the pilot. The **PAPI** project will provide an international standard system.

**22.. HISTORY.**

a. After examination of many different visual glidepath systems in cooperation with the **ICAO**, the FAA adopted the **PAPI** as the national standard for a visual glidepath system. The **PAPI** system specification, **FAA-E-27/56**, was baselined and the program project budgeted.

b.. The first **PAPI** contract was awarded to Sonicraft, Inc., an 8(a) contractor. The contract was awarded October 15, 1985, for 90 systems and equipment deliveries with modifications were made through 1992..

c. On September 29, 1988, contract **DTFA01-88-Y01051** was awarded to **AVW** Corporation of El Segundo, California, for 100 **PAPI** systems. This total was increased to 253 systems. In November 1993, the contract was terminated after delivery of 110 systems.

d.. Contract **DTAF01-93-Y-011022** was awarded January 8, 1993, to **NBP**. This contract will produce 31 **PAPI** systems built to the **AVW PAPI** system drawings. The contract also contains options for up to an additional 300 **PAPI** systems.

e. The **PAPI** equipment to be delivered under subparagraph 22.d. is the subject of this order.

**23.-29.. RESERVED.**

**CHAPTER 2.. PROJECT. OVERVIEW**

**20.. SYNOPSIS.** As a result of the FAA's examination of the current airport visual navigational aid systems and determination to comply with International Civil Aviation Organization ((ICAO)) standards, the concept of a **PAPI** system has been developed. The **PAPI** program consists of procuring the equipment specified in **FAA-E-27/56**, Four-Box Precision Approach Path Indicator, and installing and integrating the system as part of a visual aids establishment program.

**21.. PURPOSE.** The **PAPI** system provides vertical visual landing guidance to the pilot. The **PAPI** project will provide an international standard system.

**22.. HISTORY.**

a. After examination of many different visual glidepath systems in cooperation with the **ICAO**, the FAA adopted the **PAPI** as the national standard for a visual glidepath system. The **PAPI** system specification, **FAA-E-27/56**, was baselined and the program project budgeted.

b.. The first **PAPI** contract was awarded to Sonicraft, Inc., an 8(a) contractor. The contract was awarded October 15, 1985, for 90 systems and equipment deliveries with modifications were made through 1992..

c. On September 29, 1988, contract **DTFA01-88-Y01051** was awarded to **AVW** Corporation of El Segundo, California, for 100 **PAPI** systems. This total was increased to 253 systems. In November 1993, the contract was terminated after delivery of 110 systems.

d.. Contract **DTAF01-93-Y-011022** was awarded January 8, 1993, to **NBP**. This contract will produce 31 **PAPI** systems built to the **AVW PAPI** system drawings. The contract also contains options for up to an additional 300 **PAPI** systems.

e. The **PAPI** equipment to be delivered under subparagraph 22.d. is the subject of this order.

**23.-29.. RESERVED.**

### CHAPTER 33. PROJECT. DESCRIPTION

**30. FUNCTIONAL DESCRIPTION.** The **PAPI** system (Figure 3-1,, Functional Relationship of **PAPI** Units) will consist of four lamp housing assemblies (**LHA**),, a power and control assembly (**PCA**),, and ~~a **RMS**~~. The air/ground (A/G) receiver/controller is provided (when required) by the region/sector. It is not part of the **PAPI** system. The **PAPI** system will provide the **pilot** visual descent guidance to the runway during a non-precision approach.

a. **Lamp Housing Assembly.** Each of the four **LHA's** will be set at a different angle (20 minutes apart) and will emit a beam of high-intensity light, the upper half showing white and the bottom half showing red. As seen by the approaching pilot, the **PAPI** system will appear ~~as~~ a bar of four quick transition red/white light units whose on-glidepath signal (usually 3 degrees) is two red and two white lights. When the aircraft is slightly below glidepath, (between 2 degrees, 50 minutes and 2 degrees, 30 minutes), the signal will change to three red and one white light. When the aircraft is further below the glidepath, (below 2 degrees, 30 minutes), a fly-up signal of four red lights will be seen. Conversely, deviations above the glidepath will cause the outputs of the light units to appear to turn successively white. See Figure 3-2,, **PAPI** System Signal Presentations.

b. **Power and Control Assembly.** The **PCA** contains the input circuitry required to operate the **PAPI** system. The **PCA** also supplies power for the **PAPI** system at two light intensity steps, one for daytime operation and one for night operation. The intensity of the lights is controlled by photoelectric circuitry.

c. **Remote Monitoring Subsystem.** The **PAPI** will have a ~~built-in~~ **RMS** function which will monitor current, voltage, tilt switch, and on/off status. The interface with the **PAPI ~~RMS~~** will be a link control unit (**LCU**) to the maintenance processor subsystem (**MPS**).. In addition to providing equipment status and alarm information for maintenance purposes, operational status of the lights will be determined and provided to the Tower Control Computer Complex (**TCCC**) at those Airport Traffic Control Towers (**ATCT**) so equipped. Should the airport be unmanned and control transferred to the **TCCC**, operational status information will be provided to the **TCCC** via the Remote Maintenance Monitoring System (**RMS**) while operational control will be given directly to the pilot through use of the aircraft very high frequency (VHF) transmitter.

FIGURE 3-1.. FUNCTIONAL RELATIONSHIP OF PAPI UNITS







FIGURE 3-1.. FUNCTIONAL RELATIONSHIP OF PAPI UNITS



d. Aiming Instrument and Calibration Bar.

(1) Clinometer. An FAA approved **clinometer** will be used to accurately adjust the **LHA** during cross-leveling (lateral), longitudinal leveling, and elevation setting.

(2) Calibration Bar. A calibration bar is provided by the **PAPI** manufacturer to permit field checking and calibration of the **clinometer** provided with the **PAPI**.

e. Remote Radio Control System (RRCS). Control of the **PAPI** will be available from the **TCCC** at those **ATCT's** so equipped. At **non-TCCC ATCT's** control will be provided through the **RRCS** in ground-ground mode and aircraft very high frequency/ultra high frequency (VHF/UHF) radio (part time **ATCT's** only) in A/G mode. The region will have the option of using conventional control lines if that option is more practical.

### 31. PHYSICAL DESCRIPTION.

a. Lamp Housing Assembly The **PAPI** system consists of four **LHA's**, each containing three lamps and three red glass filters. The four light units are arranged in a bar perpendicular to and on the left side of the runway and facing the approach end of the runway. The **PAPI** optical system is set by the manufacturer, and no additional adjustment, other than aiming the **LHA's**, is required. The **LHA's** [Figure 3-3, Lamp Housing Assembly (Side View) and Figure 3-4, Lamp Housing Assembly (Front View)] are installed on a rigid mounting base with three adjustable legs, with frangible couplings, to permit aiming of the light beam to any vertical angle from horizontal to up to 6 degrees. In addition, the mounting and adjustment hardware permit transverse leveling where any mounting leg may be up to 1 inch higher or lower than any other leg after installation. Within the **LHA**, the lamp mounting assembly permits firm and positive positioning of three easily replaceable lamps. Focusing of the optical system is accomplished by adjusting the filter. Three red filter assemblies, with a transmittance of at least 15 percent when lamps are operated at full intensity, are supplied with each **LHA**. In addition, three projection lenses, recessed under an overhang to minimize direct impingement or splash-back of rain or snow on the lenses, are mounted in a vertical frame at the front of the **LHA**. A terminal block rated to carry 10 amperes (Amp) at 250 volts alternating current (VAC) is provided at the rear of the **LHA**, along with terminal blocks for signal wiring. The entire **LHA**, excluding lamps and mounting legs, weighs 86 pounds.

d. Aiming Instrument and Calibration Bar.

(1) Clinometer. An FAA approved **clinometer** will be used to accurately adjust the **LHA** during cross-leveling (lateral), longitudinal leveling, and elevation setting.

(2) Calibration Bar. A calibration bar is provided by the **PAPI** manufacturer to permit field checking and calibration of the **clinometer** provided with the **PAPI**.

e. Remote Radio Control System (RRCS). Control of the **PAPI** will be available from the **TCCC** at those **ATCT's** so equipped. At **non-TCCC ATCT's** control will be provided through the **RRCS** in ground-ground mode and aircraft very high frequency/ultra high frequency (VHF/UHF) radio (part time **ATCT's** only) in A/G mode. The region will have the option of using conventional control lines if that option is more practical.

### 31. PHYSICAL DESCRIPTION.

a. Lamp Housing Assembly The **PAPI** system consists of four **LHA's**, each containing three lamps and three red glass filters. The four light units are arranged in a bar perpendicular to and on the left side of the runway and facing the approach end of the runway. The **PAPI** optical system is set by the manufacturer, and no additional adjustment, other than aiming the **LHA's**, is required. The **LHA's** [Figure 3-3, Lamp Housing Assembly (Side View) and Figure 3-4, Lamp Housing Assembly (Front View)] are installed on a rigid mounting base with three adjustable legs, with frangible couplings, to permit aiming of the light beam to any vertical angle from horizontal to up to 6 degrees. In addition, the mounting and adjustment hardware permit transverse leveling where any mounting leg may be up to 1 inch higher or lower than any other leg after installation. Within the **LHA**, the lamp mounting assembly permits firm and positive positioning of three easily replaceable lamps. Focusing of the optical system is accomplished by adjusting the filter. Three red filter assemblies, with a transmittance of at least 15 percent when lamps are operated at full intensity, are supplied with each **LHA**. In addition, three projection lenses, recessed under an overhang to minimize direct impingement or splash-back of rain or snow on the lenses, are mounted in a vertical frame at the front of the **LHA**. A terminal block rated to carry 10 amperes (Amp) at 250 volts alternating current (VAC) is provided at the rear of the **LHA**, along with terminal blocks for signal wiring. The entire **LHA**, excluding lamps and mounting legs, weighs 86 pounds.

FIGURE 3-4. LAMP HOUSING ASSEMBLY (FRONT VIEW)





FIGURE 3-4. LAMP HOUSING ASSEMBLY (FRONT VIEW)



a. Power Requirements. Power requirements for the PAPI are outlined in Order 6950.2C, Electrical Power Policy Implementation National Airspace Systems Facilities. The PAPI system operates on a single phase, 60 Hertz (Hz), 120/240VAC grounded-neutral power source. In addition, the RMS uses a two-hour back-up battery power source to maintain operation during an alternating current (ac) power interruption. The lamp load consists of six 200 watt, PAR-64, or equal, 6.4 Amp lamps in each of the two-wire output circuits. The system is designed to suppress switching transients and to withstand transient increases superimposed on the 120/240VAC rms powerline input voltage that reach a peak value of 500 volts for as long as 50 milliseconds. In addition, the equipment is designed to withstand lightning transients superimposed on each input power line.

b. Siting. The PAPI must be sited and aimed so that it defines an approach path with adequate clearance over obstacles and a minimum threshold crossing height. If the runway has an electronic landing system glide slope already established, the PAPI is installed so that the visual glidepath angle will coincide with the electronic glide slope. When an electronic glide slope is not present, one must determine a position and an aiming for the PAPI which will produce the required threshold crossing height and clearance over obstacles in the area. Generally, the PAPI is installed in the configuration depicted in Figure 3-5, PAPI System Configuration. Order 6850.2A, Visual Guidance Lighting Systems, dated December 17, 1981, cites the siting criteria.

c. Electromagnetic Interference. Conducted interference levels\* on incoming ac power leads, control leads, and signal leads shall not exceed the limits for CE03 as defined in MIL-STD-461, Electromagnetic Emission and Susceptibility Requirements for the Control of Electromagnetic Interference, for its equipment classification. Radiated emission over the frequency range of 30 kiloHz to 400 megaHz (mHz), at a distance of 20 feet, shall not exceed the limit for RE02 of MIL-STD-461.

d. Reliability. The reliability parameters for the PAPI system require that the mean time between failure (MTBF) for the LHA's and the PCA shall not be less than 2,500 hours. The MTBF for the RMS shall be not less than 11,900 hours. The contractor will demonstrate conformance with these requirements by performing a reliability analysis in accordance with MIL-HDBK-217B, Reliability Stress and Failure Rate Data for Electronic Equipment, and in accordance with RADC-TR-75-22, Nonelectronic Reliability Notebook.

a. Power Requirements. Power requirements for the PAPI are outlined in Order 6950.2C, Electrical Power Policy Implementation National Airspace Systems Facilities. The PAPI system operates on a single phase, 60 Hertz (Hz), 120/240VAC grounded-neutral power source. In addition, the RMS uses a two-hour back-up battery power source to maintain operation during an alternating current (ac) power interruption. The lamp load consists of six 200 watt, PAR-64, or equal, 6.4 Amp lamps in each of the two-wire output circuits. The system is designed to suppress switching transients and to withstand transient increases superimposed on the 120/240VAC rms powerline input voltage that reach a peak value of 500 volts for as long as 50 milliseconds. In addition, the equipment is designed to withstand lightning transients superimposed on each input power line.

b. Siting. The PAPI must be sited and aimed so that it defines an approach path with adequate clearance over obstacles and a minimum threshold crossing height. If the runway has an electronic landing system glide slope already established, the PAPI is installed so that the visual glidepath angle will coincide with the electronic glide slope. When an electronic glide slope is not present, one must determine a position and an aiming for the PAPI which will produce the required threshold crossing height and clearance over obstacles in the area. Generally, the PAPI is installed in the configuration depicted in Figure 3-5, PAPI System Configuration. Order 6850.2A, Visual Guidance Lighting Systems, dated December 17, 1981, cites the siting criteria.

c. Electromagnetic Interference. Conducted interference levels\* on incoming ac power leads, control leads, and signal leads shall not exceed the limits for CE03 as defined in MIL-STD-461, Electromagnetic Emission and Susceptibility Requirements for the Control of Electromagnetic Interference, for its equipment classification. Radiated emission over the frequency range of 30 kiloHz to 400 megaHz (mHz), at a distance of 20 feet, shall not exceed the limit for RE02 of MIL-STD-461.

d. Reliability. The reliability parameters for the PAPI system require that the mean time between failure (MTBF) for the LHA's and the PCA shall not be less than 2,500 hours. The MTBF for the RMS shall be not less than 11,900 hours. The contractor will demonstrate conformance with these requirements by performing a reliability analysis in accordance with MIL-HDBK-217B, Reliability Stress and Failure Rate Data for Electronic Equipment, and in accordance with RADC-TR-75-22, Nonelectronic Reliability Notebook.

e. Maintainability. The **PAPI** system will have a mean time to repair of not more than 30 minutes with no single restoration exceeding 3 hours in duration. Mean periodic maintenance time for the **PAPI** system shall not exceed 2 hours per 3 months, including routine inspection. These values are established based upon the fact that each **PAPI** site will be outfitted with a one for one spare line replaceable unit (**LRO**) in accordance with the current **PAPI** maintenance concept.

f. Interchangeability. All parts of the unit furnished under a single procurement will be manufactured to a tolerance that permits interchangeability of any part with a like part of any other unit. In addition, all parts of units manufactured by **NBP** will be interchangeable with like parts manufactured by **AW** under the previous **PAPI** procurement.

**33. INTERFACES**. The **PAPI** system has the capability of being monitored by the **RMMS** described in **FAA-E-2782**, Remote Maintenance Monitoring System, Core System/Segment Specification, when provided. Its other remote maintenance interfaces have not yet been defined, although the **PAPI** will interface through existing **LCU's** with the Maintenance Control Center (**MCC**) and with the **TCCC** (where installed). The **PAPI** shall also be interfaced with the **RRCS** described in specification **FAA-E-2723**, Remote (Radio) Control System, and in Order **6850.2A**.

a. Remote Maintenance Monitoring System. Interfacing of the **LCU** with the **RMS** units and the **MPS** is normally accomplished via the use of the built-in modems and the government furnished equipment (**GFE**) radio links. The **LCU** will be provided with a UHF radio link operating in the 406 to 420 MHz band. The frequencies assigned for the radios are site dependent. Therefore, it is imperative that any proposed changes to **PAPI** locations be initiated as soon as possible to place the proper radio at the correct site at minimal cost. Other interface criteria are described in the remainder of this paragraph.

(1) The **MPS** interface is designed in accordance with **EIA** Standard **RS-232C** wired as a synchronous data terminal equipment (**DTE**), duplex, type D interface. The **MPS** interface is wired to a rear mounted female **MIL-C-24308** (MS 18725) connector. The data rate across the **MPS** interface shall be 2400 bits per second (bps).

(2) The **LCU** and the **RMS** terminal interfaces are both designed in accordance with **EIA** Standard **RS-232C**, wired as asynchronous data interfaces, use even parity, and automatically adjust to the following baud rates: 110, 150, 300, 1200, 2400,



4800,, 9600,, and 19,200.. The terminal interface is wired to a front panel mounted female connector, MS 18725,, in accordance with MIL-C-24308. ASCII characters received via the terminal interface shall also be transmitted, i.e., echoed, as the characters are received.

(3) Normally, the data interface between the LCU and each equipment RMS is a half-duplex, 2400 bps, multipoint data radio link. However, provision to operate via a point-to-point, half-duplex, two-wire phone line is also available by means of wirestrapping. Minimum phone line quality in this configuration shall be 3002 (AT&T Tariff FCC-260) per Bell System Technical Reference Publication 41004,, or equivalent. Since AT&T FCC-260 has been replaced by AT&T Tariffs 9, 10,, and 11,, the current line equivalent is channel type 5 conditioned C-2 with protocol type NO of AT&T Publication 43202.. The line may be unconditioned (basic) if the modems can still transmit 2400 bps at an acceptable bit error rate. Order 6000.22,, Maintenance of Two-Point Private Lines, is scheduled to be updated to provide guidelines for required line characteristics to remove dependence on the AT&T standard.

(4) In addition to the interface characteristics described in this paragraph, the LCU will also be capable of interfacing with the RMS in accordance with EIA Standard RS-232C wired as a synchronous, DTE,, duplex, type D interface. The DTE interface shall have the capability to utilize either the built-in modem for transmission or an external modem meeting the requirements of FED-STD-1005 (except paragraphs 2.2 and 2.4 and associated subparagraphs). Data rates across the DTE interface shall be programmable to 2400,, 4800,, 9600,, and 19,200 bps.

b.. Remote Control Interface Unit. The remote control interface unit provides the PAPI system with connectivity to two external remote control systems. One of these, the Remote Radio Control System (RRCS) described in FAA-E-27223,, provides control of the PAPI system to an operator in the ATCT.. The other, described in Advisory Circular AC 150/5345-409A, Specification L-854,, Radio Control Equipment, provides control of the PAPI system at an unattended facility to the pilot via an A/G receiver. The remote control interface unit is not provided with the PAPI system and must be purchased separately if required.

c. Remote Monitoring Subsystem. The PAPI RMS consists of voltage and current sensors, cabling, connectors, the mounting hardware necessary to route required samples of signals and control functions to the mounted units of the PAPI RMS,, and a data acquisition system. The data acquisition system consists of a

4800,, 9600,, and 19,200.. The terminal interface is wired to a front panel mounted female connector, MS 18725,, in accordance with MIL-C-24308. ASCII characters received via the terminal interface shall also be transmitted, i.e., echoed, as the characters are received.

(3) Normally, the data interface between the LCU and each equipment RMS is a half-duplex, 2400 bps, multipoint data radio link. However, provision to operate via a point-to-point, half-duplex, two-wire phone line is also available by means of wirestrapping. Minimum phone line quality in this configuration shall be 3002 (AT&T Tariff FCC-260) per Bell System Technical Reference Publication 41004,, or equivalent. Since AT&T FCC-260 has been replaced by AT&T Tariffs 9, 10,, and 11,, the current line equivalent is channel type 5 conditioned C-2 with protocol type NO of AT&T Publication 43202.. The line may be unconditioned (basic) if the modems can still transmit 2400 bps at an acceptable bit error rate. Order 6000.22,, Maintenance of Two-Point Private Lines, is scheduled to be updated to provide guidelines for required line characteristics to remove dependence on the AT&T standard.

(4) In addition to the interface characteristics described in this paragraph, the LCU will also be capable of interfacing with the RMS in accordance with EIA Standard RS-232C wired as a synchronous, DTE,, duplex, type D interface. The DTE interface shall have the capability to utilize either the built-in modem for transmission or an external modem meeting the requirements of FED-STD-1005 (except paragraphs 2.2 and 2.4 and associated subparagraphs). Data rates across the DTE interface shall be programmable to 2400,, 4800,, 9600,, and 19,200 bps.

b.. Remote Control Interface Unit. The remote control interface unit provides the PAPI system with connectivity to two external remote control systems. One of these, the Remote Radio Control System (RRCS) described in FAA-E-27223,, provides control of the PAPI system to an operator in the ATCT.. The other, described in Advisory Circular AC 150/5345-409A, Specification L-854,, Radio Control Equipment, provides control of the PAPI system at an unattended facility to the pilot via an A/G receiver. The remote control interface unit is not provided with the PAPI system and must be purchased separately if required.

c. Remote Monitoring Subsystem. The PAPI RMS consists of voltage and current sensors, cabling, connectors, the mounting hardware necessary to route required samples of signals and control functions to the mounted units of the PAPI RMS,, and a data acquisition system. The data acquisition system consists of a

~~CHAPTER 4.~~ PROJECT SCHEDULE AND STATUS

**40..** PROJECT SCHEDULES AND GENERAL STATUS. The procurement of the **PAPI** with **RMS** is divided by fiscal year.

**41..** MILESTONE SUMMARY ~~SCHEDULE~~. The current milestone schedule is shown in Table 4-1,, Milestone Summary Schedule. Project events are scheduled in relationship to the date of contract award. The dates listed are for those milestones completed or anticipated.

TABLE 4-1.. MILESTONE SUMMARY ~~SCHEDULE~~

EVENT	DATE
<b><u>NBP</u></b>	
Contract Award	1/8/93
Test and Evaluation Master Plan Approved	6/23/94
Shakedown Test Plan Approved	6/25/94
Integration Test Plan Approved	6/25/94
First System Delivery to Test and Evaluation Site	6/13/94
Operational Test and Evaluation Begins	7/18/94
Finish System Integration & Checkout	9/12/94
Finish Integration & Shakedown Tests	9/25/94
First System Delivery FAA Logistics Center	10/12/94
Last System Delivery FAA Logistics Center	12/31/94

**42..** INTERDEPENDENCIES AND ~~SEQUENCE~~. Delivery of **PAPI** systems under the **NBP** contract are scheduled to begin in October 1994.. The following projects were identified as having interdependencies with the **PAPI** project.

a. The Airport Cable Loop Program. This program establishes a network with all of the airport's power and control cables. The **PAPI** will precede the Airport Cable Loop Program at some locations which might lead to their being dropped from control cable loops, although power cable loops may still be required.

b. The Airport Telecommunications Program. This program will establish the specifications and criteria for a reliable and flexible distribution system for low activity and medium activity airports. The Airport Telecommunications Program is related to all airport projects which require buried cable for control signals or communications between sites. The Airport Telecommunications Program investigates frequency interference and alternative communications media within the Capital Investment Plan. The **PAPI** impacts this program only in the landing area since the **PAPI** does require some buried cable for the system to function.

c. The Remote Maintenance Monitoring System. The **RMMS program** has been developed to provide maintenance monitoring and control equipment for FAA facilities so that performance monitoring, certification, and control could be accomplished from centralized work centers. In some cases, the **RMMS** program may not be fully implemented until some time after installation of the **PAPI** system has been completed. In these situations, the reduction in the frequency of on-site maintenance visits derived from the integration of the **PAPI RMS** with the **RMMS** may not be realized until some time after the **PAPI** has been installed.

43.-49.. RESERVED.

a. The Airport Cable Loop Program. This program establishes a network with all of the airport's power and control cables. The **PAPI** will precede the Airport Cable Loop Program at some locations which might lead to their being dropped from control cable loops, although power cable loops may still be required.

b. The Airport Telecommunications Program. This program will establish the specifications and criteria for a reliable and flexible distribution system for low activity and medium activity airports. The Airport Telecommunications Program is related to all airport projects which require buried cable for control signals or communications between sites. The Airport Telecommunications Program investigates frequency interference and alternative communications media within the Capital Investment Plan. The **PAPI** impacts this program only in the landing area since the **PAPI** does require some buried cable for the system to function.

c. The Remote Maintenance Monitoring System. The **RMMS program** has been developed to provide maintenance monitoring and control equipment for FAA facilities so that performance monitoring, certification, and control could be accomplished from centralized work centers. In some cases, the **RMMS** program may not be fully implemented until some time after installation of the **PAPI** system has been completed. In these situations, the reduction in the frequency of on-site maintenance visits derived from the integration of the **PAPI RMS** with the **RMMS** may not be realized until some time after the **PAPI** has been installed.

43.-49.. RESERVED.

(6) Testing. Reviewing and approving manufacturers' equipment test procedures. Establishing requirements and approving plans for T&E of engineering activities of the FAA Technical Center.

(7) Installation. Managing installation activities for current and future systems to assure a high level of system performance.

(8) Acceptance. Providing research, engineering, development, design, and systems analyses associated with acquisition and acceptance of hardware and software.

c. Navigation and Landing Engineering Division ((ANN-600)). ANN-600 is responsible for providing the support/resources for the engineering, acquisition, and implementation of navigation and visual systems.

d. Associate Program Manager for Engineering ((APME)) PAPI. The APME for the Visual Aids Program is the principal element of ANN-600 responsible for directing, managing, and integrating engineering activities for the PAPI. In addition, the APME prepares technical installation instructions, manages in-transit material for construction and installation, and maintains currency of material systems and control over equipment inventory.

e. Contracting Officer's Technical Representative ((COTR)) PAPI. The PAPI COTR is the principal element responsible for providing engineering advice and consultation to the contracting officer (CO) during procurement and reviewing contractor requests, contractor documentation, and progress payments.

f. Associate Program Manager for Testing ((APMT)) ((ACD-110)). The APMT, ACD-110, will assume all testing responsibilities as contained in Order 1810.4B, FAA NAS Test and Evaluation Policy. These responsibilities include preparing test plans, procedures, and reports; coordinating with Air Traffic, AF, the program office, and other users to develop Operational Test and Evaluation ((OT&E)) test requirements; preparing and coordinating test related program directives; directing the conduct of OT&E/integration; and supporting acceptance testing at the first field site.

g. Associate Program Manager for Logistics ((APML)) ((AM-600)). The APML is responsible for ensuring all applicable NAILS element requirements are managed and integrated into new

NAS subsystems and equipments and facilities in a manner which provides for total life cycle supportability.

h.. Associate Program Manager for Contracting (APMC) (~~ASU-310~~). The APMC is a CO with the authority to enter into, administer, or terminate contracts and make related determinations and findings to the PM.

i.. Associate Program Manager for Quality (APMQ) (~~ASU-400~~).. ASU-400 is responsible for the performance of factory inspection of the PAPI system and will assign an APMQ and a Quality Reliability Officer (QRO) at the time the contract is awarded. The APMQ will provide support to the program office and is the central point of contact for quality assurance matters between the program office and ASU-400. The QRO is the FAA's representative at the contractor's facility and is responsible for verifying the acceptability of the contractor's quality assurance system, performing inspections and test witnessing, and accepting or rejecting items submitted by the contractor in accordance with the terms and conditions of the contract.

## 51. PROJECT CONTACTS.

a. Program Director for Navigation and Landing.  
Donald A. Stadler, Acting ANN-1, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6595.

b. Program Manager for Navigation. Charles B. Ochoa,, ANB-300, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6672.

c. Navigation and Visual Systems Engineering Division Manager Rial F. Sloan, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6594.

d.. Associate Program Manager for Engineering, PAPI.  
Seth Couslar,, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-1881.

e.. Contracting Officer Technical Representative.  
Seth Couslar,, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-1881.

NAS subsystems and equipments and facilities in a manner which provides for total life cycle supportability.

h.. Associate Program Manager for Contracting (APMC) (~~ASU-310~~). The APMC is a CO with the authority to enter into, administer, or terminate contracts and make related determinations and findings to the PM.

i.. Associate Program Manager for Quality (APMQ) (~~ASU-400~~).. ASU-400 is responsible for the performance of factory inspection of the PAPI system and will assign an APMQ and a Quality Reliability Officer (QRO) at the time the contract is awarded. The APMQ will provide support to the program office and is the central point of contact for quality assurance matters between the program office and ASU-400. The QRO is the FAA's representative at the contractor's facility and is responsible for verifying the acceptability of the contractor's quality assurance system, performing inspections and test witnessing, and accepting or rejecting items submitted by the contractor in accordance with the terms and conditions of the contract.

## 51. PROJECT CONTACTS.

a. Program Director for Navigation and Landing.  
Donald A. Stadler, Acting ANN-1, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6595.

b. Program Manager for Navigation. Charles B. Ochoa,, ANB-300, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6672.

c. Navigation and Visual Systems Engineering Division Manager Rial F. Sloan, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-6594.

d.. Associate Program Manager for Engineering, PAPI.  
Seth Couslar,, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-1881.

e.. Contracting Officer Technical Representative.  
Seth Couslar,, ANN-600, Federal Aviation Administration, 2100 2nd Street, SW., Washington, DC 20593, FTS (202) 267-1881.



and policies for supply support requirements, material management, project material, field logistics management, cataloging, inventory management, environmental issues, and reutilization and disposal.

f.. Contracts Division (~~ASU-300~~).. **ASU-300** performs cost/price analyses of the contractor's proposals and participates as a member of the Source Evaluation Board on **PAPI** with **RMS** procurement subject to the CO. In addition, ~~ASU-300~~ provides procurement support for the **PAPI** program and administers contracts for the **PAPI** with **RMS** equipment. **ASU-300** also designates a CO who is responsible for all contractual matters. The CO is the only individual authorized to approve contract changes impacting price, delivery, or schedule.

g.. Industrial Division (~~ASU-400~~).. **ASU-400** performs factory inspection of the **PAPI** with **RMS**.. **ASU-400** assigns a **QRO** at the time the contract is awarded. The **QRO** is the **FAA's** representative at the contractor's facility and is responsible for verifying quality control. The **QRO** is directed by FAA policy and procedure and by the terms and conditions of the contract.

h.. FAA Logistics Center (~~AML~~).. **AML** accepts deliveries of **PAPI** systems from the manufacturer, manages the dissemination of **PAPI** systems to the regions, provisions spare parts for the **PAPI** system, provides exchange and repair service for faulty **LRU's** returned from site maintenance activities, and maintains the technical data for the **PAPI** system.

i.. FAA Academy (~~AMA~~).. **AMA-400** schedules and teaches organic FAA maintenance training courses for **AF** site-level maintenance technicians and updates existing training courses when required. **AMA-500** provides training for air traffic personnel in the form of a system user guide.

j.. Airway Facilities Training Division (~~AFZ-100~~).. **AFZ-100** coordinates with the FAA Academy to ensure that **AF** training requirements are met in a timely manner. **AFZ-100** controls quotas for the training courses, provides the Academy with quota spreadsheets for each training class, and provides travel and per diem funding for students.

k.. Flight Standards Service Planning and Program Management Branch (~~AFS-12~~).. **AFS-12** manages the prioritization and validation of equipment and facilities for the **PAPI** program.

1. Office of Aviation System Standards, Flight Procedures & Inspection Division (AVN-200). ~~AVN-200~~ is responsible for providing the coordination to accomplish the following functions:

(1) Providing the support necessary for accomplishing the preliminary (preparatory) and commissioning flight inspections, as specified in the **PAPI** Master Test Plan.

(2) Determining if the operational status of a facility or system is in accordance with the established tolerances.

(3) Certifying the facility or system for operational use in the **NAS** when all operational requirements have been met.

m. Airport Technology Branch (ACD-110). **ACD-110** provides an **APMT** who provides test support in accordance with Order ~~1810.4B~~. As part of this support, ~~ACD-110~~ writes test procedures for and performs **NAS** integration testing. The Air Traffic Control Sustaining Engineering Division, Maintenance Automation Program (~~ACN-100~~) assists ~~ACB-110~~ with these activities for ~~RMS~~ testing.

n. Navigation/Landing Life-Cycle Division (AIM-600). The **APML** is responsible for the management of the NAILS program, which includes eight elements: maintenance planning; direct-work maintenance staffing; maintenance support facilities; supply support; packaging, handling, storage, and transportation; support equipment; technical data; and training, training support, and personnel skills. The **APML** organizes, schedules, and chairs all **NAILSMT** meetings and develops, publishes, and updates the Integrated Logistics Support Plan (**ILSP**)..

o. FAA Regional Offices. The FAA regional offices through established administrative structures coordinate with all responsible parties to assure adequate funding, establish system commissioning/service availability dates, assign project field representatives, and determine utility availability for the **PAPI** system. The regions also provide field engineering, as required, to support preparations for the installation of the **PAPI** system and the installation of **RRCS** equipment to monitor/control the visual aids, order government furnished materials for tools and test instruments to support installation and acceptance, tailor installation drawings to be site specific, initiate work orders and travel authorization, and assign field personnel. If A/G radio control equipment is required, the region will purchase the unit. The following regional offices are responsible for the

1. Office of Aviation System Standards, Flight Procedures & Inspection Division (AVN-200). ~~AVN-200~~ is responsible for providing the coordination to accomplish the following functions:

(1) Providing the support necessary for accomplishing the preliminary (preparatory) and commissioning flight inspections, as specified in the **PAPI** Master Test Plan.

(2) Determining if the operational status of a facility or system is in accordance with the established tolerances.

(3) Certifying the facility or system for operational use in the **NAS** when all operational requirements have been met.

m. Airport Technology Branch (ACD-110). **ACD-110** provides an **APMT** who provides test support in accordance with Order ~~1810.4B~~. As part of this support, ~~ACD-110~~ writes test procedures for and performs **NAS** integration testing. The Air Traffic Control Sustaining Engineering Division, Maintenance Automation Program (~~ACN-100~~) assists ~~ACB-110~~ with these activities for ~~RMS~~ testing.

n. Navigation/Landing Life-Cycle Division (AIM-600). The **APML** is responsible for the management of the **NAILS** program, which includes eight elements: maintenance planning; direct-work maintenance staffing; maintenance support facilities; supply support; packaging, handling, storage, and transportation; support equipment; technical data; and training, training support, and personnel skills. The **APML** organizes, schedules, and chairs all **NAILSMT** meetings and develops, publishes, and updates the Integrated Logistics Support Plan (**ILSP**)..

o. FAA Regional Offices. The FAA regional offices through established administrative structures coordinate with all responsible parties to assure adequate funding, establish system commissioning/service availability dates, assign project field representatives, and determine utility availability for the **PAPI** system. The regions also provide field engineering, as required, to support preparations for the installation of the **PAPI** system and the installation of **RRCS** equipment to monitor/control the visual aids, order government furnished materials for tools and test instruments to support installation and acceptance, tailor installation drawings to be site specific, initiate work orders and travel authorization, and assign field personnel. If A/G radio control equipment is required, the region will purchase the unit. The following regional offices are responsible for the

inspection (JAI), providing the sector all data necessary to prepare warranty failure reports on items failing prior to JAI, supporting the preparation of the ~~FRDF~~, and providing regional ~~AF~~ division representatives for participation in the JAI.

(j) Establishing and maintaining a follow-up file for monitoring and clearing all JAI report exceptions, reviewing all JAI reports and follow-up reports for accuracy, completeness, and proper distribution, taking appropriate and timely actions to clear JAI report exceptions, and identifying additional sources of funds or initiating budgetary action, as necessary, to clear exceptions.

(2) Regional ~~Airports~~ Division. Coordinating the identification of each ~~PAPI~~ system on the airport sponsor's approved layout plan in accordance with the requirements of section 511 (a) (15) of the Airport and Airway Improvement Act.

(3) Airway Facilities Sector.

(a) Reviewing contract documents and engineering plans during the engineering phase and providing comments to the regional ~~AF~~ division.

(b) Providing personnel as required at appropriate times throughout the project to witness and/or participate in construction, installation, tuneup, tests, and collection of technical reference data.

(c) Coordinating the release of equipment currently in use to regional ~~AF~~ division establishment personnel for use in the project.

(d) Maintaining properly those components of an existing facility which are unaffected by an improvement project.

(e) Ensuring that ~~modification/COIs~~ and documentation are current on installed equipment for the purpose for which the equipment was being used prior to the project.

(f) Providing a representative to serve as the joint acceptance board chairperson and other qualified personnel for participation in the JAI, preparing and distributing the JAI report, and assuming maintenance responsibilities and custodianship for facilities, systems, or equipment at the conclusion of JAI.

inspection (JAI), providing the sector all data necessary to prepare warranty failure reports on items failing prior to JAI, supporting the preparation of the ~~FRDF~~, and providing regional ~~AF~~ division representatives for participation in the JAI.

(j) Establishing and maintaining a follow-up file for monitoring and clearing all JAI report exceptions, reviewing all JAI reports and follow-up reports for accuracy, completeness, and proper distribution, taking appropriate and timely actions to clear JAI report exceptions, and identifying additional sources of funds or initiating budgetary action, as necessary, to clear exceptions.

(2) Regional ~~Airports~~ Division. Coordinating the identification of each ~~PAPI~~ system on the airport sponsor's approved layout plan in accordance with the requirements of section 511 (a) (15) of the Airport and Airway Improvement Act.

(3) Airway Facilities Sector.

(a) Reviewing contract documents and engineering plans during the engineering phase and providing comments to the regional ~~AF~~ division.

(b) Providing personnel as required at appropriate times throughout the project to witness and/or participate in construction, installation, tuneup, tests, and collection of technical reference data.

(c) Coordinating the release of equipment currently in use to regional ~~AF~~ division establishment personnel for use in the project.

(d) Maintaining properly those components of an existing facility which are unaffected by an improvement project.

(e) Ensuring that ~~modification/COIs~~ and documentation are current on installed equipment for the purpose for which the equipment was being used prior to the project.

(f) Providing a representative to serve as the joint acceptance board chairperson and other qualified personnel for participation in the JAI, preparing and distributing the JAI report, and assuming maintenance responsibilities and custodianship for facilities, systems, or equipment at the conclusion of JAI.

FIGURE 5-1.. PROGRAM RESPONSIBILITY/COORDINATION MATRIX





FIGURE 5-1.. PROGRAM RESPONSIBILITY/COORDINATION MATRIX



k. Order ~~6850.2A~~, Visual Guidance Lighting Systems, December 17,, 1981..

l. Order ~~6950.2C~~, Electrical Power Policy Implementation ~~National~~ Airspace System Facilities, November 1987..

m. ~~MIL-STD-461~~, Electromagnetic Emission and Susceptibility Requirements for the Control of Electromagnetic Interference, October 15,, 1987..

n. ~~MIL-HDBK-217B~~, Reliability Stress and Failure Rate Data for **Electronic** Equipment.

o. ~~RADC-TR-75-22~~, Nonelectronic Reliability Notebook.

p. ~~MIL-C-24308~~, General Specifications for Electrical Connectors.

q. ~~EIA-RS-232~~, Interface Between Data Terminal Equipment and Data Communications Employing Serial Binary Data Interchange.

58.-59.. RESERVED.



k. Order ~~6850.2A~~, Visual Guidance Lighting Systems, December 17,, 1981..

l. Order ~~6950.2C~~, Electrical Power Policy Implementation ~~National~~ Airspace System Facilities, November 1987..

m. ~~MIL-STD-461~~, Electromagnetic Emission and Susceptibility Requirements for the Control of Electromagnetic Interference, October 15,, 1987..

n. ~~MIL-HDBK-217B~~, Reliability Stress and Failure Rate Data for **Electronic** Equipment.

o. ~~RADC-TR-75-22~~, Nonelectronic Reliability Notebook.

p. ~~MIL-C-24308~~, General Specifications for Electrical Connectors.

q. ~~EIA-RS-232~~, Interface Between Data Terminal Equipment and Data Communications Employing Serial Binary Data Interchange.

58.-59.. RESERVED.

k. Order ~~6850.2A~~, Visual Guidance Lighting Systems, December 17,, 1981..

l. Order ~~6950.2C~~, Electrical Power Policy Implementation ~~National~~ Airspace System Facilities, November 1987..

m. ~~MIL-STD-461~~, Electromagnetic Emission and Susceptibility Requirements for the Control of Electromagnetic Interference, October 15,, 1987..

n. ~~MIL-HDBK-217B~~, Reliability Stress and Failure Rate Data for **Electronic** Equipment.

o. ~~RADC-TR-75-22~~, Nonelectronic Reliability Notebook.

p. ~~MIL-C-24308~~, General Specifications for Electrical Connectors.

q. ~~EIA-RS-232~~, Interface Between Data Terminal Equipment and Data Communications Employing Serial Binary Data Interchange.

58.-59.. RESERVED.

~~CHAPTER~~ 77.. DEPLOYMENT

**70. GENERAL DEPLOYMENT ASPECTS.** Deployment of **PAPI** systems is conducted by the FAA Logistics Center at the Aeronautical Center and the FAA regions. As regional funds become available, requests from the regions to satisfy airport requirements are honored by the FAA Logistics Center. The **PAPI** with **RMS** is shipped by the FAA Logistics Center to the site where it is stored for installation. Installation of the equipment is the responsibility of the region. The **PAPI** Deployment Readiness Review (**DRR**) schedule is shown in Table 7-1,, **PAPI** with **RMS** **DRR** Schedule.

TABLE 7-1.. ~~PAPI WITH RMS DRR SCHEDULE~~

EVENT	DATE
<del>(NBP)</del>	
Delivery to T&E Site	06/13/94
Shakedown Testing Complete	08/31/94
Final Report to Assoc. Admin.	09/22/94
Excom Meeting	10/06/94

**71. SITE PREPARATION.** The regions are responsible for preparing the sites where **PAPI** equipment will be installed. Site preparation includes planning for installation and integration with the **RRCS** at both the tower and at the runway location. Considerations for site preparation include weather conditions and concurrent construction activities.

**72. DELIVERY.** **PAPI** systems will be shipped to the FAA Logistics Center and will be available to the regions under the constraints of fiscal year funding. The FAA Logistics Center ships equipment to the regions as requests are made and in accordance with the quantities called out in the project status report (**PSR**).. Projected delivery dates are contained in Chapter 4.. Implementation of the **NBP** buy is scheduled to be started by October 12,, 1994.. Systems will be delivered at a rate of ten per month.

**73. INSTALLATION PLAN.** The FAA regions shall coordinate the receipt, installation, and evaluation of all equipment required to form the **PAPI** system. The **PAPI** with **RMS** shall be installed in

accordance with national standard drawings and standards revised to fit the individual site. The regional office shall coordinate the complete installation, alignment, and operational tests on all identified **PAPI** interfaces to assure full compliance with FAA specifications and performance. The initial review and approval of installation drawings will be accomplished during the shakedown testing at the designated test site. Upon completion of this testing, final installation standards will be provided to the regions. The contractor shall provide engineering support services for on-site advice, including technical supervision to FAA technicians and the installation contractors concerning the proper interfacing of the A/G receiver, **RRCS**, **TCCC**, and **RMMS** to the **PAPI** with **RMS** when required. Performance analysis and evaluation reports shall be forwarded to the FAA regional office for acceptance.

**74.. CONFIGURATION MANAGEMENT PLAN.** Configuration Management (CM) is the process used to identify and document the functional and physical characteristics of a configuration item, control changes to those characteristics, and record and report change processing and implementation status. Configuration items of concern for this implementation are the **LHA** and **PCA** which contain embedded **RMS** with interface modem **RS-232** ports. The **CM** discipline shall be applied to all configuration items included in the **PAPI** with **RMS** baselines to ensure compatibility between elements within the **PAPI** with **RMS**.. All additions and changes to the **PAPI** with **RMS** baselines shall be proposed in the form of a case file and shall be reviewed for recommended approval or disapproval by a configuration control board (**CCB**).. All changes to the **NAS** site design baseline, the **LHA's**, **PCA**, and the **RMS** interface must be processed and approved by the Navigation and Landing **CCB**..

a. **Acquisition Phase Configuration Management.** The Navigation and Landing **CCB** controls the establishment of and changes to the **PAPI** with **RMS** baselines during the acquisition phase. For **PAPI** with **RMS** matters, the **CCB** will include members from **ANN-600**, **AOS-200**, **ASR-100**, **AFZ-200**, **MLM-600**, **ASE-300**, **ASE-600**, **ACN-100**, **ACD-110**, **AVN-500**, **ANS-100**, **AME-1**, **AAS-100**, **AFS-400**, **ASU-300**, **ASU-400**, **ANC-1**, **AOV-100**, **ATR-100**, the **SEI** contractor, and the Configuration Management Division, **ASE-20**.. The **ANN CCB** is responsible for ensuring that the functional, performance, and interface requirements allocated to the **PAPI** with **RMS** subsystems are reflected in the baselines and in any changes to those baselines until product acceptance. The **ANN CCB** is also responsible for ensuring that baseline documentation is accurate and reflects **PAPI** with **RMS** operational requirements. The responsibility for the functional and allocated baselines

will remain with ANN-1 throughout the **PAPI** life cycle. The transition of configuration management responsibilities associated with **PAPI** with **RMS** products occurs at acceptance by the ANN **CCB** designated representative of the contractor's delivered, installed, integrated, and tested product. Product acceptance is based on successful operational readiness demonstration (**ORD**) of the complete **PAPI** system. Configuration management accountability for the product baseline remains the responsibility of **ANN-1** until achieving last **ORD**. Following last **ORD** product acceptance, the change control functions for the product transition from the ANN **CCB** to the Maintenance Engineering (ME) **CCB**.

**b. Operational Support Phase Configuration Management.**

During the operational support phase and for the entire life-cycle of the implemented hardware enhancements, configuration management functions will consist of maintenance and change control management of site as well as product baseline. The ME **CCB** assumes baseline and change control management of the **LHA**, **PCA**, and the **RMS** interface hardware and software products, associated peripherals and documentation following last **ORD** via Memorandum of Agreement (**MOA**).. The ME **CCB** is responsible for change control management of the **PAPI** with **RMS** product baseline by **MOA**. Product baselines are maintained by the National Airway Systems Engineering Division (**AOS-200**) personnel in the field. The contractor shall provide engineering changes to **AOS-200** when the changes are released and prior to field implementation. **AOS-200** shall evaluate the changes and approve the change for field implementation via a case file. The **CM** functions assigned to the ME **CCB** are described in the ME **CCB** charter.

**75.-79.. RESERVED.**

will remain with ANN-1 throughout the **PAPI** life cycle. The transition of configuration management responsibilities associated with **PAPI** with **RMS** products occurs at acceptance by the ANN **CCB** designated representative of the contractor's delivered, installed, integrated, and tested product. Product acceptance is based on successful operational readiness demonstration (**ORD**) of the complete **PAPI** system. Configuration management accountability for the product baseline remains the responsibility of **ANN-1** until achieving last **ORD**. Following last **ORD** product acceptance, the change control functions for the product transition from the ANN **CCB** to the Maintenance Engineering (ME) **CCB**.

**b. Operational Support Phase Configuration Management.**

During the operational support phase and for the entire life-cycle of the implemented hardware enhancements, configuration management functions will consist of maintenance and change control management of site as well as product baseline. The ME **CCB** assumes baseline and change control management of the **LHA**, **PCA**, and the **RMS** interface hardware and software products, associated peripherals and documentation following last **ORD** via Memorandum of Agreement (**MOA**).. The ME **CCB** is responsible for change control management of the **PAPI** with **RMS** product baseline by **MOA**. Product baselines are maintained by the National Airway Systems Engineering Division (**AOS-200**) personnel in the field. The contractor shall provide engineering changes to **AOS-200** when the changes are released and prior to field implementation. **AOS-200** shall evaluate the changes and approve the change for field implementation via a case file. The **CM** functions assigned to the ME **CCB** are described in the ME **CCB** charter.

**75.-79.. RESERVED.**

**CHAPTER 8.. VERIFICATION**

**80. FACTORY VERIFICATION.** The contractor performs a series of tests in accordance with the requirements of the contract, the equipment specification, ~~FAA-C-21000e~~, Electronic Equipment, General Requirements, and other documents prior to acceptance of the equipment by the FAA. These tests, design qualification tests, type tests, and production tests will demonstrate that all hardware, software, and all performance requirements are met before the FAA accepts a **PAPI** system from the contractor.

**81. CHECKOUT.** Each **PAPI** will be shipped from the contractor's facility with a complete set of Equipment Instruction Books. After installation of equipment by the regions, FAA personnel will conduct checkout tests in accordance with the contractor developed equipment instruction books. The procedures to be followed will include testing of electrical interfaces, mechanical hardware and diagnostic capabilities, verifying system and remote maintenance monitoring performance, and verifying maintenance capability and adequacy of support hardware and software.

**82. CONTRACTOR INTEGRATION TESTING.** Not applicable.

**83. CONTRACTOR ACCEPTANCE INSPECTION.** Not applicable.

**84. FAA INTEGRATION TESTING.** These tests are conducted to verify that the **PAPI** system has been integrated as specified and that it can interface with the specified external systems. Included are tests that verify the operation of multiple interfaces and integration with other systems in the operational environment. At this point in time, the **PAPI** system should have been adapted to parameters of the operational equipment with which it must interface.

**85. SHUTDOWN AND TAKEOVER.** System shakedown is the critical period of testing that is performed after the FAA takes full responsibility for equipment/systems and software from the equipment manufacturer. Shakedown testing will verify and validate all **PAPI** system interfaces at each operational site. Evaluations to determine the adequacy and acceptability of procedures and operations to demonstrate an initial operating capability shall be accomplished prior to system shakedown. System shakedown ends when JAI activities begin. During system shakedown, tests and checks are conducted on the automated system to verify that it functions properly, meets operational

**CHAPTER 8.. VERIFICATION**

**80. FACTORY VERIFICATION.** The contractor performs a series of tests in accordance with the requirements of the contract, the equipment specification, ~~FAA-C-21000e~~, Electronic Equipment, General Requirements, and other documents prior to acceptance of the equipment by the FAA. These tests, design qualification tests, type tests, and production tests will demonstrate that all hardware, software, and all performance requirements are met before the FAA accepts a **PAPI** system from the contractor.

**81. CHECKOUT.** Each **PAPI** will be shipped from the contractor's facility with a complete set of Equipment Instruction Books. After installation of equipment by the regions, FAA personnel will conduct checkout tests in accordance with the contractor developed equipment instruction books. The procedures to be followed will include testing of electrical interfaces, mechanical hardware and diagnostic capabilities, verifying system and remote maintenance monitoring performance, and verifying maintenance capability and adequacy of support hardware and software.

**82. CONTRACTOR INTEGRATION TESTING.** Not applicable.

**83. CONTRACTOR ACCEPTANCE INSPECTION.** Not applicable.

**84. FAA INTEGRATION TESTING.** These tests are conducted to verify that the **PAPI** system has been integrated as specified and that it can interface with the specified external systems. Included are tests that verify the operation of multiple interfaces and integration with other systems in the operational environment. At this point in time, the **PAPI** system should have been adapted to parameters of the operational equipment with which it must interface.

**85. SHUTDOWN AND TAKEOVER.** System shakedown is the critical period of testing that is performed after the FAA takes full responsibility for equipment/systems and software from the equipment manufacturer. Shakedown testing will verify and validate all **PAPI** system interfaces at each operational site. Evaluations to determine the adequacy and acceptability of procedures and operations to demonstrate an initial operating capability shall be accomplished prior to system shakedown. System shakedown ends when JAI activities begin. During system shakedown, tests and checks are conducted on the automated system to verify that it functions properly, meets operational



**CHAPTER 9. INTEGRATED LOGISTICS SUPPORT**

**90. MAINTENANCE CONCEPT.** The maintenance concept for the **PAPI** system shall consist of both site and FAA Logistics Center repair. FAA maintenance technicians will replace **PAPI** with **RMS** components down to the **LRU** and may perform limited repair/corrective and preventative maintenance functions as required, on-site. FAA Logistics Center maintenance will consist of receipt and repair/replacement of failed **LRU's**.

**91. TRAINING.** The training program for the **PAPI** system consists of a site-level maintenance course covering the **LRU** removal/replacement at the site level and component level repair training for FAA Logistics Center technicians. Site-level training requirements are met by FAA Course 40144, Precision Approach Path Indicator (**PAPI**) with Remote Monitoring Subsystem (**RMS**). Training course graduates are able to configure the **PAPI** system for normal operation, troubleshoot and repair the system to the **LRU** level and perform and document all periodic maintenance. Training on **PAPI LRU** repair for FAA Logistics Center technicians has been conducted previously. Due to some minor design changes in the **PAPI RMS**, a one time training course covering component level repair of the new **LRU's** contained in the redesigned **PAPI RMS** will be required. The training will be conducted at the contractor's facility prior to system deployment. FAA Logistics Center course graduates will possess sufficient knowledge to troubleshoot and repair all **LRU's** to the component level.

**92. SUPPORT TOOLS AND TEST EQUIPMENT.** **PAPI** system support tools and test equipment consist of both site and FAA Logistics Center level support and test equipment, including all **common** and special tools, as well as any connectors or other interface devices necessary to connect the support equipment to the end item or unit under test. Site level test equipment is supported at the **AF** sector office having responsibility for the visual aid facility. FAA Logistics Center level test equipment is supported by the FAA Logistics Center. The contractor will provide a list of the common and special tools, test/support equipment, interface devices and connectors required for maintaining **PAPI** with **RMS** equipment at the site level of maintenance. Special tools, test/support equipment, and/or interface devices required to support the **PAPI** with **RMS** will be kept at a minimum. Special tools or test equipment required for initial adjustments (i.e., aiming instrument), testing, and/or maintenance of the **PAPI** with **RMS** are provided with the equipment.

**CHAPTER 9. INTEGRATED LOGISTICS SUPPORT**

**90. MAINTENANCE CONCEPT.** The maintenance concept for the **PAPI** system shall consist of both site and FAA Logistics Center repair. FAA maintenance technicians will replace **PAPI** with **RMS** components down to the **LRU** and may perform limited repair/corrective and preventative maintenance functions as required, on-site. FAA Logistics Center maintenance will consist of receipt and repair/replacement of failed **LRU's**.

**91. TRAINING.** The training program for the **PAPI** system consists of a site-level maintenance course covering the **LRU** removal/replacement at the site level and component level repair training for FAA Logistics Center technicians. Site-level training requirements are met by FAA Course 40144, Precision Approach Path Indicator (**PAPI**) with Remote Monitoring Subsystem (**RMS**). Training course graduates are able to configure the **PAPI** system for normal operation, troubleshoot and repair the system to the **LRU** level and perform and document all periodic maintenance. Training on **PAPI LRU** repair for FAA Logistics Center technicians has been conducted previously. Due to some minor design changes in the **PAPI RMS**, a one time training course covering component level repair of the new **LRU's** contained in the redesigned **PAPI RMS** will be required. The training will be conducted at the contractor's facility prior to system deployment. FAA Logistics Center course graduates will possess sufficient knowledge to troubleshoot and repair all **LRU's** to the component level.

**92. SUPPORT TOOLS AND TEST EQUIPMENT.** **PAPI** system support tools and test equipment consist of both site and FAA Logistics Center level support and test equipment, including all **common** and special tools, as well as any connectors or other interface devices necessary to connect the support equipment to the end item or unit under test. Site level test equipment is supported at the **AF** sector office having responsibility for the visual aid facility. FAA Logistics Center level test equipment is supported by the FAA Logistics Center. The contractor will provide a list of the common and special tools, test/support equipment, interface devices and connectors required for maintaining **PAPI** with **RMS** equipment at the site level of maintenance. Special tools, test/support equipment, and/or interface devices required to support the **PAPI** with **RMS** will be kept at a minimum. Special tools or test equipment required for initial adjustments (i.e., aiming instrument), testing, and/or maintenance of the **PAPI** with **RMS** are provided with the equipment.

7/22/94

P6850.32A

**99. ~~EQUIPMENT~~ NOT FURNISHED.** Maintenance data terminals for local control and monitoring of the airport **RMS** are not provided through the equipment contracts or through the program office. This ~~equipment~~ is provided by the Maintenance Automation Program.

7/22/94

P6850.32A

**99. ~~EQUIPMENT~~ NOT FURNISHED.** Maintenance data terminals for local control and monitoring of the airport **RMS** are not provided through the equipment contracts or through the program office. This ~~equipment~~ is provided by the Maintenance Automation Program.

## APPENDIX 1.. LIST OF ACRONYMS AND ABBREVIATIONS

<b>ac</b>	Alternating Current
<b>A/G</b>	Air-to-Ground
<b>AF</b>	Airway Facility
<b>Amp</b>	<b>Ampere</b>
<b>APMC</b>	Associate <b>Program</b> Manager for Contracting
<b>APME</b>	Associate Program Manager for Engineering
<b>APML</b>	Associate Program Manager for Logistics
<b>APMQ</b>	Associate Program Manager for Quality
<b>APMT</b>	Associate Program Manager for Testing
<b>ATCT</b>	Air Traffic Control Tower
<b>bps</b>	Bits Per Second
<b>CAI</b>	Contractor Acceptance Inspection
<b>CCB</b>	Configuration Control Board
<b>CCD</b>	Configuration Control Document
<b>CM</b>	Configuration Management
<b>co</b>	Contracting Officer
<b>COTR</b>	Contracting Officer's Technical Representative
<b>dc</b>	Direct Current
<b>DRR</b>	Deployment Readiness Review
<b>DTE</b>	Data Terminal Equipment
<b>FAA</b>	Federal Aviation Administration
<b>FRDF</b>	Facility Reference Data File
<b>GFE</b>	Government Furnished Equipment
<b>Hz</b>	Hertz
<b>ICAO</b>	International Civil Aviation Organization
<b>ILSP</b>	Integrated Logistics Support Plan
<b>ICC</b>	Initial Operating Capability
<b>JAI</b>	Joint Acceptance Inspection
<b>kHz</b>	<b>KiloHertz</b>
<b>LCU</b>	Link Control Unit
<b>LHA</b>	Lamp Housing Assembly
<b>LRU</b>	Line Replaceable Unit
<b>MCC</b>	Maintenance Control Center
<b>ME</b>	Maintenance Engineer
<b>mHz</b>	<b>MegaHertz</b>
<b>MOA</b>	Memorandum of Agreement
<b>MPS</b>	Maintenance Processor Subsystem
<b>MTBF</b>	Mean Time Between Failure
<b>NAIS</b>	National Airspace Integrated Logistics Support
<b>NAISMT</b>	NAIS Management Team
<b>NAS</b>	National Airspace System
<b>NBP</b>	New Bedford <b>Panoramex</b>
<b>ORD</b>	Operational Readiness Demonstration

## APPENDIX 1.. LIST OF ACRONYMS AND ABBREVIATIONS

<b>ac</b>	Alternating Current
<b>A/G</b>	Air-to-Ground
<b>AF</b>	Airway Facility
<b>Amp</b>	<b>Ampere</b>
<b>APMC</b>	Associate <b>Program</b> Manager for Contracting
<b>APME</b>	Associate Program Manager for Engineering
<b>APML</b>	Associate Program Manager for Logistics
<b>APMQ</b>	Associate Program Manager for Quality
<b>APMT</b>	Associate Program Manager for Testing
<b>ATCT</b>	Air Traffic Control Tower
<b>bps</b>	Bits Per Second
<b>CAI</b>	Contractor Acceptance Inspection
<b>CCB</b>	Configuration Control Board
<b>CCD</b>	Configuration Control Document
<b>CM</b>	Configuration Management
<b>co</b>	Contracting Officer
<b>COTR</b>	Contracting Officer's Technical Representative
<b>dc</b>	Direct Current
<b>DRR</b>	Deployment Readiness Review
<b>DTE</b>	Data Terminal Equipment
<b>FAA</b>	Federal Aviation Administration
<b>FRDF</b>	Facility Reference Data File
<b>GFE</b>	Government Furnished Equipment
<b>Hz</b>	Hertz
<b>ICAO</b>	International Civil Aviation Organization
<b>ILSP</b>	Integrated Logistics Support Plan
<b>ICC</b>	Initial Operating Capability
<b>JAI</b>	Joint Acceptance Inspection
<b>kHz</b>	<b>KiloHertz</b>
<b>LCU</b>	Link Control Unit
<b>LHA</b>	Lamp Housing Assembly
<b>LRU</b>	Line Replaceable Unit
<b>MCC</b>	Maintenance Control Center
<b>ME</b>	Maintenance Engineer
<b>mHz</b>	<b>MegaHertz</b>
<b>MOA</b>	Memorandum of Agreement
<b>MPS</b>	Maintenance Processor Subsystem
<b>MTBF</b>	Mean Time Between Failure
<b>NAIS</b>	National Airspace Integrated Logistics Support
<b>NAISMT</b>	NAIS Management Team
<b>NAS</b>	National Airspace System
<b>NBP</b>	New Bedford <b>Panoramex</b>
<b>ORD</b>	Operational Readiness Demonstration



