

ORDER

6750.50

**INSTRUMENT LANDING SYSTEM--REMOTE MAINTENANCE MONITOR
(ILS-RMM)**

PROJECT IMPLEMENTATION PLAN (PIP)



MAY 5, 1988

**DEPARTMENT OF TRANSPORTATION
FEDERAL AVIATION ADMINISTRATION**

Distribution: A-W(PS/SM/ES)-3; A-X(AF)-3; A-Z-2; A-Y(AY/DE)-2; **Initiated By:** APS-440
A-FAF-2/3/7 (LTD)

FOREWORD

This Project Implementation Plan provides direction for the implementation and acceptance of the Instrument Landing System - Remote Maintenance Monitor (ILS-RMM) into the National Airspace System (NAS). It defines the major functional responsibility levels, management direction, and overall program guidance to all responsible levels within the FAA for the implementation and installation of the Instrument Landing System- Remote Maintenance Monitor (ILS-RMM) retrofit.



James R. Etgen
Director, Program Engineering Service

TABLE OF CONTENTS

	<u>Page No.</u>
CHAPTER 1. GENERAL	
1. Purpose	1
2. Distribution	1
3. Definitions	1
4. Authority to Change this Order	2
5.- 19. Reserved	2
CHAPTER 2. PROJECT OVERVIEW	3
20. Synopsis	3
21. Purpose	3
22. History	3
23.- 29. Reserved	4
CHAPTER 3. PROJECT DESCRIPTION	5
30. Functional Description	5
31. Physical Description	7
32. System Requirements	7
33. Interfaces	8
34.- 39. Reserved	8
CHAPTER 4. PROJECT SCHEDULE AND STATUS	9
40. Project Schedules and General Status	9
41. Milestone Schedule Summary	9
42. Interdependencies and Sequence	9
43.- 49. Reserved	9
CHAPTER 5. PROJECT MANAGEMENT	11
50. Project Management, General	11
51. Project Contacts	15
52. Project Coordination	15
53. Project Responsibility Matrix	17
54. Project Managerial Communications	18
55. Implementation Staffing	18
56. Planning and Reports	18
57. Applicable Documents	18
58.- 59. Reserved	18
CHAPTER 6. PROJECT FUNDING	19
60. Project Funding Status, General	19
61.- 69. Reserved	19

TABLE OF CONTENTS (Continued)

	<u>Page No.</u>
CHAPTER 7. DEPLOYMENT	21
70. General Deployment Aspects	21
71. Site preparation	21
72. Delivery	21
73. Installation Plan	21
74.- 79. Reserved	21
CHAPTER 8. VERIFICATION	23
80. Factory Verification	23
81. Checkout	23
82. Contractor Integration Testing	23
83. Contractor Acceptance Inspection	23
84. FAA Integration Testing	23
85. Shakedown and Changeover	23
86.- 88. Reserved	23
CHAPTER 9. INTEGRATED LOGISTICS SUPPORT	25
90. General	25
91. Maintenance Concept	25
92. Training	25
93. Support Tools and Test Equipment	26
94. Supply Support	26
95. Vendor Data and Technical Manuals	26
96. Equipment Removal	26
97. Facilities	26
98.- 99. Reserved	26
APPENDICES	
Appendix 1. List of Contacts for ILS-RMM Project.	27
Appendix 2. List of Applicable Documents.	31
Appendix 3. ILS-RMM Site Listing.	33
FIGURES	
Figure 1. ILS-RMM Block Diagram.	6

CHAPTER 1. GENERAL

1. PURPOSE. This project implementation plan (PIP) provides technical guidance and management direction for the implementation of the Instrument Landing System - Remote Maintenance Monitor (ILS-RMM) project. The PIP establishes program management, project implementation policy, and responsibilities governing the activities of organizations. The PIP is organized and presented as per FAA-STD-036, Preparation of Project Implementation Plans.

2. DISTRIBUTION. This order is distributed to branch level in the Program Engineering Service, the Systems Maintenance Service, and Systems Engineering Service in Washington Headquarters; to branch level in the regional Airway Facilities divisions; to division level at the FAA Technical Center and the FAA Academy and FAA Depot at the Mike Monroney Aeronautical Center; and to the Airway Facilities sectors, sector field offices, sector field units, and sector field office units.

3. DEFINITIONS.

ARMS	-	Airport Remote Monitoring System
BCPS	-	Battery Charger Power Supply.
ILS-RMM	-	Instrument Landing System - Remote Maintenance Monitor. (The ILS monitoring portion of the Airport Remote Monitoring System.)
IMCS	-	Interim Maintenance and Control Software.
LCU	-	Link Control Unit. (The component of the Airport Remote Monitoring System that acts as a concentrator.)
MDT	-	Maintenance Data Terminal.
MPS	-	Maintenance Processor System.
NBP	-	New Bedford Panoramex.
NW	-	Northrop Wilcox
RMS	-	Remote Monitoring Subsystem.
SARMS	-	Small Airport Remote Monitoring System. (Prototype predecessor of ILS-RMM.)
TI	-	Technassociates, Inc.

4. AUTHORITY TO CHANGE THIS ORDER. This order is issued under the authority of the Director, Program Engineering Service, APS-1. Any changes, revisions, or cancellation of this order may only be approved by APS-1.

5. - 9. RESERVED.

CHAPTER 2. PROJECT OVERVIEW

20. SYNOPSIS. The concept of remote maintenance monitoring was developed as a response to the FAA's examination of its future maintenance work load. The introduction of solid state equipment and computer technology improved the stability of new equipment, and reduced the number of site equipment failures. The AF workforce is still required to make periodic site visits to measure various parameters to certify the operational state of the equipment. The incorporation of microprocessor based monitor, control, and data acquisition functions into various airport systems allows for prudent increases in the site visit interval. The Instrument Landing System - Remote Maintenance Monitor (ILS-RMM) is a national application of the remote maintenance monitoring concept to selected ILS equipments. Airport sites to be retrofitted under the ILS-RMM project were selected based on identifiable operational need.

21. PURPOSE. The purpose of the ILS-RMM is to automate and add remote capability to many of the maintenance operations required for ILS equipment. The system provides monitoring and limited control of ILS equipment such that performance monitoring, fault isolation (which require skilled interpretation of the remoted parameters by the AF workforce), and limited control can be accomplished from a centralized work center. Implementation of the ILS-RMM project will bring about a substantial savings in maintenance of the ILS and enhance safety by allowing the AF workforce instant access as to the status of the safety critical Instrument Landing System.

22. HISTORY.

a. An operational need for a system that can measure parameters remotely from existing airport facilities was identified, and the Central Region developed the concept. The result of this successful effort was the Small Airport Remote Monitoring System (SARMS). It used off-the-shelf microcomputer components and communication modules to provide proof-of-concept. Several systems were installed in Central Region and elsewhere. The ILS-RMM project used the SARMS-developed specification, extending it to enhance supportability and compatibility with the APM-630 (now APS-410 and APS-430) conception of the NAS-RMM network.

b. The specification was baselined, project budgeted, and submitted for bids. New Bedford Panoramex (Santa Fe Springs, California) submitted the winning proposal with two subcontractors: Northrop Wilcox of Kansas City, Missouri; and Technassociates, Inc. (TI) of Rockville, Maryland. The development contract was let 30 September 1985.

c. New Bedford Panoramex (NBP) chose to subcontract the development engineering to Northrop Wilcox because of their familiarity with complex programming tasks and their own design of the ILS systems in the field. NBP chose to subcontract the technical documentation effort to TI. Since contract award, NBP has chosen to complete the documentation effort itself.

d. The development contract called for the design, development production, and installation of six ILS-RMM systems for the Mark IA through Mark IF ILS systems, including an RMS package for marker beacons. Early in 1987, the first ILS-RMM unit, a Mark ID was installed at Redbird Airport, near Dallas, Texas. This system was subject

to both contractor and APS-200 testing. The remaining five systems were installed and tested. They met the required specifications, but further enhancement of the FA-9783 DME interface and other improvements to the firmware are scheduled for release early in the production (Phase II) contract.

e. The second phase of the ILS-RMM program was contracted on 10 July 1987. It calls for delivery of 300 ILS-RMM systems (280 airports), commencing in first quarter, calendar year 1988. Marker beacon RMS units will not be procured under this contract.

23. - 29. RESERVED.

CHAPTER 3. PROJECT DESCRIPTION

30. FUNCTIONAL DESCRIPTION.

a. The ILS-RMM is the implementation of ILS maintenance monitoring into the RMM system architecture. It consists of microprocessor controlled equipment which remotely monitors, controls, and evaluates the performance of the ILS equipment. It includes a link control unit (LCU), and one or more equipment remote monitoring subsystems (RMSs). The maintenance processor system (MPS) is a central processor which receives, collects, and analyzes monitored data from remote monitoring subsystem concentrators (RMSCs). The RMSCs act as data packet multiplexers/demultiplexers for data flow between the MPS and the various remote monitoring subsystems (RMSs). In ILS-RMM, the LCU performs the concentrator function. Several LCUs and/or other RMSs can be further concentrated by the LCU/RMSC.

b. Figure 1 is a block diagram of ILS-RMM. The LCU provides a central point of communication between a maintenance processor system (MPS) and multiple equipment RMSs. Communication between a LCU and the RMSs utilizes NAS-MD-790 protocol. The Link Control Unit manages communication to the various equipment sites via a GFE UHF (406.1 - 420 Mhz) radio link, landlines, or an external modem.

c. The LCU continuously polls the RMSs connected to it and responds to their various states, alarms and alerts. Upon command from the MPS, the LCU interrogates or commands the RMSs to report or respond.

d. The equipment RMSs are located at various ILS equipment sites on the airport. An equipment RMS consists of sensors, a wiring harness which provides electrical connection to various nodes in the ILS, two interface Circuit Card Assemblies (CCAs), an analog to digital converter CCA, a data acquisition computer system CCA, and a 2400 baud Fed-STD-1005 modem. The sensors sample signals from the ILS electronics and environment, the wiring harness gives access to internal signals, power supplies, and the integral monitor. The interface CCAs buffer or preprocess and prescale the sampled signals under command from the data acquisition computer. The analog to digital converter digitizes the buffered and prescaled signals from the interface CCAs. The data acquisition computer system, formats and transmits, through the modem CCA, to the link control unit the sampled signals and acts on its commands (e.g. Reset, Turn ON, Turn Off). The link control unit and each equipment RMS incorporate a terminal interface. The terminal interface, when connected to a standard portable terminal or Maintenance Data Terminal (MDT), provides for local control and monitoring of the ILS-RMM.

e. When an FA-9783 DME is collocated with the localizer, an RS-232 type cable connects the DME to the localizer RMS. The DME is continually monitored by the RMS; alarm conditions are reported as if the DME were a separately monitored facility. Full status and control functions are available through the local RMS terminal interface, the remote LCU terminal interface, and the MPS interface. These status and control functions are the same as those available through the front panel keyboard. Authorized user ID and password security are required at all three interfaces to ensure that only authorized personnel are given access to these status and control functions.




FIGURE 3-1. COMMUNICATION LINKS

31. PHYSICAL DESCRIPTION.

a. LCU. The link control unit acts as a central point of communication and manages all communication between the MPS and the equipment RMSs. The LCU is designed with the capacity for interfacing to 10 equipment RMSs. With the installation of an expansion kit the LCU can be interfaced with up to 20 equipment RMSs. The link control unit consists of a power supply, VMEbus card cage, and three data link interfaces. The data link interfaces are the maintenance processor subsystem (MPS) interface, the link control unit to equipment RMSs multipoint data link (radio link, 600 Ohm twisted pair, or RS-232C), and the terminal interface. The LCU is designed for Environment II conditions (-10 degrees centigrade to +50 degrees centigrade, 5 percent to 90 percent relative humidity), unattended, continuous operation. It is designed for mounting in a standard 19 inch rack and occupies the space of an "E" size (8.75 inch) panel. In locating the LCU, consideration should be given to connection of the LCU with the link communication equipment and external airport communications. Appropriate locations might be the tower equipment room or flight service station equipment room as determined by the region.

b. RMS equipment.

(1) The thirteen RMS equipment types interface to their corresponding ILS ground electronics equipments to remotely monitor their performance. These thirteen types monitor Mark 1A through Mark 1F localizers, glideslopes, and marker beacons:

(a) Type IA - Type IF - Remote monitoring subsystems for the Mark 1A - Mark 1F single channel localizer equipments.

(b) Type IIa - Type IIF - Remote monitoring subsystems for the Mark 1A - Mark 1F single channel glide slope equipments.

(c) Type III - Remote monitoring subsystems for single channel marker equipment. (Not procured under present contract and is not covered by this Plan.)

(2) The localizer RMSs provide for an external serial (RS-232C) interface to the DME-9783 which has minimal RMM built in. The ILS ground equipment is to be modified for interfacing with the ILS-RMM equipment after site delivery. Electronic Equipment Modification manuals (EEMs) for the ILS-RMM describe the modification procedures and necessary kits.

(3) ILS equipment types to be retrofitted that do not fall under the categories above will have various kits procured under the Phase II contract. The kits will be add-on type to the RMS equipment. Add-on kits available are listed below.

(a) Dual Transmitter Localizer for Type IA,IF.

(b) Dual Transmitter Glide Slope for Type IIA,IIB,IIF.

(c) FA-9783 DME collocated with Localizer for Type IA,IB,ID,IE,IF.

(d) Capture Effect Glide Slope for Type IIB,IIC,IID,IIE,IIF.

32. SYSTEM REQUIREMENTS.

a. Electrical power. The Link Control Unit (LCU) and each equipment RMS includes a battery charger power supply (BCPS) which operates from a 120 volt, 60 Hz ac power source and produces a nominal 26 vdc (23 - 27 vdc adjustable). The BCPS is hung on the adjacent wall of the ILS equipment shelter or mounted in the LCU rack. The BCPS charges batteries for standby power for the RMS/LCU and/or powers the dc-dc converter in the LCU/RMS drawer providing regulated +5, +15, -15, +12, -12, and +9 vdc. Standby batteries are not supplied by the program office; they are optional but recommended. They should be identical to the current standby batteries used by the ILS equipment; it is recommended that they be collocated in the same battery box.

b. Communication links. Data transmission between the link control unit and each equipment RMS is half-duplex, multipoint operating at 2400 bits per second via the radio link. The radio link operates in the UHF frequency band between 406.1 and 420 MHz, transmits up to 4 Watts, and connects to the ILS-RMM drawers using analog audio from the ILS-RMM internal modems. Frequencies were assigned on a site by site basis (see Appendix 3). Provision is made to disable and remove the radio link and to operate via point-to-point, half duplex, two-wire phone lines connecting the link control unit to each equipment RMS in lieu of the radio link. It is also possible to operate on a combination of radio and landline communication.

c. Data transmission between the link control unit and the MPS is via leased line at selectable speeds of 2400, 4800, 9600, 19.2K or 38.4K bits per second two-way-alternate. Minimum landline quality in this configuration must be channel type 3002, (AT&T Tariff FCC-260) conditioned C-2 per Bell System Technical Reference Publication 41004 or equivalent. Since AT&T Tariff FCC-260 has been replaced by AT&T Tariff 9,10,11, the current equivalent line is channel type 5 conditioned C-2 with protocol type NO of AT&T Publication 43202. The line may be unconditioned (basic) if the modems can still transmit 2400 bps at an acceptable bit error rate. FAA Order 6000.22, Maintenance of Two-Point Private Lines, is scheduled to be updated to provide guidelines for required line characteristics to remove the dependence on the AT&T Standard. ILS-RMM can also communicate using external modems (bypassing internal modems) using the supplied RS-232 interface.

33. INTERFACES. The protocol used to control the data links between the link control unit, each equipment RMS, and the MPS is in accordance with ANSI 3.66, American National Standard for Advanced Data Communications Control Procedures (ADCCP), NAS-MD-790 Remote Maintenance Monitoring System Interface Control Document. The link control unit is the primary station and the equipment RMSs are the secondary stations.

34. - 39. RESERVED.

CHAPTER 4. PROJECT SCHEDULE AND STATUS

40. PROJECT SCHEDULE AND STATUS, GENERAL. The procurement of the ILS-RMM equipment is divided into two contract phases. Phase I, DTFA01-85Y-01054, is a design/development contract which will provide six ILS-RMM systems for field test and evaluation. The implementation of these initial six systems is not within the scope of this document. Phase II, DTFA01-87-Y-01040, is a production contract which calls for the delivery of ILS-RMM equipment to retrofit 280 airports. Delivery of production equipment will begin with approximately ten systems in fiscal year 1988. The bulk of the systems (approx. 260) will be delivered fiscal year 1989. The remaining systems will be delivered during 1990.

41. MILESTONE SCHEDULE SUMMARY. A table of major project milestones is listed below. This table is not an all inclusive list of project milestones necessary for project completion.

PHASE I

Contract Award	30-SEP-85
Preliminary Design Review	05-MAR-86
Critical Design Review	07-JUN-86
First System Delivered to T&E Site (Type D)	17-JUL-87

PHASE II

Contract Award	10-JUL-87
First Production System Delivery (To FAA Depot)	29-FEB-88
First System Available to Field	29-JUL-88
Last System Delivered to FAA Depot	25-APR-89

42. INTERDEPENDENCIES AND SEQUENCE. Refer to appendix 3 for the interdependencies and sequence.

43. - 49. RESERVED.

CHAPTER 5. PROJECT MANAGEMENT

50. PROJECT MANAGEMENT, GENERAL. The overall project management of the ILS-RMM project is the responsibility of the Current Landing/Lighting Systems Program, APS-440. This organization will accomplish management tasks within the guidelines provided by FAA policies, procedures and directives. APS-440 is designated project manager and is the single focal point for all project activities. The technical officer (TO) position is filled by an engineer designated by the project manager (PM), (APS-440) and provides technical guidance and direction to the contractor within the scope of the contract. The PM will ensure that the contractor has access to technical documentation, appropriate data bases, and sources of information relative to government furnished equipment (GFE). The National Airspace Integrated Logistics (NAILS) Management Team (NAILSMT) will meet semi-annually during the first few years of the contract and at least annually thereafter to address specific areas of logistic consideration and/or to review logistic requirements in general. The contracting officer (CO), ALG-320, designates a contract specialist to perform the general contract management activities to assure that the terms of performance under the contract are met. The CO is the only person authorized to make changes that will affect prices, deliverables, or schedules.

a. Washington, D.C. The following organizations within FAA headquarters, Washington, D.C., will fulfill the indicated responsibilities required for project implementation:

(1) Program Engineering Service (APS).

(a) Provide technical surveillance of contractor in the design, development, testing installation, integration, and production of hardware and software for the ILS-RMM project. Ensure all technical contract requirements are met.

(b) Provide project guidance to all offices, services, centers, and regions on the implementation of the ILS-RMM project. This includes, but is not limited to :

- (1) Site installation.
- (2) Disposition of excess equipment.
- (3) Provisioning
- (4) Updates to maintenance concept.
- (5) Training.
- (6) Configuration Management.
- (7) Documentation Deliverables.
- (8) All test phases.
- (9) Operational Readiness Demonstration (ORD).

(10) Operations changeover.

(c) Act as a chairman for working groups established to support the ILS-RMM project.

(d) Manage the interdependencies between the ILS-RMM project and those projects which interface with the ILS-RMM project.

(e) Coordinate the development of system shakedown test plans and procedures with ASM-150.

(f) Provide membership to the ILS-RMM configuration Control Board (CCB) and Program Planning Group.

(g) Ensure the availability of funds to keep the contract within budget limitations.

(h) Determine distribution of ILS-RMM hardware documentation.

(i) Direct preparation of, and approve, all test plans, test procedures, and test reports.

(j) Act as chairman for the National Airspace Integrated Logistics Support (NAIS) Management Team (NAISMT).

(2) Systems Engineering and Integration Contractor (SEIC) Project Management. The SEIC provides support in accordance with contract DTFA01-84-C-00017, Chapter 10, NAS Project Management REquirements, and in accordance with contract DTFA01-85-Y-01002, para. H.2. These contracts require the SEIC to assist APS-440 with overall management of the project. Specific tasks include:

(a) Project Planning.

(b) Subsystem and interface configuration control.

(c) Project financial management and control.

(d) Project schedule control.

(e) Documentation review.

(f) Logistics support management and analysis.

(g) Contribution to project reviews and reports.

(h) Coordination with the ILS-RMM contractor.

(i) Provide membership to the Program Planning Group.

(j) Provide membership to the Configuration Control Board.

(k) Provide membership to the National Airspace Integrated Logistics Support (NAILS) Management Team (NAILSMT).

(3) Acquisition and Materiel Service (ALG).

(a) Provide support to contractor test manager for conduct of factory acceptance programs.

(b) Provide industrial engineering support and production surveillance of program management and contract administration.

(c) Provide policy and procedural guidance to regional Airways Facilities divisions and Mike Monroney Aeronautical Center for appropriate ILS-RMM property controls prior to certification.

(d) Assist APS in providing procedures for the disposal or utilization of surplus materiel.

(e) Furnish quality reliability officer for in-plant quality and reliability assurance.

(f) Provide a member of ALG to participate in the Project Planning Group.

(g) Provide a member of ALG to participate in the Configuration Control Board.

(h) Provide membership to the National Airspace Integrated Logistics Support (NAILS) Management Team (NAILSMT).

(4) Systems Maintenance Service (ASM).

(a) Develop system shakedown test plans and procedures.

(b) Provide maintenance support for hardware and diagnostic software after initial operational capability (IOC).

b. Field Organizations. The responsibilities of the FAA Technical Center, regions and other field organizations include:

(1) Federal Aviation Administration Technical Center (ACT). Provide the support necessary to test and evaluate the project for functional and operational performance and for compliance with the specification. The FAA Technical Center will perform these duties in accordance with FAA Order 1810.4, ADL Test and Evaluation Program. ACT-110 will serve as the lead for integration testing: developing and performing Integration Test Plans and Procedures. Integration testing will ensure that the interface to the MPS conforms with NAS-MD-790 and meets functional and performance requirements in NAS-SS-1000. The test representative will coordinate his activities with the Project Manager, APS-440.

(2) Mike Monroney Aeronautical Center (AAC).

(a) Provide logistic support service and planning through membership to the National Airspace Integrated Logistics Support (NAILS) Management Team (NAILSMT).

(b) Accomplish cataloging and provisioning for ILS-RMM equipment.

(c) Provide supplies and working equipment for each facility receiving ILS-RMM equipment.

(d) Provide national project materiel which is not procured by ALG.

(e) Develop, monitor, and conduct ILS-RMM training programs as directed by APT-300.

(f) Adapt national engineering specifications to local conditions and perform engineering services within nationally provided guidelines for the installation, inspection, and acceptance of the ILS-RMM system, including subsystem components, at the FAA Academy.

(g) Provide engineering feedback to APS-440 for correction of system or equipment deficiencies for the installed ILS-RMM system.

(h) Provide for technical supervision of onsite activities at Mike Monroney Aeronautical Center performed under the contract.

(i) Accomplish preliminary acceptance of items delivered to the FAA Academy under the contract.

(j) Develop, in conjunction with ALG and APS-220 logistics policies and plans for support of the system.

(k) Participate in planning activities for the transition of the system equipment into the logistics inventory.

(l) Participate, as requested by APT-300, in the review of instruction books.

(m) Assure timely selections of necessary instructor and maintenance personnel to meet Mike Monroney Aeronautical Center training and staffing requirements.

(3) Regions. Each region shall appoint a regional project manager for ILS-RMM. The regional project manager will ensure that facilities and engineering work is complete prior to the delivery of equipment. He will monitor the installation of the equipment and coordinate requests for contractual or technical support with APS-440 and the National Airway Engineering Field support Sector, ASM-150. The regions shall fulfill the following responsibilities:

(a) Responsible for site preparation and monitoring equipment installation

in accordance with schedules provided in appendix 3. Coordinate with APS on any changes to these schedules.

(b) Assign a Regional Integration Group (RIG) to provide for coordination, direction, and guidance necessary for effective and timely implementation of the project. The RIG shall be chaired by the regional project manager and will be comprised of regionally selected Airways Facilities personnel knowledgeable in implementation of automation programs. They are to be responsive to the guidance and direction of the region for monitoring the efforts at each site within the region. The RIG is to monitor and provide assistance and guidance in all phases of the ILS-RMM implementation for all regional sites.

(c) Through the National Airspace Integrated Logistics Support (NAILS) Management Team (NAILSMT), provide input to AAC and APS-440 as they relate to regional logistics requirements.

(d) Assist ASM-150 in the development of a System Shakedown Test Plan and Procedures as required.

(e) Conduct system shakedown test and operations changeover test plan in accordance with the requirements of the test plans for these functions.

(f) Develop the required environmental and AS BUILT records.

(g) Submit communication service requests (CSRs) in coordination with the program office to TM&O ASM-320 for all interfacility communications required, to obtain assignments on FAA communication utilities or authorization to use leased facilities. If authorization to use leased facilities is granted, obtain through the Defense Commercial Communications Office (DECCO), as appropriate, all TELCO services required for the timely acquisition of communications required for ILS-RMM.

(h) Assure that appropriate FAA/Military local onsite agreements are reached.

(i) Generate the operations Changeover Test Plan.

(j) Establish financial and item management control, and accountability for all agency property received in the region.

(k) Provide proper administrative channels of communication to assure APS-440 full cognizance of project status at all times.

(l) Obtain MPS to ILS-RMM leased line communications in coordination with ASM-300 and APS-440.

(m) Obtain inter-facility modems through APS-530 or equivalent regional organizations in coordination with the program office.

51. PROJECT CONTACTS. Appendix 2. contains a listing of contacts for the ILS-RMM project.

52. PROJECT COORDINATION. The following project groups will assist the program office in fulfilling assigned responsibilities.

a. Configuration Control Board. In accordance with 1800.8E, National Airspace System Configuration Management, dated 11 July 1985, the Configuration Control Board (CCB) is the official agency-authorized vehicle to approve or disapprove baselines and changes to the baselines. There is a central NAS CCB to establish and control baselines, and to administer configuration control. From this CCB, authority is delegated to lower level CCB's to effectively administer proposed changes at the most appropriate level. All lower-level CCB's are accountable to the NAS CCB, which has been established through a charter defining its authority, responsibilities (including the specific documents over which the CCB has control), and membership. Decisions and directions are documented in Configuration Control Decisions (CCD), which either approves, disapproves, defers, or refers the change request to another CCB. When contractual action is required, the CCD serves as a basis for preparation of any procurement request which is submitted to the contracting officer. The CCD may also be distributed to other Government agencies and serves as an official notification of CCB action. Representatives on the CCB are to include the various agency services/offices that have responsibilities to acquire, support, and operate the system. Other representatives may be invited to attend as required.

b. ASM-300, Communication and Surveillance Division. The Communication and Surveillance Division, ASM-300 will act in coordination with the regions and APS-440 to procure MPS to ILS-RMM leased line communications.

c. Other. Other offices as listed in paragraph 53.

53. PROJECT RESPONSIBILITY MATRIX.

<u>TASK/PLAN/ACTIVITY</u>	<u>PRIMARY OFFICE</u>	<u>SUPPORTING OFFICES</u>
Preliminary Installation Schedule	APS-440	Regions
Training Programs Schedules and Assignments	ASM-210	ATR,APS-220, ATO,AAT ASM-150/160 Regions,AAC
Interfacility Data Transfer Plan Update	ACT-100	ATR-200

5/5/88

6750.50

Configuration Management (HW/SW)	AES-410	ASM-150/160, ATR/ATO,Regions APS-200
Software Maintenance (Operational)	ASM-160	APS-220,Regions ATR-230
Software Maintenance (Diagnostic)	ASM-150	APS-220,Regions
System Maintenance Procedures Handbook Update	ASM-150	Contractor
Integration Test Plan and Procedures	ACT-110	APS-440,APS-220 ASM-150/160
System Shakedown Test Plan	ASM-150	APS-440,APS-220 Regions,ACT,ATO ATR-560
System Shakedown Test Procedures	ASM-150 Regions	APS-440,APS-220 ACT,ATO,ATR
Operations Changeover Test Plan	Regions	APS-440,ASM-150/160 ATR,ATO
Logistic Support Planning	AAC, ALG	APS-220,Regions

54. PROJECT MANAGERIAL COMMUNICATIONS.

a. Project managerial communications are provided monthly to APS-1 and ADL-1 through a Program Status Review Board (PSRB). This PSRB provides insight into cost, schedule, technical and logistics issues that may exist. Communication to the various branches of ATR, ATO, AAC, ALG, ASM, FAA Technical Center, the Regions and other APS organizations occurs formally through NAILS Management Team (NAILSMT) meetings that are initiated during all stages of the program.

b. Each region shall appoint an ILS-RMM project manager as the contact point to the program office. The project manager shall be responsible for implementation of ILS-RMM in the region. As ILS-RMM is to be installed as an EEM, an operations project manager is desired. Prior to implementation of the ILS-RMM, seminars will be held by APS-440 to provide updated schedules, technical and logistics information and to further explain site specific implementation issues.

55. IMPLEMENTATION STAFFING. The AF workforce will perform installations by Electronic Equipment Modifications (EEMs).

56. PLANNING AND REPORTS. APS-440 is responsible for planning and reports.

Instruction Manuals:

Airport Remote Monitoring System	TI6140.6
Link Control Unit	TI6140.7
Type I&II ILS RMS	TI6140.8
Type III ILS RMS	TI6140.14
Battery Charger Power Supply	TI6140.15

Electronic Equipment Modification Manuals (EEMs)

(Generic manual for all systems) AF P 6750.1 CHG XXX

57. APPLICABLE DOCUMENTS. Appendix 3 contains a listing of documents applicable to the ILS-RMM project.

58. - 59. RESERVED.

CHAPTER 6. PROJECT FUNDING

60. PROJECT FUNDING STATUS, GENERAL. On 30 September 1985 contract DTFA01-85-Y-01054 was awarded to New Bedford Panoramex Co. (NBP) of Los Angeles, California. This was a cost plus incentive fee contract for Phase I (design) of the ILS-RMM project. The contract value was \$10M, and appropriations were accounted for by APM-660 under Project 6-01 (RMM) of the NAS Plan. Phase II (production) for the ILS-RMM equipment, contract DTFA01-87-Y-01040, was awarded to NBP as a firm fixed price contract on 10 July 1987. The contract value was \$10M. Funds were budgeted under the RMM line item 6-01 (RMM) of the NAS Plan. Funding will be made available to the regions to procure cabling, conduits, connectors, and other supplies and resources as necessary for installation of the ILS-RMM equipment.

61. - 69. RESERVED.

CHAPTER 7. DEPLOYMENT

70. GENERAL DEPLOYMENT ASPECTS. Deployment will be coordinated by APS-440 and the FAA Depot.

71. SITE PREPARATION. No site preparation is required for standard ILS configurations.

72. DELIVERY. Appendix 3 is a listing of all ILS equipment to be retrofitted for RMM under the ILS-RMM project. Dates listed are the median FAA Depot availability dates for the various models of RMM. The program office will accomodate regional requirements by accelerating RMM retrofit kit delivery as possible on a site by site request basis. The program office will control the release of RMM retrofit kits from the FAA Depot by the Project Status Report (PSR) mechanism.

73. INSTALLATION PLAN. Installation shall be performed in two stages. The first stage consists of the modification up to the actual wiring of the ILS drawers. This includes the installation of the sensors, conduit, RMS drawers, radio link antennas, and mounting the BCPS on the wall of the shelter. Each region shall have the option of either completing this first stage themselves with F&E money or having the program office complete this stage through a national contractor. The second stage of the modification shall be performed as an EEM by the electronic technician responsible for the ILS. This consists of wiring the ILS drawers and completing test after modification and site shakedown procedures as required.

74. - 79. RESERVED.

CHAPTER 8. VERIFICATION

80. FACTORY VERIFICATION. The resident QRO at the contractor's facility will ensure that factory verification is performed in accordance with the contract requirements. The contractor will perform the following three production tests in the factory prior to assembly of the EEM: (1) Board Level In Circuit Test, (2) Board Level Functional Test, and (3) Drawer Level Functional Test. After assembly of the EEM, a Production Test is administered to each unit and a Type Test is administered on a representative sample of units. A Production Acceptance Test is administered to qualify each type RMS, the LCU and the BCPS. Design Qualification Testing is completed in Phase I.

81. CHECKOUT. Self diagnostics and an abbreviated Shakedown test procedure, supplied by ACT-110, is used by the system installer to verify the integrity of the EEM.

82. CONTRACTOR INTEGRATION TESTING. N/A

83. CONTRACTOR ACCEPTANCE INSPECTION. N/A

84. FAA INTEGRATION TESTING. ACT-110 shall develop and conduct Integration Test Plan and Procedures in accordance with FAA Order 1810.4, ADL Test and Evaluation Program. Testing of the MPS interface will be done with the MPS simulator. When the IMCS is completed, testing with the MPS will ensure the integrity of the system. Integration testing ensures that the interface to the MPS conforms with NAS-MD-790, and that the overall system meets functional and performance requirements of NAS-SS-1000.

85. SHAKEDOWN AND CHANGEOVER. ASM-150 shall conduct shakedown test and evaluation in accordance with Order 1810.4, ADL Test and Evaluation Program. To confirm the integrity of the EEM manuals, ASM-150 shall observe the installation of the first production model at Chico, California, beginning in April 1988. This will ensure that the manuals are adequate for the EEM procedure. ASM-150 shall also evaluate the paragraph 15. TEST AFTER MODIFICATION. to determine whether it is adequate for site shakedown after installation, and shall work in coordination with the installation technicians and the project manager to develop adequate shakedown procedures. If ASM-150 feels that additional shakedown testing on all RMS types is required, this shall be coordinated with the project manager. ASM-160 will perform interface tests with the IMCS software on the MPS to ensure end-to-end operational integrity. ACT-100 is responsible for determining the loading requirements of the MPS computers.

86. - 89. RESERVED.

CHAPTER 9. INTEGRATED LOGISTICS SUPPORT

90. GENERAL. The National Airspace Integrated Logistics Support (NAILS) program for the ILS-RMM is guided by FAA Order 1800.58, NAILS Policy 7/2/87, ILS-RMM Specification FAA-E-2750/1/2/3, and Contract DTFA01-87-Y-01040. NAILS is designed to ensure that the most appropriate, cost effective, and effective logistics support requirements have been programmed for all operational sites, the FAA Academy, the FAA Depot, and the FAA Technical Center. The current contract, which has advanced past the solicitation stage, required that the project manager assess the impact of incorporating the NAILS element requirements into the project by an assessment of:

- a. Supportability requirements.
- b. Cost and schedule impact.
- c. Cost versus life-cycle benefits.
- d. Development/production/implementation phase of the subsystem.
- e. Contractual limitation.
- f. Operational requirements.
- g. Maintenance concept.
- h. Training.

91. MAINTENANCE CONCEPT. APS-440 will provide for regional sparing of ILS-RMM LRUs (Lowest Replaceable Units). Sparing is provided on a 1 for 3 basis with the region responsible for distributing the spares. APS-440 recommends that the region spare one ILS-RMM site that is central to three sites. The AF workforce will identify a failed LRU, send it to the FAA Depot, and obtain a spare from the closest spared site. The FAA Depot will use contractor repair service (CRS) to repair the LRUs and restock the region. The region will replace spares at the spared site with repaired LRUs from the FAA Depot. CRS is planned for the period of production. After CRS options expire, the repair technology will be transferred to the FAA Depot. There is no Air Traffic training requirement.

92. TRAINING. A subsystem training plan has been developed for the ILS-RMM project, and is currently in review. The plan provides a summary of the training requirements and schedules for the project. It is a communication and coordination plan which contains planning data requiring coordination with all responsible offices. The major training plan issues are discussed below.

- a. Training Assumptions. Assumptions unique to Airway Facilities training:

(1) The contractor, New Bedford Panoramex, will conduct five classes (ARMS Maintenance Course, contractor course number 48072).

(2) The FAA Academy will send instructor personnel to contractor classes. This cadre of instructors will establish training at the FAA Academy.

(3) The FAA Academy will conduct the remaining classes necessary to satisfy the system implementation schedule (Academy course number 40270).

b. Training Requirements. Airway Facilities training addresses the maintenance concept, training program, and class schedules. Maintenance onsite will be conducted to the board level. Boards needing repair will be sent to the FAA Depot for repair. The contractor will provide a lecture-laboratory training program for maintenance of the ILS-RMM in accordance with Airport Remote Monitoring System (ARMS) Maintenance Training contract DTFA01-87-Y-01046 and FAA-STD-028, Contract Training Programs.

93. SUPPORT TOOLS AND TEST EQUIPMENT. No new support tools or test equipment are required. APS-200 will supply the MDTs needed to operate ILS-RMM.

94. SUPPLY SUPPORT. The provisioning requirements for spare parts will be in accordance with FAA Specifications FAA-G-1210d, Provisioning Technical Documentation, and FAA-G-1375b, Spare Parts-Peculiar for Electronic, Electrical and Mechanical Equipment. Also see paragraph 91. MAINTENANCE CONCEPT for more details.

95. VENDOR DATA AND TECHNICAL MANUALS. Vendor data and Technical manuals are provided under contract by NBP. Each site will be provided with a complete set of technical manuals and associated EEM.

96. EQUIPMENT REMOVAL. None required.

97. FACILITIES. None required.

98. - 99. RESERVED.

5/5/88

6750.50
Appendix 1

APPENDIX 1 LIST OF FAA CONTACTS FOR ILS-RMM PROJECT

CONTRACT ADMINISTRATION

Contract Specialist	Joyce A. Eaton (1) ALG-321	FTS 267-3642 (202) 267-3642
Contracting Officer	William T. Hohe (1) ALG-321	FTS 267-3648 (202) 267-3648
Acting Manager, Comm/NAVAIDS Branch	Gilbert Devey (1) ALG-320	FTS 267-3631 (202) 267-3631

TECHNICAL ADMINISTRATION

Technical Officer	Mike Rivers (1) APS-440	FTS 267-8543 (202) 267-8543
Manager, Current Landing Systems	Frank Roepcke (1) APS-440	FTS 267-8540 (202) 267-8540
Manager, Navigation and Landing Division	Alvin Thomas (1) APS-400	FTS 267-3595 (202) 267-3595

TRAINING

Contract Officer Technical Representative	Virgil Davidson (5) AAC-943B	FTS 747-2125 (405) 686-2125
Training Requirements	Joe Featherston (1) ASM-210	FTS 267-8288 (202) 267-8288
New Equipment Training Manager	Tom Buschbaum (1) APT-300	FTS 267-8030 (202) 267-8030

QUALITY ASSURANCE

Quality & Reliability Officer (QRO)	Delbert Mann (3) ALG-424	FTS 795-6395 (213) 420-0102
Alternate QRO	Don Morris (2) ALG-426	FTS 758-3801 (816) 453-2600 x378

MATERIEL MANAGEMENT

Engineer, Materiel Repair	Dewayne Olterman (5) AAC-445A	FTS 749-2373 (405) 686-2373
Provisioner, Provisioning Spare Parts	Jerry Berry (5) AAC-485B	FTS 749-4661 (405) 686-4661

GOVERNMENT PROPERTY ADMINISTRATION

Industrial Property Mgmt. Specialist Transportation Officer	Shirley Greiner (1) ALG-381	FTS 426-8230 (202) 426-8230
---	--------------------------------	--------------------------------

VOUCHER SUBMISSION/PAYMENT INFORMATION

Manager, Accounts Payable Branch	(1) AAA-220	FTS 426-6756 (202) 426-6756
-------------------------------------	-------------	--------------------------------

SEI CONTRACTOR LIAISON

Manager, Technical - RMM	Ted Eisen (4) SEIC	FTS 967-5473 (202) 646-5473
Technical - RMM	Calvin S. Miles (4) SEIC	FTS 967-4895 (202) 646-4895
Liaison Agreement	Nick Cantwell (4) SEIC	FTS 967-2380 (202) 646-2380
Finance - C/SSR	Virginia Worthington (4) SEIC	FTS 967-5518 (202) 646-5518
Training	Bill Collins (4) SEIC	FTS 967-5542 (202) 646-5542

NOTE: Numbers in parenthesis designate respective mailing addresses which are listed below.

Mailing Addresses

- (1) Federal Aviation Administration
National Headquarters
800 Independence Avenue S.W.
Washington, D.C. 20591
- (2) Wilcox Electric
Attn: FAA Quality & Reliability Officer
2001 NE 46th Street
Kansas City, MO 64116
- (3) Federal Aviation Administration
4340 Donald Douglas Rd.
Long Beach Airport
Long Beach, CA 90806
- (4) Martin Marietta
475 School Street S.W.
Washington, D.C. 20024
- (5) Federal Aviation Administration
Mike Monroney Aeronautical Center
P.O. Box 25082
Oklahoma City, OK 73125

APPENDIX 2 LIST OF APPLICABLE DOCUMENTS

FAA ORDER 1320.1C	FAA DIRECTIVES SYSTEM
FAA ORDER 1800.58 (NAILS) POLICY (7/2/87)	NATIONAL AIRSPACE INTEGRATED LOGISTICS SUPPORT
FAA ORDER 1810.4	ADL TEST AND EVALUATION PROGRAM
FAA ORDER 6000.32	MAINTENANCE OF TWO-POINT PRIVATE LINES
FAA-STD-028	CONTRACT TRAINING PROGRAMS
FAA-STD-036	PREPARATION OF PROJECT IMPLEMENTATION PLANS
FAA-G-1210D	PROVISIONING TECHNICAL DOCUMENTATION
FAA-G-1375B	SPARE PARTS-PECULIAR FOR ELECTRONIC, ELECTRICAL AND MECHANICAL EQUIPMENT
FAA ORDER PM 1100.1	PROGRAM ENGINEERING AND MAINTENANCE SERVICE ORGANIZATION HANDBOOK
NAS-SS-1000	FUNCTIONAL AND PERFORMANCE REQUIREMENTS FOR THE NATIONAL AIRSPACE SYSTEM
VOLUME I	GENERAL
VOLUME V	MAINTENANCE AND OPERATIONS SUPPORT ELEMENT

NAS-MD-790

REMOTE MAINTENANCE MONITORING SYSTEM
INTERFACE CONTROL DOCUMENT

MAINTENANCE PROCESSOR SUBSYSTEM
to
REMOTE MONITORING SUBSYSTEMS
and
REMOTE MONITORING SUBSYSTEM CONCENTRATORS

FAA-E-2750

AIRPORT REMOTE MONITORING SYSTEM (ARMS)

FAA-E-2750/1

PART 1: GENERAL REQUIREMENTS

FAA-E-2750/2

PART 2: LINK CONTROL UNIT

FAA-E-2750/3

PART 3: INSTRUMENT LANDING SYSTEM (ILS)
REMOTE MONITORING SUBSYSTEM (RMS)

5/5/88

6750.50
Appendix 3APPENDIX 3, ILS-RMM Production Phase Site ListingAlaska Region

Location Respectively Station Name	Locator Run Day	Equipment Type	Mark Code	Notes	Available Date	Communication Mode	Frequency or Range	Power Class	Remarks
AL AK ANIAK	ANI 10	GS	MARK 1D	CAPTURE EFFECT	SEP-1988	RADIO	409.800 R	ZAN	
AL AK ANIAK	ANI 10	DME	FA-9783	DUAL 1000 WATT		CABLE	409.800 R	ZAN	
AL AK ANIAK	ANI	LCU				RADIO	409.800 R	ZAN	
AL AK ANIAK	ANI 10	LOC	MARK 1D	V-RING	SEP-1988	RADIO	409.800 R	ZAN	
AL AK BARROW	BRW 06	DME	FA-9783			CABLE	409.600 A	ZAN	
AL AK BARROW	BRW	LCU				LAND LINE	409.600 A	ZAN	
AL AK BARROW	BRW 06	GS	MARK 1C	NULL REFERENCE	APR-1989	LAND LINE	409.600 A	ZAN	
AL AK BARROW	BRW 06	LOC	MARK 1A	V-RING	MAY-1989	LAND LINE	409.600 A	ZAN	
AL AK BETTLES	BTT	LCU				RADIO	409.800 R	ZAN	
AL AK BETTLES	BTT 01	LOC	MARK 1D		SEP-1988	RADIO	409.800 R	ZAN	
AL AK DEADHORSE	SCC 04	GS	MARK 1C	NULL REFERENCE	APR-1989	LAND LINE	409.800 ?	ZAN	
AL AK DEADHORSE	SCC	LCU				LAND LINE	409.800 ?	ZAN	
AL AK DEADHORSE	SCC 04	LOC	MARK 1C	V-RING	APR-1989	LAND LINE	409.800 ?	ZAN	
AL AK KODIAK	ADQ 25	GS	MARK 1B	CAPTURE EFFECT	MAY-1989	RADIO	409.800 R	ZAN	
AL AK KODIAK	ADQ	LCU				RADIO	409.800 R	ZAN	
AL AK KODIAK	ADQ 25	LOC	MARK 1D	MARK 1E	SEP-1988	RADIO	409.800 R	ZAN	
AL AK MCGRATH	MCG	LCU				RADIO	409.800 ?	ZAN	
AL AK MCGRATH	MCG 16	LOC	MARK 1E		MAR-1989	RADIO	409.800 ?	ZAN	
AL AK ST MARYS	SMA 16	DME	FA-9783	DUAL 1000 WATT		CABLE	409.800 ?	ZAN	
AL AK ST MARYS	SMA	LCU				LL/SAT	409.800 ?	ZAN	
AL AK ST MARYS	SMA 16	LOC	MARK 1D	DUAL EQUIPMENT	SEP-1988	LL/SAT	409.800 ?	ZAN	
AL AK UNALAKLEET	UNK 14	DME	FA-9783			CABLE	409.800 R	ZAN	
AL AK UNALAKLEET	UNK	LCU				RADIO	409.800 R	ZAN	
AL AK UNALAKLEET	UNK 14	LOC	MARK 1E		MAR-1989	RADIO	409.800 R	ZAN	
AL AK VALDEZ	VDZ	LCU				RADIO	409.575 R	ZAN	
AL AK VALDEZ	VDZ 24	LOC	MARK 1D		SEP-1988	RADIO	409.575 R	ZAN	

Central Region

Location		Equipment		Model		Note		Date		Com		Frequency		MPS	
Location		Equipment		Model		Note		Date		Com		Frequency		MPS	
CE IA AMES	AMW	LCU								RADIO		409.600	R	ZMP	
CE IA AMES	AMW 31	DME FA-9783								CABLE		409.600	R	ZMP	
CE IA AMES	AMW 31	LOC MARK 1E						MAR-1989		RADIO		409.600	R	ZMP	
CE IA BURLINGTON	BRL	LCU								RADIO		409.800	R	ZAU	
CE IA BURLINGTON	BRL 36	GS MARK 1B	CAPTURE EFFECT					MAY-1989		RADIO		409.800	R	ZAU	
CE IA BURLINGTON	BRL 36	LOC MARK 1B						MAY-1989		RADIO		409.800	R	ZAU	
CE IA CLINTON	FNO 03	DME FA-9783								CABLE		409.575	R	ZAU	
CE IA CLINTON	FNO 03	GS MARK 1F						FEB-1989		RADIO		409.575	R	ZAU	
CE IA CLINTON	FNO	LCU								RADIO		409.575	R	ZAU	
CE IA CLINTON	FNO 03	LOC MARK 1F						FEB-1989		RADIO		409.575	R	ZAU	
CE IA DAVENPORT	DVN 14	DME FA-9783								CABLE		408.825	R	ZAU	
CE IA DAVENPORT	DVN	LCU								RADIO		408.825	R	ZAU	
CE IA DAVENPORT	DVN 14	LOC MARK 1F						FEB-1989		RADIO		408.825	R	ZAU	
CE IA DUBUQUE	DBQ 31	GS MARK 1B	CAPTURE EFFECT					MAY-1989		RADIO		409.600	R	ZAU	
CE IA DUBUQUE	DBQ	LCU								RADIO		409.600	R	ZAU	
CE IA DUBUQUE	DBQ 31	LOC MARK 1B						MAY-1989		RADIO		409.600	R	ZAU	
CE IA OTTUMWA	OTM 31	GS MARK 1C						MAR-1989		RADIO		409.575	R	ZAU	
CE IA OTTUMWA	OTM	LCU								RADIO		409.575	R	ZAU	
CE IA OTTUMWA	OTM 31	LOC MARK 1C	SOLID STATE MOD					MAR-1989		RADIO		409.575	R	ZAU	
CE KS DODGE CITY	DCC 14	GS MARK 1F						FEB-1989		RADIO		409.600	R	ZKC	
CE KS DODGE CITY	DCC	LCU								RADIO		409.600	R	ZKC	
CE KS DODGE CITY	DCC 14	LOC MARK 1F						FEB-1989		RADIO		409.600	R	ZKC	
CE KS GOODLAND	GLD 30	GS MARK 1F						FEB-1989		RADIO		409.800	R	ZDV	
CE KS GOODLAND	GLD	LCU								RADIO		409.800	R	ZDV	
CE KS GOODLAND	GLD 30	LOC MARK 1D						SEP-1988		RADIO		409.800	R	ZDV	
CE KS GREAT BEND	GBD	LCU								RADIO		409.575	R	ZKC	
CE KS GREAT BEND	GBD 35	LOC MARK 1E						MAR-1989		RADIO		409.575	R	ZKC	
CE KS HAYS	HYS	LCU								RADIO		409.800	R	ZKC	
CE KS HAYS	HYS 34	LOC MARK 1F						FEB-1989		RADIO		409.800	R	ZKC	
CE KS LIBERAL	LBL 35	GS MARK 1D	CAPTURE EFFECT					SEP-1988		RADIO		409.800	R	ZKC	
CE KS LIBERAL	LBL	LCU								RADIO		409.800	R	ZKC	
CE KS LIBERAL	LBL 35	LOC MARK 1D						SEP-1988		RADIO		409.800	R	ZKC	
CE KS NEWTON	CAC 17	GS MARK 1E						MAR-1989		RADIO		409.800	R	ZKC	
CE KS NEWTON	CAC	LCU								RADIO		409.800	R	ZKC	
CE KS NEWTON	CAC 17	LOC MARK 1E						MAR-1989		RADIO		409.800	R	ZKC	
CE MO JEFFERSON CITY	JEF	LCU								RADIO		409.825	R	ZKC	
CE MO JEFFERSON CITY	JEF 30	LOC MARK 1C						APR-1989		RADIO		409.825	R	ZKC	
CE MO JOPLIN	JLN 13	GS MARK 1F	CAPTURE EFFECT					FEB-1989		LAND LINE		409.600	R	ZKC	
CE MO JOPLIN	JLN 13	LOC MARK 1F						FEB-1989		LAND LINE		409.600	R	ZKC	
CE MO JOPLIN	JLN	LCU								LAND LINE		409.600	R	ZKC	
CE MO KIRKSVILLE	IRK 36	DME FA-9783								CABLE		409.600	R	ZKC	
CE MO KIRKSVILLE	IRK	LCU								RADIO		409.600	R	ZKC	
CE MO KIRKSVILLE	IRK 36	LOC MARK 1E						MAR-1989		RADIO		409.600	R	ZKC	

5/5/88

6750.50
Appendix 3

CE NE KEARNEY	EAR 36	DME FA-9783
CE NE KEARNEY	EAR	LCU
CE NE KEARNEY	EAR 36	LOC MARK 1E
CE NE NORFOLK	OFK 01	GS MARK 1F
CE NE NORFOLK	OFK	LCU
CE NE NORFOLK	OFK 01	LOC MARK 1E
CE NE SCOTTSBLUFF	BFF 12	DME FA-9783
CE NE SCOTTSBLUFF	BFF 30	GS MARK 1B
CE NE SCOTTSBLUFF	BFF	LCU
CE NE SCOTTSBLUFF	BFF 30	LOC MARK 1B

	CABLE	409.600 R	ZMP
	RADIO	409.600 R	ZMP
MAR-1989	RADIO	409.600 R	ZMP
FEB-1989	RADIO	409.825 R	ZMP
	RADIO	409.825 R	ZMP
MAR-1989	RADIO	409.825 R	ZMP
	CABLE	409.800 R	ZDV
MAY-1989	RADIO	409.800 R	ZDV
	RADIO	409.800 R	ZDV
MAY-1989	RADIO	409.800 R	ZDV

Eastern Region

Locality		Equipment		Model		Note		Date		Comments		Frequency		MPS	
EA DE WILMINGTON	ILG 01	GS	MARK	1F				FEB-1989	LAND LINE	409.800	?	ZDC			
EA DE WILMINGTON	ILG	LCU							LAND LINE	409.800	?	ZDC			
EA DE WILMINGTON	ILG 01	LOC	MARK	1F				FEB-1989	LAND LINE	409.800	?	ZDC			
EA MD BALT. (G.MARTIN)	MTN 32	GS	MARK	1D	CAPTURE EFFECT			SEP-1988	RADIO	409.175	R	ZDC			
EA MD BALT. (G.MARTIN)	MTN	LCU							RADIO	409.175	R	ZDC			
EA MD BALT. (G.MARTIN)	MTN 32	LOC	MARK	1D				SEP-1988	RADIO	409.175	R	ZDC			
EA MD CUMBERLAND	CBE	LCU							RADIO	409.600	A	ZOB			
EA MD CUMBERLAND	CBE 23	LOC	MARK	1E				MAR-1989	RADIO	409.600	A	ZOB			
EA MD FREDERICK	FDK 23	GS	MARK	1E	CAPTURE EFFECT			MAR-1989	RADIO	413.600	A	ZDC			
EA MD FREDERICK	FDK	LCU							RADIO	413.600	A	ZDC			
EA MD FREDERICK	FDK 23	LOC	MARK	1E				MAR-1989	RADIO	413.600	A	ZDC			
EA MD HAGERSTOWN	HGR 27	GS	MARK	1D				SEP-1988	RADIO	406.250	R	ZDC			
EA MD HAGERSTOWN	HGR 27	LOC	MARK	1D				SEP-1988	RADIO	406.250	R	ZDC			
EA MD HAGERSTOWN	HGR	LCU							RADIO	406.250	R	ZDC			
EA MD SALISBURY	SBY 32	GS	MARK	1B				MAY-1989	RADIO	409.575	A	ZDC			
EA MD SALISBURY	SBY 32	LOC	MARK	1B				MAY-1989	RADIO	409.575	A	ZDC			
EA MD SALISBURY	SBY	LCU							RADIO	409.575	A	ZDC			
EA NJ ATLANTIC CITY	PVO 13	GS	MARK	1F				FEB-1989	LAND LINE	419.025	A	ZDC			
EA NJ ATLANTIC CITY	PVO 13	LOC	MARK	1F				FEB-1989	LAND LINE	419.025	A	ZDC			
EA NJ ATLANTIC CITY	PVO	LCU							LAND LINE	419.025	A	ZDC			
EA NJ MORRISTOWN	MMU 23	GS	MARK	1C				APR-1989	RADIO	415.550	A	ZNY			
EA NJ MORRISTOWN	MMU	LCU							RADIO	415.550	A	ZNY			
EA NJ MORRISTOWN	MMU 23	LOC	MARK	1F				FEB-1989	RADIO	415.550	A	ZNY			
EA NJ WILDWOOD	CEJ 19	LOC	MARK	1E				MAR-1989	RADIO	415.450	A	ZDC			
EA NJ WILDWOOD	CEJ	LCU							RADIO	415.450	A	ZDC			
EA NY BATAVIA	GVQ 28	GS	MARK	1F				FEB-1989	RADIO	419.025	A	ZOB			
EA NY BATAVIA	GVQ	LCU							RADIO	419.025	A	ZOB			
EA NY BATAVIA	GVQ 28	LOC	MARK	1F				FEB-1989	RADIO	419.025	A	ZOB			
EA NY BROOKHAVEN	INI. 06	GS	MARK	1F				FEB-1989	RADIO	408.525	A	ZNY			
EA NY BROOKHAVEN	INI 06	LOC	MARK	1F				FEB-1989	RADIO	408.525	A	ZNY			
EA NY BROOKHAVEN	INI	LCU							RADIO	408.525	A	ZNY			
EA NY FARMINGDALE	FRG 14	GS	AIL-55					MAY-1989	LAND LINE	409.800	?	ZNY			
EA NY FARMINGDALE	FRG	LCU							LAND LINE	409.800	?	ZNY			
EA NY FARMINGDALE	FRG 14	LOC	AIL-55					MAY-1989	LAND LINE	409.800	?	ZNY			
EA NY ITHICA	ITH 32	GS	MARK	1F				FEB-1989	RADIO	409.600	A	ZNY			
EA NY ITHICA	ITH	LCU							RADIO	409.600	A	ZNY			
EA NY ITHICA	ITH 32	LOC	MARK	1F				FEB-1989	RADIO	409.600	A	ZNY			
EA NY MASSENA	MSS 05	GS	MARK	1D	CAPTURE EFFECT			SEP-1988	RADIO	409.800	A	ZBW			
EA NY MASSENA	MSS	LCU							RADIO	409.800	A	ZBW			
EA NY MASSENA	MSS 05	LOC	MARK	1D				SEP-1988	RADIO	409.800	A	ZBW			
EA NY OGDENSBURG	OGS	LCU							RADIO	408.825	A	ZBW			
EA NY OGDENSBURG	OGS 27	LOC	MARK	1E				MAR-1989	RADIO	408.825	A	ZBW			

5/5/88

6750.50
Appendix 3

EA NY OLEAN	OLE	LCU					
EA NY OLEAN	OLE 22	LOC MARK 1F		FEB-1989	RADIO	410.250 A	ZOB
					RADIO	410.250 A	ZOB
EA NY ONEONTA	OZX	LCU					
EA NY ONEONTA	OZX 24	LOC MARK 1F		FEB-1989	RADIO	409.175 A	ZBW
					RADIO	409.175 A	ZBW
EA NY PLATTSBURG	PLB 01	GS MARK 1F		FEB-1989	RADIO	410.300 A	ZBW
EA NY PLATTSBURG	PLB	LCU			RADIO	410.300 A	ZBW
EA NY PLATTSBURG	PLB 01	LOC MARK 1F		FEB-1989	RADIO	410.300 A	ZBW
EA NY SARANAC LAKE	SLK 23	GS MARK 1E		MAR-1989	RADIO	413.600 R	ZBW
EA NY SARANAC LAKE	SLK	LCU			RADIO	413.600 R	ZBW
EA NY SARANAC LAKE	SLK 23	LOC MARK 1E		MAR-1989	RADIO	413.600 R	ZBW
EA NY SCHENECTADY	SCH	LCU					
EA NY SCHENECTADY	SCH 04	LOC MARK 1F		FEB-1989	RADIO	410.250 R	ZBW
					RADIO	410.250 R	ZBW
EA NY WELLSVILLE	ELZ	LCU					
EA NY WELLSVILLE	ELZ 28	LOC MARK 1F		FEB-1989	RADIO	416.875 R	ZOB
					RADIO	416.875 R	ZOB
EA PA ALLENTOWN	ABE 06	GS MARK 1F		FEB-1989	LAND LINE	409.600 R	ZNY
EA PA ALLENTOWN	BXY 13	GS MARK 1D		SEP-1988	RADIO	409.600 R	ZNY
EA PA ALLENTOWN	ABE	LCU			LAND LINE	409.600 R	ZNY
EA PA ALLENTOWN	ABE 06	LOC MARK 1F		FEB-1989	LAND LINE	409.600 R	ZNY
EA PA ALLENTOWN	BXY 13	LOC MARK 1D		SEP-1988	RADIO	409.600 R	ZNY
EA PA ALTOONA	AOO 20	GS MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZOB
EA PA ALTOONA	AOO	LCU			LAND LINE	409.800 ?	ZOB
EA PA ALTOONA	AOO 20	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZOB
EA PA BEAVER FALLS	BVI	LCU					
EA PA BEAVER FALLS	BVI 10	LOC MARK 1E		MAR-1989	RADIO	409.600 R	ZOB
					RADIO	409.600 R	ZOB
EA PA BRADFORD	BFD 32	GS AIL-55		MAY-1989	RADIO	409.600 R	ZOB
EA PA BRADFORD	BFD	LCU			RADIO	409.600 R	ZOB
EA PA BRADFORD	BFD 32	LOC AIL-55		MAY-1989	RADIO	409.600 R	ZOB
EA PA BUTLER	BTP 08	GS MARK 1F		FEB-1989	RADIO	409.800 A	ZOB
EA PA BUTLER	BTP	LCU			RADIO	409.800 A	ZOB
EA PA BUTLER	BTP 08	LOC MARK 1F		FEB-1989	RADIO	409.800 A	ZOB
EA PA CAP CTY-HARRISB	CXY 08	GS MARK 1B		MAY-1989	LAND LINE	409.575 R	ZNY
EA PA CAP CTY-HARRISB	CXY	LCU			LAND LINE	409.575 R	ZNY
EA PA CAP CTY-HARRISB	CXY 08	LOC MARK 1F		FEB-1989	LAND LINE	409.575 R	ZNY
EA PA COATESVILLE	MQS 29	GS MARK 1E		MAR-1989	RADIO	409.050 R	ZNY
EA PA COATESVILLE	MQS	LCU			RADIO	409.050 R	ZNY
EA PA COATESVILLE	MQS 29	LOC MARK 1E		MAR-1989	RADIO	409.050 R	ZNY
EA PA ERIE	AWY 24	GS MARK 1F		FEB-1989	LAND LINE	408.000 A	ZOB
EA PA ERIE	ERI 06	GS MARK 1F		FEB-1989	LAND LINE	408.000 A	ZOB
EA PA ERIE	ERI	LCU			LAND LINE	408.000 A	ZOB
EA PA ERIE	ERI 06	LOC MARK 1F		FEB-1989	LAND LINE	408.000 A	ZOB
EA PA ERIE	AWY 24	LOC MARK 1F		FEB-1989	LAND LINE	408.000 A	ZOB
EA PA FRANKLIN	FKL 20	GS MARK 1D		SEP-1988	RADIO	409.575 R	ZOB
EA PA FRANKLIN	FKL	LCU			RADIO	409.575 R	ZOB
EA PA FRANKLIN	FKL 20	LOC MARK 1D		SEP-1988	RADIO	409.575 R	ZOB
EA PA HAZLETON	HZL	LCU					
EA PA HAZLETON	HZL 28	LOC MARK 1A		MAY-1989	RADIO	409.075 A	ZNY
					RADIO	409.075 A	ZNY
EA PA JOHNSTOWN	JST 33	GS MARK 1B		MAY-1989	RADIO	409.850 R	ZOB
EA PA JOHNSTOWN	JST	LCU			RADIO	409.850 R	ZOB
EA PA JOHNSTOWN	JST 33	LOC MARK 1B		MAY-1989	RADIO	409.850 R	ZOB
EA PA LANCASTER	LNS 08	GS MARK 1A		MAY-1989	RADIO	409.300 A	ZNY
EA PA LANCASTER	LNS	LCU			RADIO	409.300 A	ZNY
EA PA LANCASTER	LNS 08	LOC MARK 1A		MAY-1989	RADIO	409.300 A	ZNY
EA PA LATROBE	LBE 23	GS AIL-55		MAY-1989	RADIO	419.025 R	ZOB
EA PA LATROBE	LBE	LCU			RADIO	419.025 R	ZOB
EA PA LATROBE	LBE 23	LOC AIL-55		MAY-1989	RADIO	419.025 R	ZOB
EA PA MEADVILLE	GKJ	LCU					
EA PA MEADVILLE	GKJ 25	LOC MARK 1F		FEB-1989	RADIO	409.850 R	ZOB
					RADIO	409.850 R	ZOB

5/5/88

EA PA N.E.PHILADELPHI	PNE 24	GS AIL-55		MAY-1989	LAND LINE	409.800 ?	ZNY
EA PA N.E.PHILADELPHI	PNE	LCU			LAND LINE	409.800 ?	ZNY
EA PA N.E.PHILADELPHI	PNE 24	LOC AIL-55		MAY-1989	LAND LINE	409.800 ?	ZNY
EA PA PHILLIPSBURG	PSB 16	GS MARK 1C		APR-1989	RADIO	409.825 R	ZDC
EA PA PHILLIPSBURG	PSB	LCU			RADIO	409.825 R	ZDC
EA PA PHILLIPSBURG	PSB 16	LOC MARK 1C		APR-1989	RADIO	409.825 R	ZDC
EA PA POTTSTOWN	PTW	LCU			RADIO	409.800 ?	ZDC
EA PA POTTSTOWN	PTW 28	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZDC
EA PA READING	RDG 36	GS MARK 1F		FEB-1989	LAND LINE	409.825 R	ZNY
EA PA READING	RDG	LCU			LAND LINE	409.825 R	ZNY
EA PA READING	RDG 36	LOC MARK 1F		FEB-1989	LAND LINE	409.825 R	ZNY
EA PA REEDSVILLE	RVL	LCU			RADIO	409.800 A	ZNY
EA PA REEDSVILLE	RVL 06	LOC MARK 1A		MAY-1989	RADIO	409.800 A	ZNY
EA PA ST MARYS	OYM 28	DME FA-9783			CABLE	413.600 R	ZOB
EA PA ST MARYS	OYM	LCU			RADIO	413.600 R	ZOB
EA PA ST MARYS	OYM 28	LOC MARK 1F		FEB-1989	RADIO	413.600 R	ZOB
EA PA STATE COLLEGE	UNV 24	GS MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO	409.175 R	ZNY
EA PA STATE COLLEGE	UNV	LCU			RADIO	409.175 R	ZNY
EA PA STATE COLLEGE	UNV 24	LOC MARK 1E		MAR-1989	RADIO	409.175 R	ZNY
EA PA WILLIAMSPORT	IPT 27	GS MARK 1C		APR-1989	LAND LINE	409.800 ?	ZNY
EA PA WILLIAMSPORT	IPT	LCU			LAND LINE	409.800 ?	ZNY
EA PA WILLIAMSPORT	IPT 27	LOC MARK 1A		MAY-1989	LAND LINE	409.800 ?	ZNY
EA VA DANVILLE	DAN 02	GS MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO	410.250 R	ZDC
EA VA DANVILLE	DAN	LCU			RADIO	410.250 R	ZDC
EA VA DANVILLE	DAN 02	LOC MARK 1E		MAR-1989	RADIO	410.250 R	ZDC
EA VA DUBLIN	PSK 06	GS MARK 1B		MAY-1989	RADIO	409.600 R	ZTL
EA VA DUBLIN	PSK	LCU			RADIO	409.600 R	ZTL
EA VA DUBLIN	PSK 06	LOC MARK 1B		MAY-1989	RADIO	409.600 R	ZTL
EA VA HOT SPRINGS	HSP 24	GS MARK 1F		FEB-1989	RADIO	409.850 R	ZDC
EA VA HOT SPRINGS	HSP	LCU			RADIO	409.850 R	ZDC
EA VA HOT SPRINGS	HSP 24	LOC MARK 1F		FEB-1989	RADIO	409.850 R	ZDC
EA VA LYNCHBURG	LYH 03	GS MARK 1F		FEB-1989	LAND LINE	409.800 A	ZDC
EA VA LYNCHBURG	LYH	LCU			LAND LINE	409.800 A	ZDC
EA VA LYNCHBURG	LYH 03	LOC MARK 1F		FEB-1989	LAND LINE	409.800 A	ZDC
EA VA MANASSAS	HEF 16L	GS MARK 1F		FEB-1989	RADIO	409.475 A	ZDC
EA VA MANASSAS	HEF	LCU			RADIO	409.475 A	ZDC
EA VA MANASSAS	HEF 16L	LOC MARK 1F		FEB-1989	RADIO	409.475 A	ZDC
EA VA STAUNTON	SHD 04	GS MARK 1C	CAPTURE EFFECT	APR-1989	RADIO	409.175 R	ZDC
EA VA STAUNTON	SHD	LCU			RADIO	409.175 R	ZDC
EA VA STAUNTON	SHD 04	LOC MARK 1F		FEB-1989	RADIO	409.175 R	ZDC
EA WV BECKLEY	MQU 19	GS MARK 1D	CAPTURE EFFECT	SEP-1988	RADIO	409.175 R	ZTL
EA WV BECKLEY	MQU	LCU			RADIO	409.175 R	ZTL
EA WV BECKLEY	MQU 19	LOC MARK 1D		SEP-1988	RADIO	409.175 R	ZTL
EA WV BLUEFIELD	BLF 23	GS MARK 1D		SEP-1988	RADIO	409.825 R	ZDC
EA WV BLUEFIELD	BLF	LCU			RADIO	409.825 R	ZDC
EA WV BLUEFIELD	BLF 23	LOC MARK 1D		SEP-1988	RADIO	409.825 R	ZDC
EA WV ELKINS	OUW 22	DME FA-9783			CABLE	410.300 R	ZDC
EA WV ELKINS	OUW	LCU			RADIO	410.300 R	ZDC
EA WV ELKINS	OUW 22	LOC MARK 1D		SEP-1988	RADIO	410.300 R	ZDC
EA WV LEWISBURG	LWB 04	GS MARK 1C		APR-1989	RADIO	409.825 R	ZDC
EA WV LEWISBURG	LWB	LCU			RADIO	409.825 R	ZDC
EA WV LEWISBURG	LWB 04	LOC MARK 1C		APR-1989	RADIO	409.825 R	ZDC
EA WV MARTINSBURG	EXW 26	GS MARK 1E		MAR-1989	RADIO	408.175 A	ZDC
EA WV MARTINSBURG	EXW	LCU			RADIO	408.175 A	ZDC
EA WV MARTINSBURG	EXW 26	LOC MARK 1B		MAY-1989	RADIO	408.175 A	ZDC

5/5/88

6750.50
Appendix 3

EA WV MORGANTOWN	MGW 18	GS	MARK 1B
EA WV MORGANTOWN	MGW	LCU	
EA WV MORGANTOWN	MGW 18	LOC	MARK 1B
EA WV PARKERSBURG	PKB 03	GS	MARK 1B
EA WV PARKERSBURG	PKB	LCU	
EA WV PARKERSBURG	PKB 03	LOC	MARK 1A
EA WV WHEELING	HLG 03	GS	MARK 1F
EA WV WHEELING	HLG	LCU	
EA WV WHEELING	HLG 03	LOC	MARK 1F

MAY-1989	RADIO	413.600 R	ZOB
	RADIO	413.600 R	ZOB
MAY-1989	RADIO	413.600 R	ZOB
MAY-1989	RADIO	409.800 R	ZID
	RADIO	409.800 R	ZID
MAY-1989	RADIO	409.800 R	ZID
FEB-1989	RADIO	409.175 R	ZOB
	RADIO	409.175 R	ZOB
FEB-1989	RADIO	409.175 R	ZOB

Great Lakes Region

R e s t a t i o n e n				L o c R u n p m o d e l				A v a i l				A u t h				R e q u e s t M P S			
g i a t i o n e n				I D a y t e l				N o t e				D a t e C o m m				F r e q u e s t M P S			
GL IL AURORA	ARR	09	GS	MARK	1F							FEB-1989	RADIO	410.300	R	ZAU			
GL IL AURORA	ARR		LCU										RADIO	410.300	R	ZAU			
GL IL AURORA	ARR	09	LOC	MARK	1F							FEB-1989	RADIO	410.300	R	ZAU			
GL IL BLOOMINGTON	BMI	29	GS	MARK	1C							APR-1989	RADIO	409.825	R	ZAU			
GL IL BLOOMINGTON	BMI		LCU										RADIO	409.825	R	ZAU			
GL IL BLOOMINGTON	BMI	29	LOC	MARK	1C							APR-1989	RADIO	409.825	R	ZAU			
GL IL CAHOKIA STLOUIS	CPS	30	GS	MARK	1E	CAPTURE EFFECT						MAR-1989	RADIO	409.850	R	ZID			
GL IL CAHOKIA STLOUIS	CPS		LCU										RADIO	409.850	R	ZID			
GL IL CAHOKIA STLOUIS	CPS	30	LOC	MARK	1D							SEP-1988	RADIO	409.850	R	ZID			
GL IL CHAMPAIGN	CMI	31	GS	MARK	1F							FEB-1989	LAND LINE	409.175	R	ZID			
GL IL CHAMPAIGN	CMI		LCU										LAND LINE	409.175	R	ZID			
GL IL CHAMPAIGN	CMI	31	LOC	MARK	1F							FEB-1989	LAND LINE	409.175	R	ZID			
GL IL CHICAGO DUPAGE	DPA	10	GS	MARK	1D	CAPTURE EFFECT						SEP-1988	RADIO	408.825	R	ZAU			
GL IL CHICAGO DUPAGE	DPA		LCU										RADIO	408.825	R	ZAU			
GL IL CHICAGO DUPAGE	DPA	10	LOC	MARK	1A							MAY-1989	RADIO	408.825	R	ZAU			
GL IL CHICAGO (MIDWAY)	HKH	04R	GS	MARK	1B							MAY-1989	LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	MXT	31L	GS	MARK	1F	CAPTURE EFFECT						FEB-1989	LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	MDW	13R	GS	MARK	1F	CAPTURE EFFECT						FEB-1989	LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	MDW		LCU										LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	HKH	04R	LOC	MARK	1B							MAY-1989	LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	MXT	31L	LOC	MARK	1F							FEB-1989	LAND LINE	409.600	R	ZAU			
GL IL CHICAGO (MIDWAY)	MDW	13R	LOC	MARK	1F							FEB-1989	LAND LINE	409.600	R	ZAU			
GL IL DANVILLE	DNV	21	GS	MARK	1D	CAPTURE EFFECT						SEP-1988	RADIO	409.850	R	ZID			
GL IL DANVILLE	DNV		LCU										RADIO	409.850	R	ZID			
GL IL DANVILLE	DNV	21	LOC	MARK	1D							SEP-1988	RADIO	409.850	R	ZID			
GL IL GALESBURG	GBG	02	GS	MARK	1D	CAPTURE EFFECT						SEP-1988	RADIO	409.175	R	ZID			
GL IL GALESBURG	GBG		LCU										RADIO	409.175	R	ZID			
GL IL GALESBURG	GBG	02	LOC	MARK	1D							SEP-1988	RADIO	409.175	R	ZID			
GL IL KANKAKEE	IKK	04	GS	MARK	1E							MAR-1989	RADIO	409.575	R	ZID			
GL IL KANKAKEE	IKK		LCU										RADIO	409.575	R	ZID			
GL IL KANKAKEE	IKK	04	LOC	MARK	1E							MAR-1989	RADIO	409.575	R	ZID			
GL IL MARION	MWA	20	GS	MARK	1F	CAPTURE EFFECT						FEB-1989	RADIO	408.825	R	ZID			
GL IL MARION	MWA		LCU										RADIO	408.825	R	ZID			
GL IL MARION	MWA	20	LOC	MARK	1F							FEB-1989	RADIO	408.825	R	ZID			
GL IL MATTOON	MTO	29	GS	MARK	1F							FEB-1989	RADIO	408.825	R	ZID			
GL IL MATTOON	MTO		LCU										RADIO	408.825	R	ZID			
GL IL MATTOON	MTO	29	LOC	MARK	1F							FEB-1989	RADIO	408.825	R	ZID			
GL IL PEORIA	PIA	30	GS	MARK	1F							FEB-1989	LAND LINE	409.600	R	ZID			
GL IL PEORIA	GZX	12	GS	MARK	1F	CAPTURE EFFECT						FEB-1989	LAND LINE	409.600	R	ZID			
GL IL PEORIA	PIA		LCU										LAND LINE	409.600	R	ZID			
GL IL PEORIA	GZX	12	LOC	MARK	1F							FEB-1989	LAND LINE	409.600	R	ZID			
GL IL PEORIA	PIA	30	LOC	MARK	1F							FEB-1989	LAND LINE	409.600	R	ZID			
GL IL QUINCY	UIN	03	GS	MARK	1F							FEB-1989	LANDLINE	409.825	R	ZID			
GL IL QUINCY	UIN		LCU										LAND LINE	409.825	R	ZID			
GL IL QUINCY	UIN	03	LOC	MARK	1F							FEB-1989	LAND LINE	409.825	R	ZID			

5/5/88

6750.50
Appendix 3

GL IL SPRINGFIELD	SPI 04	GS	MARK 1F		FEB-1989	LAND	LINE	409.575	R	ZID
GL IL SPRINGFIELD	LQY 22	GS	MARK 1E		MAR-1989	LAND	LINE	409.575	R	ZID
GL IL SPRINGFIELD	SPI	LCU						409.575	R	ZID
GL IL SPRINGFIELD	SPI 04	LOC	MARK 1F		FEB-1989	LAND	LINE	409.575	R	ZID
GL IL SPRINGFIELD	LQY 22	LOC	MARK 1E		MAR-1989	LAND	LINE	409.575	R	ZID
GL IL STERLING	SQI 25	GS	MARK 1C		APR-1989	RADIO		409.850	R	ZAU
GL IL STERLING	SQI	LCU						409.850	R	ZAU
GL IL STERLING	SQI 25	LOC	MARK 1C		APR-1989	RADIO		409.850	R	ZAU
GL IL WAUKEGAN	UGN 23	GS	MARK 1F		FEB-1989	LAND	LINE	416.875	R	ZAU
GL IL WAUKEGAN	UGN	LCU						416.875	R	ZAU
GL IL WAUKEGAN	UGN 23	LOC	MARK 1A		MAY-1989	LAND	LINE	416.875	R	ZAU
GL IN BLOOMINGTON-MC	BMG 35	GS	MARK 1D	1F CAP. EFF. KIT	SEP-1988	RADIO		409.800	R	ZID
GL IN BLOOMINGTON-MC	BMG	LCU						409.800	R	ZID
GL IN BLOOMINGTON-MC	BMG 35	LOC	MARK 1D		SEP-1988	RADIO		409.800	R	ZID
GL IN GARY	GYG 30	GS	MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO		409.800	R	ZAU
GL IN GARY	GYG	LCU						409.800	R	ZAU
GL IN GARY	GYG 30	LOC	MARK 1A		MAY-1989	LAND	LINE	409.800	R	ZAU
GL IN KOKOMO	OKK 23	GS	MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO		409.600	R	ZID
GL IN KOKOMO	OKK	LCU						409.600	R	ZID
GL IN KOKOMO	OKK 23	LOC	MARK 1E		MAR-1989	RADIO		409.600	R	ZID
GL IN MT. COMFORT	MQJ 25	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO		409.175	R	ZID
GL IN MT. COMFORT	MQJ	LCU						409.175	R	ZID
GL IN MT. COMFORT	MQJ 25	LOC	MARK 1F		FEB-1989	RADIO		409.175	R	ZID
GL IN VALPARAISO	VPZ 27	GS	AIL-55		MAY-1989	LAND	LINE	409.825	R	ZID
GL IN VALPARAISO	VPZ	LCU						409.825	R	ZID
GL IN VALPARAISO	VPZ 27	LOC	MARK 1F		FEB-1989	LAND	LINE	409.825	R	ZID
GL MI BENTON HARBOR	BEH 27	GS	MARK 1B		MAY-1989	RADIO		409.175	R	MCH
GL MI BENTON HARBOR	BEH	LCU						409.175	R	MCH
GL MI BENTON HARBOR	BEH 27	LOC	MARK 1F		FEB-1989	LAND	LINE	409.175	R	MCH
GL MI CHERRY CAPITAL	TVC 28	GS	MARK 1A		MAY-1989	RADIO		409.800	?	MCH
GL MI CHERRY CAPITAL	TVC	LCU						409.800	?	MCH
GL MI CHERRY CAPITAL	TVC 28	LOC	MARK 1A		MAY-1989	RADIO		409.800	?	MCH
GL MI FLINT	TUN 27	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	LAND	LINE	408.825	R	MCH
GL MI FLINT	FNT 09	GS	MARK 1F		FEB-1989	LAND	LINE	408.825	R	MCH
GL MI FLINT	FNT	LCU						408.825	R	MCH
GL MI FLINT	FNT 09	LOC	MARK 1F		FEB-1989	LAND	LINE	408.825	R	MCH
GL MI FLINT	TUN 27	LOC	MARK 1F		FEB-1989	LAND	LINE	408.825	R	MCH
GL MI GRAND RAPIDS	CYZ 08R	GS	MARK 1F		FEB-1989	LAND	LINE	409.575	R	MCH
GL MI GRAND RAPIDS	GRR 26L	GS	MARK 1E		MAR-1989	LAND	LINE	409.575	R	MCH
GL MI GRAND RAPIDS	GRR	LCU						409.575	R	MCH
GL MI GRAND RAPIDS	CYZ 08R	LOC	MARK 1F		FEB-1989	LAND	LINE	409.575	R	MCH
GL MI GRAND RAPIDS	GRR 26L	LOC	MARK 1F		FEB-1989	LAND	LINE	409.575	R	MCH
GL MI IRONWOOD	IWD 27	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO		410.300	R	MCH
GL MI IRONWOOD	IWD	LCU						410.300	R	MCH
GL MI IRONWOOD	IWD 27	LOC	MARK 1F		FEB-1989	RADIO		410.300	R	MCH
GL MI JACKSON	JXN 23	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	LAND	LINE	408.525	R	MCH
GL MI JACKSON	JXN	LCU						408.525	R	MCH
GL MI JACKSON	JXN 23	LOC	MARK 1F		FEB-1989	LAND	LINE	408.525	R	MCH
GL MI MENOMINEE	TNQ 14	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO		409.800	?	MCH
GL MI MENOMINEE	TNQ	LCU						409.800	?	MCH
GL MI MENOMINEE	TNQ 14	LOC	MARK 1F		FEB-1989	RADIO		409.800	?	MCH
GL MI PONTIAC	PTK 09R	GS	MARK 1B		MAY-1989	RADIO		409.800	?	MCH
GL MI PONTIAC	PTK	LCU						409.800	?	MCH
GL MI PONTIAC	PTK 09R	LOC	MARK 1B		MAY-1989	RADIO		409.800	?	MCH
GL MN DULUTH	JUD 27	GS	MARK 1F	CAPTURE EFFECT	FEB-1989	LAND	LINE	409.800	?	ZMP
GL MN DULUTH	DLH 09	GS	MARK 1F		FEB-1989	LAND	LINE	409.800	?	ZMP
GL MN DULUTH	DLH	LCU						409.800	?	ZMP
GL MN DULUTH	DLH 09	LOC	MARK 1F		FEB-1989	LAND	LINE	409.800	?	ZMP
GL MN DULUTH	JUD 27	LOC	MARK 1F		FEB-1989	LAND	LINE	409.800	?	ZMP

GL MN LAKEVILLE	LVN 29	GS MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL MN LAKEVILLE	LVN	LCU			RADIO	409.800 ?	ZMP
GL MN LAKEVILLE	LVN 29	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL MN MANKATO	MKT	LCU			RADIO	409.800 ?	ZMP
GL MN MANKATO	MKT 33	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL MN ROCHESTER MUNIC	RST 31	GS MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZMP
GL MN ROCHESTER MUNIC	RST	LCU			LAND LINE	409.800 ?	ZMP
GL MN ROCHESTER MUNIC	RST 31	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZMP
GL ND WILLISTON	SFW 29	GS MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO	409.800 ?	ZMP
GL ND WILLISTON	SFW	LCU			RADIO	409.800 ?	ZMP
GL ND WILLISTON	SFW 29	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL OH AKRON CANTON	GGZ 23	GS MARK 1D		SEP-1988	RADIO	409.800 ?	ZOB
GL OH AKRON CANTON	RGO 19	GS MARK 1F	CAPTURE EFFECT	FEB-1989	LAND LINE	409.800 ?	ZOB
GL OH AKRON CANTON	CAK 01	GS MARK 1F	CAPTURE EFFECT	FEB-1989	LAND LINE	409.800 ?	ZOB
GL OH AKRON CANTON	CAK	LCU			LAND LINE	409.800 ?	ZOB
GL OH AKRON CANTON	GGZ 23	LOC MARK 1D		SEP-1988	RADIO	409.800 ?	ZOB
GL OH AKRON CANTON	RGO 19	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZOB
GL OH AKRON CANTON	CAK 01	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZOB
GL OH AKRON FULTON	AKR 25	DME FA-9783			CABLE	409.800 ?	ZOB
GL OH AKRON FULTON	AKR	LCU			RADIO	409.800 ?	ZOB
GL OH AKRON FULTON	AKR 25	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZOB
GL OH BURKE/CLEVELAND	BFT	LCU			LAND LINE	409.800 ?	ZOB
GL OH BURKE/CLEVELAND	BFT 24R	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZOB
GL OH COLUMBUS OH.ST.	OSU 09R	GS MARK 1D		SEP-1988	RADIO	409.800 ?	ZID
GL OH COLUMBUS OH.ST.	OSU	LCU			RADIO	409.800 ?	ZID
GL OH COLUMBUS OH.ST.	OSU 09R	LOC MARK 1D		SEP-1988	RADIO	409.800 ?	ZID
GL OH CUYAHOGA COUNTY	CGF 23	GS MARK 1C		APR-1989	RADIO	409.800 ?	ZOB
GL OH CUYAHOGA COUNTY	CGF	LCU			RADIO	409.800 ?	ZOB
GL OH CUYAHOGA COUNTY	CGF 23	LOC MARK 1C		APR-1989	RADIO	409.800 ?	ZOB
GL OH LUNKEN/CINCINNA	LUK 20L	GS MARK 1F		FEB-1989	RADIO	409.800 ?	ZID
GL OH LUNKEN/CINCINNA	LUK	LCU			RADIO	409.800 ?	ZID
GL OH LUNKEN/CINCINNA	LUK 20L	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZID
GL OH MIDDLETOWN	MWO	LCU			LAND LINE	409.800 ?	ZID
GL OH MIDDLETOWN	MWO 23	LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZID
GL SD YANKTON	YKN 31	GS MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL SD YANKTON	YKN	LCU			RADIO	409.800 ?	ZMP
GL SD YANKTON	YKN 31	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZMP
GL WI APPLETON	ATW 03	GS AIL-55		MAY-1989	LAND LINE	409.800 ?	ZAU
GL WI APPLETON	ATW	LCU			RADIO	409.800 ?	ZAU
GL WI APPLETON	ATW 03	LOC AIL-55		MAY-1989	RADIO	409.800 ?	ZAU
GL WI LA CROSSE	LSE 18	GS MARK 1B		MAY-1989	RADIO	409.575 R	ZMP
GL WI LA CROSSE	LSE	LCU			RADIO	409.575 R	ZMP
GL WI LA CROSSE	LSE 18	LOC MARK 1B		MAY-1989	RADIO	409.575 R	ZMP
GL WI MANITOWAC	MTW 17	GS MARK 1F	CAPTURE EFFECT	FEB-1989	LAND LINE	410.250 R	ZAU
GL WI MANITOWAC	MTW	LCU			LAND LINE	410.250 R	ZAU
GL WI MANITOWAC	MTW 17	LOC MARK 1F		FEB-1989	LAND LINE	410.250 R	ZAU
GL WI MILWAUKEE TIM	MWC	LCU			RADIO	419.025 R	ZAU
GL WI MILWAUKEE TIM	MWC 15L	LOC MARK 1F		FEB-1989	RADIO	419.025 R	ZAU
GL WI MOSINEE	CWA 08	GS MARK 1B		MAY-1989	RADIO	409.850 R	ZMP
GL WI MOSINEE	CWA	LCU			RADIO	409.850 R	ZMP
GL WI MOSINEE	CWA 08	LOC MARK 1B		MAY-1989	RADIO	409.850 R	ZMP
GL WI RACINE	RAC 04	GS MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO	409.575 R	ZAU
GL WI RACINE	RAC	LCU			RADIO	409.575 R	ZAU
GL WI RACINE	RAC 04	LOC MARK 1E		MAR-1989	RADIO	409.575 R	ZAU
GL WI RHINELANDER	RHI 09	GS MARK 1E		MAR-1989	RADIO	409.800 R	ZMP
GL WI RHINELANDER	RHI	LCU			RADIO	409.800 R	ZMP
GL WI RHINELANDER	RHI 09	LOC MARK 1E		MAR-1989	RADIO	409.800 R	ZMP

5/5/88

6750.50
Appendix 3

GL WI WAUKESHA
GL WI WAUKESHA

SKC LCU
SKC 10 LOC MARK 1F

RADIO 410.025 R ZAU
FEB-1989 RADIO 410.025 R ZAU

5/5/88

New England Region

Loc Station Name	Equi Runt I Day Model	Note	Avail Date	Auth Com Freq	Requ est M P S
NE CT DANBURY	DXP 08	DME FA-9783		CABLE	409.850 A ZBW
NE CT DANBURY	DXP	LCU		RADIO	409.850 A ZBW
NE CT DANBURY	DXP 08	LOC MARK 1F	FEB-1989	RADIO	409.850 A ZBW
NE CT HARTFORD	HFD	LCU		RADIO	416.875 A ZBW
NE CT HARTFORD	HFD	LOC MARK 1F	FEB-1989	RADIO	416.875 A ZBW
NE MA BEVERLY	BVY 16	DME FA-9783		RADIO	410.300 A ZBW
NE MA BEVERLY	BVY	LCU		RADIO	410.300 A ZBW
NE MA BEVERLY	BVY 16	LOC MARK 1F	FEB-1989	RADIO	410.300 A ZBW
NE MA LAWRENCE	LWM 05	GS MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO 408.000 A ZBW
NE MA LAWRENCE	LWM	LCU		RADIO	408.000 A ZBW
NE MA LAWRENCE	LWM 05	LOC MARK 1A	MAY-1989	RADIO	408.000 A ZBW
NE MA NANTUCKET	ACK 24	DME FA-9783		CABLE	409.800 ? ZBW
NE MA NANTUCKET	ACK 24	GS MARK 1F	FEB-1989	RADIO	409.800 ? ZBW
NE MA NANTUCKET	ACK	LCU		LAND LINE	409.800 ? ZBW
NE MA NANTUCKET	ACK 24	LOC MARK 1F	FEB-1989	LAND LINE	409.800 ? ZBW
NE MA NORWOOD	OWD 35	DME FA-9783		CABLE	409.850 A ZBW
NE MA NORWOOD	OWD	LCU		RADIO	409.850 A ZBW
NE MA NORWOOD	OWD 35	LOC MARK 1F	FEB-1989	RADIO	409.850 A ZBW
NE MA PITTSFIELD	EIF 26	DME FA-9783		CABLE	409.825 A ZBW
NE MA PITTSFIELD	EIF	LCU		RADIO	409.825 A ZBW
NE MA PITTSFIELD	EIF 26	LOC MARK 1E	MAR-1989	RADIO	409.825 A ZBW
NE MA PROVINCETOWN	VQO 07	GS MARK 1E	MAR-1989	RADIO	410.000 A ZBW
NE MA PROVINCETOWN	VQO 07	DME FA-9783		CABLE	410.000 A ZBW
NE MA PROVINCETOWN	VQO	LCU		RADIO	410.000 A ZBW
NE MA PROVINCETOWN	VQO 07	LOC MARK 1E	MAR-1989	RADIO	410.000 A ZBW
NE MA WESTFIELD	BAF 20	GS MARK 1C	SIDEBAND REF	APR-1989	RADIO 409.175 A ZBW
NE MA WESTFIELD	BAF	LCU		RADIO	409.175 A ZBW
NE MA WESTFIELD	BAF 20	LOC MARK 1C	APR-1989	RADIO	409.175 A ZBW
NE ME BAR HARBOR	BHB 22	DME FA-9783		CABLE	410.300 A ZBW
NE ME BAR HARBOR	BHB 22	GS MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO 410.300 A ZBW
NE ME BAR HARBOR	BHB	LCU		RADIO	410.300 A ZBW
NE ME BAR HARBOR	BHB 22	LOC MARK 1F	FEB-1989	RADIO	410.300 A ZBW
NE ME LEWISTON	LEW 04	GS MARK 1E	CAPTURE EFFECT	MAR-1989	RADIO 408.825 A ZBW
NE ME LEWISTON	LEW	LCU		RADIO	408.825 A ZBW
NE ME LEWISTON	LEW 04	LOC MARK 1A	MAY-1989	RADIO	408.825 A ZBW
NE ME PORTLAND	GCS 29	GS MARK 1E	MAR-1989	LAND LINE	409.800 ? ZBW
NE ME PORTLAND	PWM 11	GS MARK 1F	FEB-1989	LAND LINE	409.800 ? ZBW
NE ME PORTLAND	PWM	LCU		LAND LINE	409.800 ? ZBW
NE ME PORTLAND	GCS 29	LOC MARK 1E	MAR-1989	LAND LINE	409.800 ? ZBW
NE ME PORTLAND	PWM 11	LOC MARK 1F	FEB-1989	LAND LINE	409.800 ? ZBW
NE ME PRESQUE ISLE	PQI 01	GS MARK 1B	CAPTURE EFFECT	MAY-1989	RADIO 408.825 A ZBW
NE ME PRESQUE ISLE	PQI	LCU		RADIO	408.825 A ZBW
NE ME PRESQUE ISLE	PQI 01	LOC MARK 1B	MARK 1F TX	MAY-1989	RADIO 408.825 A ZBW

5/5/88

6750.50
Appendix 3

NE ME ROCKLAND	RKD 03	DME FA-9783		CABLE	413.600 A	ZBW
NE ME ROCKLAND	RKD	LCU		RADIO	413.600 A	ZBW
NE ME ROCKLAND	RKD 03	LOC MARK 1A		MAY-1989 RADIO	413.600 A	ZBW
NE NH CONCORD	CON 35	GS MARK 1F		FEB-1989 RADIO	409.550 R	ZBW
NE NH CONCORD	CON	LCU		LAND LINE	409.550 R	ZBW
NE NH CONCORD	CON 35	LOC AIL-55	MARK 1F TX	MAY-1989 LAND LINE	409.550 R	ZBW
NE NH KEENE	EEN 02	GS MARK 1F		FEB-1989 RADIO	413.600 A	ZBW
NE NH KEENE	EEN	LCU		RADIO	413.600 A	ZBW
NE NH KEENE	EEN 02	LOC AIL-55	MARK 1F TX	MAY-1989 RADIO	413.600 A	ZBW
NE NH LACONIA	LCI	LCU		RADIO	416.875 A	ZBW
NE NH LACONIA	LCI 08	LOC AIL-55		MAY-1989 RADIO	416.875 A	ZBW
NE RI PAWTUCKET	SFZ 05	DME FA-9783		CABLE	409.575 A	ZBW
NE RI PAWTUCKET	SFZ	LCU		RADIO	409.575 A	ZBW
NE RI PAWTUCKET	SFZ 05	LOC MARK 1E		MAR-1989 RADIO	409.575 A	ZBW
NE RI WESTERLY	RLS 07	DME FA-9783		CABLE	409.550 A	ZBW
NE RI WESTERLY	RLS	LCU		RADIO	409.550 A	ZBW
NE RI WESTERLY	RLS 07	LOC MARK 1F		FEB-1989 RADIO	409.550 A	ZBW
NE VT RUTLAND	RUT 19	DME FA-9783		CABLE	409.850 A	ZBW
NE VT RUTLAND	RUT	LCU		RADIO	409.850 A	ZBW
NE VT RUTLAND	RUT 19	LOC MARK 1A		MAY-1989 RADIO	409.850 A	ZBW
NE VT SPRINGFIELD	VSF	LCU		RADIO	409.825 R	ZBW
NE VT SPRINGFIELD	VSF 05	LOC MARK 1A		MAY-1989 RADIO	409.825 R	ZBW

5/5/88

Northwest Mountain Region

Locality					Equipment		Availability		Auth	
Registration					Inventory		Note		Date	
Location					Day		Date		Frequency	
Location					Day		Date		Frequency	
NM CO BRMFIELD-JEFFCO	BJC	29R	GS	MARK 1C					APR-1989	RADIO
NM CO BRMFIELD-JEFFCO	BJC		LCU							RADIO
NM CO BRMFIELD-JEFFCO	BJC	29R	LOC	MARK 1C					APR-1989	RADIO
NM CO DURANGO	DRO	02	GS	MARK 1F					FEB-1989	RADIO
NM CO DURANGO	DRO		LCU							RADIO
NM CO DURANGO	DRO	02	LOC	MARK 1F					FEB-1989	RADIO
NM CO FORT COLLINS	FNL	33	GS	MARK 1E					MAR-1989	RADIO
NM CO FORT COLLINS	FNL		LCU							RADIO
NM CO FORT COLLINS	FNL	33	LOC	MARK 1E					MAR-1989	RADIO
NM CO GRAND JUNCTION	GJT	11	GS	MARK 1F					FEB-1989	RADIO
NM CO GRAND JUNCTION	GJT	11	DME	FA-9783						CABLE
NM CO GRAND JUNCTION	GJT		LCU							RADIO
NM CO GRAND JUNCTION	GJT	11	LOC	MARK 1F					FEB-1989	RADIO
NM CO GREELEY	GXY	09	GS	MARK 1F					FEB-1989	RADIO
NM CO GREELEY	GXY		LCU							RADIO
NM CO GREELEY	GXY	09	LOC	MARK 1F					FEB-1989	RADIO
NM ID COEUR D'ALENE	COE	05	GS	MARK 1E					MAR-1989	RADIO
NM ID COEUR D'ALENE	COE		LCU							RADIO
NM ID COEUR D'ALENE	COE	05	LOC	MARK 1E					MAR-1989	RADIO
NM ID IDAHO FALLS	IDA	20	GS	MARK 1B					MAY-1989	RADIO
NM ID IDAHO FALLS	IDA	20	DME	FA-9783						CABLE
NM ID IDAHO FALLS	IDA		LCU							RADIO
NM ID IDAHO FALLS	IDA	20	LOC	MARK 1B					MAY-1989	RADIO
NM MT KALISPELL	FCA	01	GS	MARK 1C					APR-1989	RADIO
NM MT KALISPELL	FCA	01	DME	FA-9783						CABLE
NM MT KALISPELL	FCA		LCU							RADIO
NM MT KALISPELL	FCA	01	LOC	MARK 1C					APR-1989	RADIO
NM MT W YELLOWSTONE	LOW	01	GS	MARK 1D					SEP-1988	RADIO
NM MT W YELLOWSTONE	LOW		LCU							RADIO
NM MT W YELLOWSTONE	LOW	01	LOC	MARK 1D					SEP-1988	RADIO
NM OR ASTORIA	AST	25	DME	FA-9783						CABLE
NM OR ASTORIA	AST	25	GS	MARK 1F					FEB-1989	RADIO
NM OR ASTORIA	AST		LCU							RADIO
NM OR ASTORIA	AST	25	LOC	MARK 1F					FEB-1989	RADIO
NM OR KLAMATH FALLS	LMT	32	GS	MARK 1F					FEB-1989	RADIO
NM OR KLAMATH FALLS	LMT		LCU							RADIO
NM OR KLAMATH FALLS	LMT	32	LOC	MARK 1F					FEB-1989	RADIO
NM UT PROVO	PVU	13	GS	MARK 1E					MAR-1989	RADIO
NM UT PROVO	PVU		LCU							RADIO
NM UT PROVO	PVU	13	LOC	MARK 1E					MAR-1989	RADIO
NM WA ARLINGTON	AWO		LCU							RADIO
NM WA ARLINGTON	AWO	34	LOC	MARK 1F					FEB-1989	RADIO

5/5/88

6750.50
Appendix 3

NM WA BELLINGHAM	BLI 16	GS MARK 1E		MAR-1989	RADIO	416.875 R	ZDV
NM WA BELLINGHAM	BLI	LCU			RADIO	416.875 R	ZDV
NM WA BELLINGHAM	BLI 16	LOC MARK 1E		MAR-1989	RADIO	416.875 R	ZDV
NM WA BREMERTON	PWT 19	GS MARK 1F	SBR	FEB-1989	RADIO	419.025 R	ZSE
NM WA BREMERTON	PWT	LCU			RADIO	419.025 R	ZSE
NM WA BREMERTON	PWT 19	LOC MARK 1F	LPD	FEB-1989	RADIO	419.025 R	ZSE
NM WA HOQUIAM	HQM 24	DME FA-9783	LPD (14)		CABLE	410.300 R	ZSE
NM WA HOQUIAM	HQM	LCU			RADIO	410.300 R	ZSE
NM WA HOQUIAM	HQM 24	LOC MARK 1D		SEP-1988	RADIO	410.300 R	ZSE
NM WA OLYMPIA	OLM 17	GS MARK 1B	NULL REFERENCE	MAY-1989	RADIO	410.250 R	ZSE
NM WA OLYMPIA	OLM	LCU			RADIO	410.250 R	ZSE
NM WA OLYMPIA	OLM 17	LOC MARK 1B	VERT RING	MAY-1989	RADIO	410.250 R	ZSE
NM WA PORT ANGELES	CLM 08	GS MARK 1E	SBR	MAR-1989	LAND LINE	411.550 A	ZSE
NM WA PORT ANGELES	CLM	LCU			LAND LINE	411.550 A	ZSE
NM WA PORT ANGELES	CLM 08	LOC MARK 1E	LPD	MAR-1989	LAND LINE	411.550 A	ZSE
NM WY JACKSON HOLE	JAC 18	GS MARK 1F	NULL REFERENCE	FEB-1989	RADIO	409.600 R	ZLC
NM WY JACKSON HOLE	JAC	LCU			RADIO	409.600 R	ZLC
NM WY JACKSON HOLE	JAC 18	LOC MARK 1F	TWA 8	FEB-1989	RADIO	409.600 R	ZLC
NM WY RIVERTON	RIW 28	DME FA-9783			CABLE	409.800 ?	ZLC
NM WY RIVERTON	RIW 28	GS MARK 1F		FEB-1989	RADIO	409.800 ?	ZLC
NM WY RIVERTON	RIW	LCU			RADIO	409.800 ?	ZLC
NM WY RIVERTON	RIW 28	LOC MARK 1F		FEB-1989	RADIO	409.800 ?	ZLC
NM WY TWIN FALLS	TWF 25	GS MARK 1B		MAY-1989	RADIO	409.800 ?	ZLC
NM WY TWIN FALLS	TWF	LCU			RADIO	409.800 ?	ZLC
NM WY TWIN FALLS	TWF 25	LOC MARK 1B		MAY-1989	RADIO	409.800 ?	ZLC

5/5/88

Southern Region

Locality		Equipment		Model		Notes		Date		Comments		Frequency		MPS	
SO FL CRAIG FIELD	CRG	31	GS	MARK	1F	NULL REFERENCE	FEB-1989	RADIO	409.800 ?	ZJX					
SO FL CRAIG FIELD	CRG		LCU					RADIO	409.800 ?	ZJX					
SO FL CRAIG FIELD	CRG	31	LOC	MARK	1F		FEB-1989	RADIO	409.800 ?	ZJX					
SO FL DAYTONA BEACH	DAB	06L	GS	MARK	1F	NULL REFERENCE	FEB-1989	LAND LINE	409.800 ?	ZJX					
SO FL DAYTONA BEACH	DAB		LCU					LAND LINE	409.800 ?	ZJX					
SO FL DAYTONA BEACH	DAB	06L	LOC	MARK	1F		FEB-1989	LAND LINE	409.800 ?	ZJX					
SO FL FT LAUDRDALE EX	FXE	08	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	409.800 A	ZMA					
SO FL FT LAUDRDALE EX	FXE		LCU					RADIO	409.800 A	ZMA					
SO FL FT LAUDRDALE EX	FXE	08	LOC	MARK	1D		SEP-1988	RADIO	409.800 A	ZMA					
SO FL FT MYERS (PAGE)	FMY	05	GS	MARK	1F	NULL REFERENCE	FEB-1989	RADIO	409.600 A	ZMA					
SO FL FT MYERS (PAGE)	FMY		LCU					RADIO	409.600 A	ZMA					
SO FL FT MYERS (PAGE)	FMY	05	LOC	MARK	1F		FEB-1989	RADIO	409.600 A	ZMA					
SO FL GAINESVILLE	GNV	28	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	409.575 A	ZJX					
SO FL GAINESVILLE	GNV		LCU					RADIO	409.575 A	ZJX					
SO FL GAINESVILLE	GNV	28	LOC	MARK	1E		MAR-1989	RADIO	409.575 A	ZJX					
SO FL LAKE LAND	LAL	05	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	410.250 A	ZMA					
SO FL LAKE LAND	LAL		LCU					RADIO	410.250 A	ZMA					
SO FL LAKE LAND	LAL	05	LOC	MARK	1E		MAR-1989	RADIO	410.250 A	ZMA					
SO FL MIAMI (DADE CO)	TNT	09	GS	MARK	1F		FEB-1989	RADIO	410.300 A	ZMA					
SO FL MIAMI (DADE CO)	TNT		LCU					RADIO	410.300 A	ZMA					
SO FL MIAMI (DADE CO)	TNT	09	LOC	MARK	1F		FEB-1989	RADIO	410.300 A	ZMA					
SO FL Ocala	OCF		LCU					LAND LINE	409.800 A	ZMA					
SO FL Ocala	OCF	36	LOC	MARK	1C		APR-1989	LAND LINE	409.800 A	ZMA					
SO FL OPA LOCKA	OPF	09L	GS	MARK	1E		MAR-1989	RADIO	410.250 A	ZMA					
SO FL OPA LOCKA	OPF		LCU					RADIO	410.250 A	ZMA					
SO FL OPA LOCKA	OPF	09L	LOC	MARK	1D		SEP-1988	RADIO	410.250 A	ZMA					
SO FL PENSACOLA	PNS	16	DME	FA-9783				CABLE	409.800 ?	ZJX					
SO FL PENSACOLA	PNS	16	GS	MARK	1F		FEB-1989	LAND LINE	409.800 ?	ZJX					
SO FL PENSACOLA	PNS		LCU					LAND LINE	409.800 ?	ZJX					
SO FL PENSACOLA	PNS	16	LOC	MARK	1F		FEB-1989	LAND LINE	409.800 ?	ZJX					
SO FL SANFORD	SND	09	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	409.850 A	ZMA					
SO FL SANFORD	SND		LCU					RADIO	409.850 A	ZMA					
SO FL SANFORD	SND	09	LOC	MARK	1E		MAR-1989	RADIO	409.850 A	ZMA					
SO FL TALLAHASSEE	PLQ	27L	GS	MARK	1F	CAP. EFFECT DUAL	FEB-1989	LAND LINE	409.600 A	ZJX					
SO FL TALLAHASSEE	TLH	36	GS	MARK	1F		FEB-1989	LAND LINE	409.600 A	ZJX					
SO FL TALLAHASSEE	TLH		LCU					LAND LINE	409.600 A	ZJX					
SO FL TALLAHASSEE	TLH	36	LOC	MARK	1F		FEB-1989	LAND LINE	409.600 A	ZJX					
SO FL TALLAHASSEE	PLQ	27L	LOC	MARK	1F	DUAL XMTR & MNTR	FEB-1989	LAND LINE	409.600 A	ZJX					
SO FL TAMIA MI	TMB	09R	GS	MARK	1E		MAR-1989	RADIO	409.575 A	ZMA					
SO FL TAMIA MI	TMB		LCU					RADIO	409.575 A	ZMA					
SO FL TAMIA MI	TMB	09R	LOC	MARK	1E		MAR-1989	RADIO	409.575 A	ZMA					
SO FL TITUSVILLE	TIX	36	GS	MARK	1D		SEP-1988	RADIO	410.300 A	ZMA					
SO FL TITUSVILLE	TIX		LCU					RADIO	410.300 A	ZMA					
SO FL TITUSVILLE	TIX	36	LOC	MARK	1D		SEP-1988	RADIO	410.300 A	ZMA					

5/5/88

6750.50
Appendix 3

SO FL W PALM BEACH	PBI 09L GS MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZMA
SO FL W PALM BEACH	PBI LCU			LAND LINE	409.800 ?	ZMA
SO FL W PALM BEACH	PBI 09L LOC MARK 1F		FEB-1989	LAND LINE	409.800 ?	ZMA
SO GA BRUNSWICK	BQK 07 GS MARK 1D		SEP-1988	RADIO	409.575 A	ZJX
SO GA BRUNSWICK	BQK LCU			RADIO	409.575 A	ZJX
SO GA BRUNSWICK	BQK 07 LOC MARK 1D		SEP-1988	RADIO	409.575 A	ZJX
SO GA COLUMBUS	CSG 05 GS MARK 1F	CAPTURE EFFECT	FEB-1989	LAND LINE	409.175 A	ZTL
SO GA COLUMBUS	CSG LCU			LAND LINE	409.175 A	ZTL
SO GA COLUMBUS	CSG 05 LOC MARK 1F		FEB-1989	LAND LINE	409.175 A	ZTL
SO GA FULTON COUNTY	FTY 08R GS MARK 1B	CAPTURE EFFECT	MAY-1989	RADIO	416.875 A	ZTL
SO GA FULTON COUNTY	FTY LCU			RADIO	416.875 A	ZTL
SO GA FULTON COUNTY	FTY 08R LOC MARK 1B		MAY-1989	RADIO	416.875 A	ZTL
SO GA LAGRANGE	GNK 31 GS MARK 1F		FEB-1989	RADIO	410.250 A	ZTL
SO GA LAGRANGE	GNK LCU			RADIO	410.250 A	ZTL
SO GA LAGRANGE	GNK 31 LOC MARK 1F		FEB-1989	RADIO	410.250 A	ZTL
SO GA MARIETTA	RYY LCU			RADIO	408.025 A	ZTL
SO GA MARIETTA	RYY 27 LOC MARK 1F		FEB-1989	RADIO	408.025 A	ZTL
SO GA WAYCROSS	AYS LCU			RADIO	409.825 A	ZJX
SO GA WAYCROSS	AYS 18 LOC MARK 1F		FEB-1989	RADIO	409.825 A	ZJX
SO MS COLUMBUS	GTR 18 GS MARK 1C	CAPTURE EFFECT	APR-1989	RADIO	409.800 A	ZME
SO MS COLUMBUS	GTR LCU			RADIO	409.800 A	ZME
SO MS COLUMBUS	GTR 18 LOC MARK 1A		MAY-1989	RADIO	409.800 A	ZME
SO MS HATTIESBURG	PIB 18 GS MARK 1C		APR-1989	RADIO	409.800 ?	ZHU
SO MS HATTIESBURG	PIB LCU			RADIO	409.800 ?	ZHU
SO MS HATTIESBURG	PIB 18 LOC MARK 1C		APR-1989	RADIO	409.800 ?	ZHU
SO MS JACKSON (HAWK)	JHF 16 GS MARK 1F		FEB-1989	RADIO	409.825 A	ZME
SO MS JACKSON (HAWK)	JHF LCU			RADIO	409.825 A	ZME
SO MS JACKSON (HAWK)	JHF 16 LOC MARK 1E		MAR-1989	RADIO	409.825 A	ZME
SC MS MCCOMB	MCB LCU			RADIO	409.850 A	ZHU
SO MS MCCOMB	MCB 15 LOC MARK 1A		MAY-1989	RADIO	409.850 A	ZHU
SO MS NATCHEZ	HEZ LCU			RADIO	409.600 A	ZHU
SO MS NATCHEZ	HEZ 17 LOC MARK 1D		SEP-1988	RADIO	409.600 A	ZHU
SO MS OXFORD	UVD LCU			RADIO	409.825 A	ZME
SO MS OXFORD	UVD 09 LOC MARK 1F		FEB-1989	RADIO	409.825 A	ZME
SO MS TUPELO	TUP 18 GS MARK 1F		FEB-1989	RADIO	409.575 A	ZME
SO MS TUPELO	TUP LCU			RADIO	409.575 A	ZME
SO MS TUPELO	TUP 18 LOC MARK 1F		FEB-1989	RADIO	409.575 A	ZME
SO NC FAYETTEVILLE	GRA 04 GS MARK 1F	CAPTURE EFFECT	FEB-1989	LAND LINE	409.825 A	ZDC
SO NC FAYETTEVILLE	GRA LCU			LAND LINE	409.825 A	ZDC
SO NC FAYETTEVILLE	GRA 04 LOC MARK 1F		FEB-1989	LAND LINE	409.825 A	ZDC
SO NC HICKORY	HKY 24 GS MARK 1D		SEP-1988	RADIO	409.850 A	ZTL
SO NC HICKORY	HKY LCU			RADIO	409.850 A	ZTL
SO NC HICKORY	HKY 24 LOC MARK 1D		SEP-1988	RADIO	409.850 A	ZTL
SO NC JACKSONVILLE	OAJ 05 DME FA-9783			CABLE	409.850 A	ZDC
SO NC JACKSONVILLE	OAJ 05 GS MARK 1D		SEP-1988	RADIO	409.850 A	ZDC
SO NC JACKSONVILLE	OAJ LCU			RADIO	409.850 A	ZDC
SO NC JACKSONVILLE	OAJ 05 LOC MARK 1D		SEP-1988	RADIO	409.850 A	ZDC
SO NC KINSTON	ISO 04 GS MARK 1C		APR-1989	RADIO	409.175 A	ZDC
SO NC KINSTON	ISO LCU			RADIO	409.175 A	ZDC
SO NC KINSTON	ISO 04 LOC MARK 1C		APR-1989	RADIO	409.175 A	ZDC
SO NC NEW BERN	EWN LCU			RADIO	409.800 A	ZDC
SO NC NEW BERN	EWN 04 LOC MARK 1E		MAR-1989	RADIO	409.800 A	ZDC
SO NC ROCKY MOUNT	RWI 04 GS AIL-55		MAY-1989	LAND LINE	409.575 A	ZDC
SO NC ROCKY MOUNT	RWI LCU			LAND LINE	409.575 A	ZDC
SO NC ROCKY MOUNT	RWI 04 LOC AIL-55		MAY-1989	LAND LINE	409.575 A	ZDC

SO NC SOUTHERN PINES	SOP	LCU						
SO NC SOUTHERN PINES	SOP 05	LOC MARK 1E			MAR-1989	RADIO	409.800 A	ZDC
						RADIO	409.800 A	ZDC
SO NC WILMINGTON	ILM 34	GS MARK 1F	SIDEBAND REF		FEB-1989	LAND LINE	409.600 A	ZDC
SO NC WILMINGTON	ILM	LCU				LAND LINE	409.600 A	ZDC
SO NC WILMINGTON	ILM 34	LOC MARK 1F			FEB-1989	LAND LINE	409.600 A	ZDC
SO PR SAN JUAN	CLA 10	GS MARK 1F			FEB-1989	RADIO	409.800 A	ZSU
SO PR SAN JUAN	SJU 08	GS MARK 1F			FEB-1989	RADIO	409.800 A	ZSU
SO PR SAN JUAN	SJU	LCU				RADIO	409.800 A	ZSU
SO PR SAN JUAN	SJU 08	LOC MARK 1F			FEB-1989	RADIO	409.800 A	ZSU
SO PR SAN JUAN	CLA 10	LOC MARK 1F			FEB-1989	RADIO	409.800 A	ZSU
SO SC GREENVILLE	GMU 36	GS MARK 1F	CAPTURE EFFECT		FEB-1989	LAND LINE	409.600 A	ZTL
SO SC GREENVILLE	GMU	LCU				LAND LINE	409.600 A	ZTL
SO SC GREENVILLE	GMU 36	LOC MARK 1F			FEB-1989	LAND LINE	409.600 A	ZTL
SO SC N MYRTLE BCH	CRE 23	GS MARK 1C			APR-1989	RADIO	409.175 A	ZJX
SO SC N MYRTLE BCH	CRE	LCU				RADIO	409.175 A	ZJX
SO SC N MYRTLE BCH	CRE 23	LOC MARK 1C			APR-1989	RADIO	409.175 A	ZJX
SO SC SPARTANBURG	SPA	LCU				RADIO	410.250 A	ZTL
SO SC SPARTANBURG	SPA 04	LOC MARK 1D			SEP-1988	RADIO	410.250 A	ZTL
SO TN CLARKSVILLE	CKV	LCU				RADIO	409.175 A	MEM
SO TN CLARKSVILLE	CKV 34	LOC MARK 1E			MAR-1989	RADIO	409.175 A	MEM
SO TN CROSSVILLE	CSV 25	GS MARK 1C			APR-1989	RADIO	409.850 A	ZTL
SO TN CROSSVILLE	CSV	LCU				RADIO	409.850 A	ZTL
SO TN CROSSVILLE	CSV 25	LOC MARK 1C			APR-1989	RADIO	409.850 A	ZTL
SO TN SMYRNA	MQY 32	GS MARK 1E			MAR-1989	RADIO	409.825 A	MEM
SO TN SMYRNA	MQY	LCU				RADIO	409.825 A	MEM
SO TN SMYRNA	MQY 32	LOC MARK 1E			MAR-1989	RADIO	409.825 A	MEM
SO VI ST.CROIX/CHRIST	STX 09	GS MARK 1B			MAY-1989	RADIO	409.600 A	ZSU
SO VI ST.CROIX/CHRIST	STX	LCU				RADIO	409.600 A	ZSU
SO VI ST.CROIX/CHRIST	STX 09	LOC MARK 1B			MAY-1989	RADIO	409.600 A	ZSU
SO VI ST.THOMAS/CHARL	TMN 10	GS MARK 1D			SEP-1988	RADIO	409.575 A	ZSU
SO VI ST.THOMAS/CHARL	TMN	LCU				RADIO	409.575 A	ZSU
SO VI ST.THOMAS/CHARL	TMN 10	LOC MARK 1D			SEP-1988	RADIO	409.575 A	ZSU

5/5/88

6750.50
Appendix 3Southwest Region

Location				Equipment		Note	Available	Auth or Reqs			
Station				ID				Frequency			
SW AR EL DORADO	ELD	22	DME FA-9783					CABLE	409.600	R	ZFW
SW AR EL DORADO	ELD		LCU					RADIO	409.600	R	ZFW
SW AR EL DORADO	ELD	22	LOC MARK 1F				FEB-1989	RADIO	409.600	R	ZFW
SW AR HOT SPRINGS	HOT	05	GS MARK 1A				MAY-1989	RADIO	409.575	R	ZFW
SW AR HOT SPRINGS	HOT		LCU					RADIO	409.575	R	ZFW
SW AR HOT SPRINGS	HOT	05	LOC MARK 1A				MAY-1989	RADIO	409.575	R	ZFW
SW AR PINE BLUFF	PBF	17	GS MARK 1E				MAR-1989	RADIO	409.825	R	ZFW
SW AR PINE BLUFF	PBF		LCU					RADIO	409.825	R	ZFW
SW AR PINE BLUFF	PBF	17	LOC MARK 1D				SEP-1988	RADIO	409.825	R	ZFW
SW LA ALEX./ESLER FLD	ESF	26	GS AIL-55				MAY-1989	RADIO	409.825	R	ZHU
SW LA ALEX./ESLER FLD	ESF		LCU					RADIO	409.825	R	ZHU
SW LA ALEX./ESLER FLD	ESF	26	LOC AIL-55				MAY-1989	RADIO	409.825	R	ZHU
SW LA LAKE CHARLES	LCH	15	GS MARK 1F				FEB-1989	RADIO	409.800	R	ZHU
SW LA LAKE CHARLES	LCH	15	DME FA-9783					CABLE	409.800	R	ZHU
SW LA LAKE CHARLES	LCH		LCU					RADIO	409.800	R	ZHU
SW LA LAKE CHARLES	LCH	15	LOC MARK 1F				FEB-1989	RADIO	409.800	R	ZHU
SW NM CLOVIS	CVN		LCU					RADIO	409.575	R	ZAB
SW NM CLOVIS	CVN	03	LOC MARK 1F				FEB-1989	RADIO	409.575	R	ZAB
SW NM DOUBLE EAGLE II	AEG	22	GS MARK 1F				FEB-1989	RADIO	409.800	?	ZAB
SW NM DOUBLE EAGLE II	AEG		LCU					RADIO	409.800	?	ZAB
SW NM DOUBLE EAGLE II	AEG	22	LOC MARK 1F				FEB-1989	RADIO	409.800	?	ZAB
SW NM FARMINGTON	FMN	25	GS MARK 1F				FEB-1989	RADIO	409.575	R	ZAB
SW NM FARMINGTON	FMN	25	DME FA-9783					CABLE	409.575	R	ZAB
SW NM FARMINGTON	FMN		LCU					RADIO	409.575	R	ZAB
SW NM FARMINGTON	FMN	25	LOC MARK 1F				FEB-1989	RADIO	409.575	R	ZAB
SW NM SILVER CITY	SVC		LCU					RADIO	409.800	R	ZAB
SW NM SILVER CITY	SVC	26	LOC MARK 1E				MAR-1989	RADIO	409.800	R	ZAB
SW OK ACADEMY			DME FA-9783					CABLE	409.800	?	
SW OK ACADEMY			GS MARK 1F			CAPTURE EFFECT	FEB-1989	LAND LINE	409.800	?	
SW OK ACADEMY			GS MARK 1F			CAPTURE EFFECT	FEB-1989	LAND LINE	409.800	?	
SW OK ACADEMY			GS MARK 1F				FEB-1989	LAND LINE	409.800	?	
SW OK ACADEMY			LCU					LAND LINE	409.800	?	
SW OK ACADEMY			LCU					LAND LINE	409.800	?	
SW OK ACADEMY			LCU					LAND LINE	409.800	?	
SW OK ACADEMY			LOC MARK 1F				FEB-1989	LAND LINE	409.800	?	
SW OK ACADEMY			LOC MARK 1F				FEB-1989	LAND LINE	409.800	?	
SW OK ACADEMY			LOC MARK 1F				FEB-1989	LAND LINE	409.800	?	
SW OK BARTLESVILLE	BVO		LCU					RADIO	409.175	R	ZFW
SW OK BARTLESVILLE	BVO	17	LOC MARK 1D				SEP-1988	RADIO	409.175	R	ZFW
SW OK NORMAN	PHY	03	DME FA-9783					CABLE	409.800	R	ZFW
SW OK NORMAN	PHY		LCU					RADIO	409.800	R	ZFW
SW OK NORMAN	PHY	03	LOC MARK 1F				FEB-1989	RADIO	409.800	R	ZFW
SW OK OKMULGEE	OKM	17	GS MARK 1E				MAR-1989	RADIO	409.825	R	ZFW
SW OK OKMULGEE	OKM		LCU					RADIO	409.825	R	ZFW
SW OK OKMULGEE	OKM	17	LOC MARK 1E				MAR-1989	RADIO	409.825	R	ZFW

SW TX ABILENE	ABI 35R	GS	MARK 1F	FEB-1989	RADIO	409.575 R	ZHU
SW TX ABILENE	ABI 35R	DME	FA-9783		CABLE	409.575 R	ZHU
SW TX ABILENE	ABI	LCU			RADIO	409.575 R	ZHU
SW TX ABILENE	ABI 35R	LOC	MARK 1F	FEB-1989	RADIO	409.575 R	ZHU
SW TX ALICE	ALI 31	DME	FA-9783		CABLE	409.800 R	ZHU
SW TX ALICE	ALI	LCU			RADIO	409.800 R	ZHU
SW TX ALICE	ALI 31	LOC	MARK 1E	MAR-1989	RADIO	409.800 R	ZHU
SW TX ANGLTN/BRAZORIA	LBX 17	GS	MARK 1E	MAR-1989	RADIO	409.800 R	ZHU
SW TX ANGLTN/BRAZORIA	LBX	LCU			RADIO	409.800 R	ZHU
SW TX ANGLTN/BRAZORIA	LBX 17	LOC	MARK 1E	MAR-1989	RADIO	409.800 R	ZHU
SW TX BEAUMONT	BPT 12	GS	MARK 1F	FEB-1989	RADIO	409.575 R	ZHU
SW TX BEAUMONT	BPD 12	DME	FA-9783		CABLE	409.575 R	ZHU
SW TX BEAUMONT	BPT	LCU			RADIO	409.575 R	ZHU
SW TX BEAUMONT	BPT 12	LOC	MARK 1F	FEB-1989	RADIO	409.575 R	ZHU
SW TX BROWNWOOD	BWD	LCU			RADIO	409.800 R	ZFW
SW TX BROWNWOOD	BWD 17	LOC	MARK 1D	SEP-1988	RADIO	409.800 R	ZFW
SW TX COLLEGE STATION	CLL 34	GS	MARK 1F	FEB-1989	RADIO	409.800 R	ZHU
SW TX COLLEGE STATION	CLL	LCU			RADIO	409.800 R	ZHU
SW TX COLLEGE STATION	CLL 34	LOC	MARK 1B	MAY-1989	RADIO	409.800 R	ZHU
SW TX DEL RIO	DRT 13	DME	FA-9783		CABLE	409.800 R	ZHU
SW TX DEL RIO	DRT	LCU			RADIO	409.800 R	ZHU
SW TX DEL RIO	DRT 13	LOC	MARK 1E	MAR-1989	RADIO	409.800 R	ZHU
SW TX DENTON	DTO 17	GS	MARK 1E	MAR-1989	RADIO	408.825 R	ZFW
SW TX DENTON	DTO	LCU			RADIO	408.825 R	ZFW
SW TX DENTON	DTO 17	LOC	MARK 1E	MAR-1989	RADIO	408.825 R	ZFW
SW TX KERRVILLE	ERV	LCU			RADIO	409.800 ?	ZHU
SW TX KERRVILLE	ERV 30	LOC	MARK 1D	SEP-1988	RADIO	409.800 ?	ZHU
SW TX KILLEEN	ILE 01	GS	MARK 1F		RADIO	408.825 R	ZHU
SW TX KILLEEN	ILE	LCU			RADIO	408.825 R	ZHU
SW TX KILLEEN	ILE 01	LOC	MARK 1E	MAR-1989	RADIO	408.825 R	ZHU
SW TX SAN ANGELO	SJT 03	GS	MARK 1F	FEB-1989	RADIO	409.600 R	ZFW
SW TX SAN ANGELO	SJT 03	DME	FA-9783		CABLE	409.600 R	ZFW
SW TX SAN ANGELO	SJT	LCU			RADIO	409.600 R	ZFW
SW TX SAN ANGELO	SJT.03	LOC	MARK 1F	FEB-1989	RADIO	409.600 R	ZFW
SW TX SAN MARCOS	RUM 12	GS	MARK 1E	MAR-1989	RADIO	409.175 R	ZHU
SW TX SAN MARCOS	RUM	LCU			RADIO	409.175 R	ZHU
SW TX SAN MARCOS	RUM 12	LOC	MARK 1E	MAR-1989	RADIO	409.175 R	ZHU
SW TX TEMPLE	TPL 15	DME	FA-9783		CABLE	410.250 R	ZHU
SW TX TEMPLE	TPL 15	GS	MARK 1B	MAY-1989	RADIO	410.250 R	ZHU
SW TX TEMPLE	TPL	LCU			RADIO	410.250 R	ZHU
SW TX TEMPLE	TPL 15	LOC	MARK 1B	MAY-1989	RADIO	410.250 R	ZHU
SW TX WACO-MADISON	ACT 19	DME	FA-9783		CABLE	409.600 R	ZFW
SW TX WACO-MADISON	ACT 19	GS	MARK 1F	FEB-1989	RADIO	409.600 R	ZFW
SW TX WACO-MADISON	ACT	LCU			RADIO	409.600 R	ZFW
SW TX WACO-MADISON	ACT 19	LOC	MARK 1F	FEB-1989	RADIO	409.600 R	ZFW
SW TX WACO-TST1	CNW 17	GS	MARK 1A	MAY-1989	RADIO	410.300 R	ZFW
SW TX WACO-TST1	CNW	LCU			RADIO	410.300 R	ZFW
SW TX WACO-TST1	CNW 17	LOC	MARK 1A	MAY-1989	RADIO	410.300 R	ZFW

5/5/88

6750.50
Appendix 3Western Pacific Region

Locality	Equatorial	Longitude	Latitude	Mark	Model	Note	Available	Date	Com	Frequency	M	P	S
WP AZ CASA GRANDE	CGZ	05	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	409.600 R	ZAB			
WP AZ CASA GRANDE	CGZ		LCU					RADIO	409.600 R	ZAB			
WP AZ CASA GRANDE	CGZ	05	LOC	MARK	1E	8 ELEMENT	MAR-1989	RADIO	409.600 R	ZAB			
WP AZ GRAND CANYON	GCN	03	GS	MARK	1E	CAPTURE EFFECT	MAR-1989	RADIO	409.800 R	ZLA			
WP AZ GRAND CANYON	GCN		LCU					RADIO	409.800 R	ZLA			
WP AZ GRAND CANYON	GCN	03	LOC	MARK	1E		MAR-1989	RADIO	409.800 R	ZLA			
WP AZ RYAN FIELD	IVI	06	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	409.575 R	ZAB			
WP AZ RYAN FIELD	IVI		LCU					RADIO	409.575 R	ZAB			
WP AZ RYAN FIELD	IVI	06	LOC	MARK	1E		MAR-1989	RADIO	409.575 R	ZAB			
WP AZ TUCSON	TUS	11L	GS	MARK	1B	NULL REFERENCE	MAY-1989	RADIO	409.825 A	ZAB			
WP AZ TUCSON	TUS		LCU					RADIO	409.825 A	ZAB			
WP AZ TUCSON	TUS	11L	LOC	MARK	1B	/MARK 1F	MAY-1989	RADIO	409.825 A	ZAB			
WP AZ YUMA	YUM	21R	GS	MARK	1C	NULL REFERENCE	APR-1989	RADIO	409.175 R	ZLA			
WP AZ YUMA	YUM		LCU					RADIO	409.175 R	ZLA			
WP AZ YUMA	YUM	21R	LOC	MARK	1C		APR-1989	RADIO	409.175 R	ZLA			
WP CA BAKERSFIELD	BFL	30R	GS	MARK	1F	NULL REFERENCE	FEB-1989	RADIO	409.850 R	ZLA			
WP CA BAKERSFIELD	BFL		LCU					RADIO	409.850 R	ZLA			
WP CA BAKERSFIELD	BFL	30R	LOC	MARK	1F		FEB-1989	RADIO	409.850 R	ZLA			
WP CA CHICO	CIC	13	GS	MARK	1D	NULL REFERENCE	SEP-1988	RADIO	409.825 A	ZOA			
WP CA CHICO	CIC		LCU					RADIO	409.825 A	ZOA			
WP CA CHICO	CIC	13	LOC	MARK	1D	V-RING	SEP-1988	RADIO	409.825 A	ZOA			
WP CA CRESCENT CITY	CEC	11	GS	MARK	1C	NULL REFERENCE	APR-1989	RADIO	409.600 A	ZSE			
WP CA CRESCENT CITY	CEC		LCU					RADIO	409.600 A	ZSE			
WP CA CRESCENT CITY	CEC	11	LOC	MARK	1C	15 ELEMENT V-RING	APR-1989	RADIO	409.600 A	ZSE			
WP CA FULLERTON	FUL		LCU					RADIO	409.600 A	ZLA			
WP CA FULLERTON	FUL	24	LOC	MARK	1E	14 ELEMENT	MAR-1989	RADIO	409.600 A	ZLA			
WP CA HAWTHORNE	HHR		LCU					RADIO	416.875 A	ZLA			
WP CA HAWTHORNE	HHR	25	LOC	MARK	1D	14 ELEMENT	SEP-1988	RADIO	416.875 A	ZLA			
WP CA HAYWARD	HWD		LCU					RADIO	409.800 R	ZOA			
WP CA HAYWARD	HWD	28L	LOC	MARK	1E	8 ELEMENT LPD	MAR-1989	RADIO	409.800 R	ZOA			
WP CA LIVERMORE	LVK	25R	GS	MARK	1E	NULL REFERENCE	MAR-1989	RADIO	410.250 A	ZOA			
WP CA LIVERMORE	LVK		LCU					RADIO	410.250 A	ZOA			
WP CA LIVERMORE	LVK	25R	LOC	MARK	1E	8 ELEMENT LPD	MAR-1989	RADIO	410.250 A	ZOA			
WP CA LONG BEACH	LGB	30	GS	MARK	1F	SIDEBAND REF.	FEB-1989	RADIO	417.650 A	ZLA			
WP CA LONG BEACH	LGB		LCU					RADIO	417.650 A	ZLA			
WP CA LONG BEACH	LGB	30	LOC	MARK	1F	8 ELEMENT LPD	FEB-1989	RADIO	417.650 A	ZLA			
WP CA MONTEREY	MRY	10	GS	MARK	1F	SIDEBAND REF.	FEB-1989	LAND LINE	409.800 ?	ZOA			
WP CA MONTEREY	MTB	28	DME	FA-9783				CABLE	409.800 ?	ZOA			
WP CA MONTEREY	MRY		LCU					LAND LINE	409.800 ?	ZOA			
WP CA MONTEREY	MRY	10	LOC	MARK	1F	15 ELEMENT V-RING	FEB-1989	LAND LINE	409.800 ?	ZOA			
WP CA MONTEREY	MTB	28	LOC	MARK	1B	/MARK 1F	MAY-1989	LAND LINE	409.800 ?	ZOA			
WP CA NAPA	APC		LCU					RADIO	409.575 A	ZOA			
WP CA NAPA	APC	36	LOC	MARK	1E		MAR-1989	RADIO	409.575 A	ZOA			

WP CA PALMDALE	PMD 25	GS MARK 1A	NULL REFERENCE	MAY-1989	LAND LINE	409.175 A	ZLA
WP CA PALMDALE	PMD	LCU			LAND LINE	409.175 A	ZLA
WP CA PALMDALE	PMD 25	LOC MARK 1A	MK12/14 EL TRV	WMAY-1989	LAND LINE	409.175 A	ZLA
WP CA PT MUGU	RRG 21	GS MARK 1E	NULL REFERENCE	MAR-1989	RADIO	408.825 A	ZLA
WP CA PT MUGU	RRG	LCU			RADIO	408.825 A	ZLA
WP CA PT MUGU	RRG 21	LOC MARK 1E		MAR-1989	RADIO	408.825 A	ZLA
WP CA REDDING	RDD 34	GS MARK 1B	NULL REFERENCE	MAY-1989	RADIO	409.575 A	ZOA
WP CA REDDING	RDD	LCU			RADIO	409.575 A	ZOA
WP CA REDDING	RDD 34	LOC MARK 1B	/1F	MAY-1989	RADIO	409.575 A	ZOA
WP CA SALINAS	SNS 31	GS MARK 1C		APR-1989	RADIO	409.600 A	ZOA
WP CA SALINAS	SNS	LCU			RADIO	409.600 A	ZOA
WP CA SALINAS	SNS 31	LOC MARK 1C	V-RING	APR-1989	RADIO	409.600 A	ZOA
WP CA SAN LUIS OBISPO	SBP	LCU			RADIO	409.175 A	ZLA
WP CA SAN LUIS OBISPO	SBP 11	LOC MARK 1E		MAR-1989	RADIO	409.175 A	ZLA
WP CA SANTA ANA	SNA 19R	GS AIL-55	SIDEBAND REF./1F	MAY-1989	RADIO	419.650 A	ZLA
WP CA SANTA ANA	SNA	LCU			RADIO	419.650 A	ZLA
WP CA SANTA ANA	SNA 19R	LOC AIL-55	/1F	MAY-1989	RADIO	419.650 A	ZLA
WP CA SANTA ROSA	STS 32	GS MARK 1C	NULL REFERENCE	APR-1989	RADIO	409.850 A	ZOA
WP CA SANTA ROSA	STS	LCU			RADIO	409.850 A	ZOA
WP CA SANTA ROSA	STS 32	LOC MARK 1C		APR-1989	RADIO	409.850 A	ZOA
WP CA STOCKTON	SCK 29R	GS MARK 1F	NULL REFERENCE	FEB-1989	LAND LINE	409.175 A	ZOA
WP CA STOCKTON	SCK	LCU			LAND LINE	409.175 A	ZOA
WP CA STOCKTON	SCK 29R	LOC MARK 1F	8 ELEMENT	FEB-1989	LAND LINE	409.175 A	ZOA
WP CA UKIAH	UKI 15	DME FA-9783			CABLE	409.800 R	ZOA
WP CA UKIAH	UKI	LCU			RADIO	409.800 R	ZOA
WP CA UKIAH	UKI 15	LOC MARK 1E		MAR-1989	RADIO	409.800 R	ZOA
WP CA VISALIA	VIS 30	GS MARK 1F	NULL REFERENCE	FEB-1989	RADIO	409.825 A	ZOA
WP CA VISALIA	VIS	LCU			RADIO	409.825 A	ZOA
WP CA VISALIA	VIS 30	LOC MARK 1F		FEB-1989	RADIO	409.825 A	ZOA
WP CP SAIPAN OBYAN	GSN 07	GS MARK 1F	NULL REFERENCE	FEB-1989	RADIO	409.800 R	ZHN
WP CP SAIPAN OBYAN	GSN 07	DME FA-9783			CABLE	409.800 R	ZHN
WP CP SAIPAN OBYAN	GSN	LCU			RADIO	409.800 R	ZHN
WP CP SAIPAN OBYAN	GSN 07	LOC MARK 1F		FEB-1989	RADIO	409.800 R	ZHN
WP GU GUAM AGANA	GUM 06L	GS MARK 1C	CAPTURE EFFECT	APR-1989	RADIO	409.800 R	ZHN
WP GU GUAM AGANA	GUM	LCU			RADIO	409.800 R	ZHN
WP GU GUAM AGANA	GUM 06L	LOC MARK 1C		APR-1989	RADIO	409.800 R	ZHN
WP HI MAUI KAHULUI	OGG 02	GS MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO	409.575 A	ZHN
WP HI MAUI KAHULUI	OGG	LCU			RADIO	409.575 A	ZHN
WP HI MAUI KAHULUI	OGG 02	LOC MARK 1F		FEB-1989	RADIO	409.575 A	ZHN
WP HI OAHU HONOLULU	IUM 04R	GS MARK 1C	NULL REFERENCE	APR-1989	LAND LINE	409.550 A	ZHN
WP HI OAHU HONOLULU	HNL 08L	GS MARK 1F		FEB-1989	RADIO	409.550 A	ZHN
WP HI OAHU HONOLULU	HNL	LCU			RADIO	409.550 A	ZHN
WP HI OAHU HONOLULU	HNL 08L	LOC MARK 1F		FEB-1989	RADIO	409.550 A	ZHN
WP HI OAHU HONOLULU	IUM 04R	LOC MARK 1C		APR-1989	LAND LINE	409.550 A	ZHN
WP HI OAHU HONOLULU	EPC 26L	LOC MARK 1F		FEB-1989	RADIO	409.550 A	ZHN
WP NV LAS VEGAS	LAS 25	GS AIL-55		MAY-1989	RADIO	409.800 R	ZLA
WP NV LAS VEGAS	LAS	LCU			RADIO	409.800 R	ZLA
WP NV LAS VEGAS	LAS 25	LOC AIL-55		MAY-1989	RADIO	409.800 R	ZLA
WP NV RENO	RNO 16	GS MARK 1F	CAPTURE EFFECT	FEB-1989	RADIO	409.550 A	ZOA
WP NV RENO	RNO	LCU			RADIO	409.550 A	ZOA
WP NV RENO	RNO 16	LOC MARK 1F	DUAL SYSTEM	FEB-1989	RADIO	409.550 A	ZOA
WP NV RENO	RNO 16	LOC MARK 1F		FEB-1989	RADIO	409.550 A	ZOA

